

PMR Public Report

| | | | | | | | | | |
|---|--|---|--|------------------------|---------------------|------------------------|----------------------|-------------|--------------------|
| Operation Number | BO-L1190 | Chief of Operations Validation Date | 04/20/23 | | | | | | |
| Year- PMR Cycle | Second period Jan-Dec 2022 | Division Chief Validation Date | 04/24/23 | | | | | | |
| Last Update | 04/06/23 | Country Representative Validation Date | 04/27/23 | | | | | | |
| PMR Validation Stage | Validated by Representative | | | | | | | | |
| Basic Data | | | | | | | | | |
| Operation Profile | | | | | | | | | |
| Operation Name | Electricity Infrastructure Expansion Program | Loan Number | 4633/BL-BO, 4633/BL-BO-1, 4633/BL-BO-2 | | | | | | |
| Executing Agency | MINISTERIO DE ENERGIAS | Sector/Subsector | ENERGY-ENERGY EFFICIENCY AND RENEWABLE ENERGY IN END USE | | | | | | |
| Team Leader | MALAGON ORJUELA, EDWIN ANTONIO | Overall Stage | Effective/Pending Eligibility | | | | | | |
| Operation Type | Loan Operation | Country | Bolivia | | | | | | |
| Lending Instrument | Investment Loan | Convergence related Operation(s) | | | | | | | |
| Borrower | ESTADO PLURINACIONAL DE BOLIVIA | | | | | | | | |
| Environmental and Social Safeguards | | | | | | | | | |
| Impacts Category | B | Was/Were the objective(s) of this operation reformulated? | NO | | | | | | |
| Safeguard Performance Rating | Partially Satisfactory | Date of approval | | | | | | | |
| Safeguard Performance Rating - Rationale | El contrato de préstamo ya fue firmado, por tanto, ENDE viene efectuando el replanteo de la traza de línea de transmisión Los Troncos-San Ignacio de Velasco de longitud 234 Km aproximadamente. A la fecha, se presenta una variante en la salida de la subestación Los Troncos con una longitud aproximada de 13 Km, y se está efectuando la ingeniería de la nueva sub estación San Ignacio de Velasco, que incluye además la adquisición de un terreno de aproximadamente 12 Has ubicada en la comunidad de San Francisco de Guarrio, las acciones iniciales del equipo social de ENDE fue: (i) socialización en la comunidad, (ii) visita del terreno de interés con presencia de comunarios (iii) colocado de mojones en las 4 esquinas del terreno, (iv) gestión con la Autoridad de Fiscalización y Control Social de Bosques y Tierras para la suscripción de un convenio entre ENDE y la ABT para la realización de avalúo del terreno de interés.. El proyecto ha sufrido modificaciones en la traza de línea de transmisión Los Troncos-San Ignacio de Velazco, aún no se cuenta con la línea base ambiental y social para determinar el grado de afectaciones, conforme a ello, se deberá revalorar los nuevos impactos y riesgos del proyecto incidiendo en la modificación del PGAS; por otro lado, ENDE ha cambiado personal social y ambiental y estos nuevos profesionales no tienen experiencia de trabajo con las políticas sociaomebientales del Banco. | | | | | | | | |
| Financial Data | | | | | | | | | |
| | Total Cost and Source | | | | | Available Funds (US\$) | | | |
| Operations | Original IDB | Current IDB | Local Counterpart | Co-Financing / Country | Total Original Cost | Current IDB | Disb. Amount to Date | % Disbursed | Undisbursed Amount |
| BO-L1190 | 78,000,000 | 78,000,000 | 0 | 0 | 78,000,000 | 78,000,000 | - | 0.00% | 78,000,000 |
| Aggregated | 78,000,000 | 78,000,000 | 0 | 0 | 78,000,000 | 78,000,000 | - | 0.00% | 78,000,000 |
| Expense Categories by Loan Contract (cumulative values) | | | | | | | | | |

Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

| RESULTS MATRIX |
|--------------------------------|
| General Development Objectives |

| RESULTS MATRIX |
|---|
| Specific Development Objectives |
| RESULTS MATRIX |
| OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS |

No information available for this section

IMPLEMENTATION STATUS AND LEARNING

No Information available for this Section