

PMR Operational Report

Operation Number	AR-L1307	Chief of Operations Validation Date	04/14/20
Year- PMR Cycle	Second period Jan-Dec 2019	Division Chief Validation Date	04/15/20
Last Update	03/19/20	Country Representative Validation Date	04/23/20
PMR Validation Stage	Validated by Representative		

Basic Data

Operation Profile

Operation Name	Federal Program for Regional Transport Infrastructure	Loan Number	4841/OC-AR
Executing Agency	Fondo Federal de Infraestructura Regional	Sector/Subsector	TR-VPR - TRANSPORT-MAJOR HIGHWAYS
Team Leader	ABAD, JULIETA	Overall Stage	Approved/Pending Financial System Registration
Operation Type	Loan Operation	Country	Argentina
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	Republica Argentina		

Environmental and Social Safeguards

Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Satisfactory	Date of approval	
Safeguard Performance Rating - Rationale	No se ha ejecutado ninguna obra. Se prepararon los estudios socioambientales (EIAS, PGAS, Plan de consulta) de una muestra de 4 proyectos (categoría B) en 3 provincias (Entre Ríos, Río Negro y Catamarca). Hay un MGAS para el resto de los proyectos que no entraron en la muestra.		

Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
AR-L1307	300,000,000	300,000,000	0	0	300,000,000	300,000,000	0	0.00%	300,000,000
Aggregated	300,000,000	300,000,000	0	0	300,000,000	300,000,000	0	0.00%	300,000,000

Expense Categories by Loan Contract (cumulative values)

PMR Operational Report

RESULTS MATRIX

IMPACTS

No information available for this section

PMR Operational Report

RESULTS MATRIX

OUTCOMES

No information available for this section

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Componente 1: Obras civiles

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2025	EOP 2025
1.1	Km de obras RVP (nuevas pavimentaciones)	Roads (km)	P	150.5	76,510,000
			P(a)	150.5	76,510,000
			A	0	0
1.2	Km de obras RVP (rehabilitaciones)	Roads (km)	P	288.6	160,090,000
			P(a)	288.6	160,090,000
			A	0	0
1.3	Inspecciones técnicas y socioambientales de obra contratadas	consultorias	P	18	6,000,000
			P(a)	18	6,000,000
			A	0	0
1.4	Estudios de preinversión realizados	Estudios	P	40	3,600,000
			P(a)	40	3,600,000
			A	0	0
1.5	Km de obras en la RVM	Roads (km)	P	48.1	46,900,000
			P(a)	48.1	46,900,000
			A	0	0

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 2 Componente 2: Fortalecimiento institucional

	Output	Unit of Measure		PHYSICAL PROGRESS	FINANCIAL PROGRESS
				EOP 2025	EOP 2025
2.1	Capacitación a DPVs en aspectos técnicos de la gestión vial diseñada	Consultorias	P	1	20,000
			P(a)	1	20,000
			A	0	0
2.2	Capacitación a DPVs en aspectos de infraestructura vial resiliente diseñada	Consultorias	P	1	20,000
			P(a)	1	20,000
			A	0	0
2.3	Capacitación a DPVs en aspectos de equidad de género en el sector de la construcción/transporte diseñada	Consultorias	P	1	20,000
			P(a)	1	20,000
			A	0	0
2.4	Funcionarios de DPVs u otras reparticiones provinciales y municipales capacitados en aspectos técnicos de la gestión vial	Personas	P	65	950,000
			P(a)	65	950,000
			A	0	0
2.5	Funcionarios de DPVs u otras reparticiones provinciales y municipales capacitados en aspectos de infraestructura vial resiliente	personas	P	65	950,000
			P(a)	65	950,000
			A	0	0
2.6	Funcionarios de DPVs u otras reparticiones provinciales y municipales capacitados en aspectos de equidad de género en el sector de la construcción	personas	P	65	940,000
			P(a)	65	940,000
			A	0	0
2.7	Planillas de supervisión de obras FFFIR digitalizadas	Unidad	P	1	95,000
			P(a)	1	95,000
			A	0	0
2.8	Tablets/laptops carga de informes de supervisión FFFIR	Unidad	P	5	5,000
			P(a)	5	5,000
			A	0	0

Other Cost

	Administración, monitoreo y auditoría	P		4,500,000
		P(a)		4,500,000
		A		0

Total Cost

	Total Cost	P		300,600,000
		P(a)		300,600,000
		A		0

CHANGES TO THE MATRIX

No information available for this section

PMR Operational Report

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories