

Relatório Resumido

Dados Gerais

Executor: FONDO DE ASISTENCIA ECONOMICA Y SOCIAL
Setor: EDUCATION-PRIMARY EDUCATION
Número da Operação: 2153/GR-HA
Estágio: Approved
Tipo Operação: INV - Investimento
Operação Relacionada:
Subtipo de Operação: ESP - Specific Investment Operation

Fundos Disponíveis (US\$)

Atual: 20.500.000,00
Desembolsado: 20.500.000,00
% Desembolsado: 100,00
Saldo:

Custo Total e Fonte

Original BID: 20.500.000,00
Corrente BID: 20.500.000,00
Pari-passu: 100,00
Cofinanciamento/País:
Original Estimado: 20.500.000,00
Período de Amortização (meses):

Categoria do impacto social




Categoria do impacto social:

Reformulação


B () Os objetivos do projeto foram reformulados?

Validação

Validado pelo Chefe de Divisão: 11-abr-2013
Validado pelo Representante do País: 12-abr-2013



Progresso Acumulado até 2012



Resultados

Resultado:	Public education supply improved.
Suposições:	Transparent use of resources.
Observações:	None

Indicador	Unidade Medida	Linha Base	Ano Linha Base		2012	Final do Projeto
Children from schools affected by the earthquake are back to school using secured structures	Students		2010	P	65.000,00	65.000,00
				A	65.000,00	
Schools damaged by the earthquake that reopened with secured structures.	Percentage of Schools		2010	P	1,05	1,05
				A	1,05	

Resultado:	Quality of school facilities improved.
Suposições:	Transparent use of resources.
Observações:	None

Indicador	Unidade Medida	Linha Base	Ano Linha Base		2012	Final do Projeto
Schools damaged by the earthquake fully equipped with quality materials and furniture	Percentage of schools		2010	P	1,05	1,05
				A	1,05	

Resultado:	MENFP's building capacities strengthened
Suposições:	Transparen use of resources
Observações:	None

Indicador	Unidade Medida	Linha Base	Ano Linha Base		2012	Final do Projeto
New and approved environmental codes for building schools have been considered in the financing of new school constructions.	Percent completion of Document		2010	P	100,00	100,00
				A	100,00	

Produtos: Progresso Físico e Financeiro Anual 2012

Descrição	Unidade de medida	Físico				Financeiro			
		Planejado	Atual	Unidades Acumuladas	Unidades FDP	Planejado	Atual	Custos Acumulados	Custos FDP
Improvement of public education supply									
Temporary schools (with the capability of double shifts) build and operational in selected sites by the end of the project.	Temporary schools				50,00				8.000.000,00
Support to quality facilities									
Schools equipped with furniture and school materials by the end of the project.	Schools				50,00				2.617.500,00
School kits for pre-school and secondary education children distributed and in use by the end of the project.	school kits		54.774,00		100.000,00				3.682.500,00
FAES institutional development									
Schools received financial support by the end of the project	Schools				1.909,00				3.000.000,00
Environmental manual/ toolkit to guide future school construction developed and approved.	Manual				1,00				290.018,00
Institutional assessment of FAES	organization	1,00			1,00	140.000,00			140.000,00
Administration									
Administration Costs	N/A								3.437.300,00
Evaluation									
Project Evaluation	N/A								300.000,00
Contingency									
Project Contingency	N/A								436.442,00
TOTAL						140.000,00			21.903.760,00