



Id	EDT	Nombre de tarea	Comienzo	Fin	Duración	Fondos BID	Fondos AECID	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
								S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1
37	1.3.4.1	Producto 1. Colectores principales construidos	mar 21/4/20	vie 27/11/26	78,36 mss	US\$. 27.365.865	US\$. 15.637.637																				
38	1.3.4.1.1	Colector Principal 1 y 2 (Incluye EB e Impulsiones)	lun 22/6/20	mié 28/10/26	75,36 mss	US\$. 26.568.801	US\$. 15.182.172																				
39	1.3.4.1.1.1	Proceso de contratación	lun 22/6/20	lun 22/2/21	8 mss	US\$. 0	US\$. 0																				
40	1.3.4.1.1.2	Ejecución de contrato	vie 8/4/22	mié 28/10/26	54,05 mss	US\$. 26.568.801	US\$. 15.182.172																				
41	1.3.4.1.1.2.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
42	1.3.4.1.1.2.2	Anticipo 10%	mar 10/5/22	mar 10/5/22	1 día	US\$. 2.656.880	US\$. 1.518.217																				
43	1.3.4.1.1.2.3	Saldo del Contrato	vie 11/11/22	mié 28/10/26	47 mss	US\$. 23.911.921	US\$. 13.663.955																				
44	1.3.4.1.2	Fiscalización - Colector Principal 1	mar 21/4/20	vie 27/11/26	78,36 mss	US\$. 797.064	US\$. 455.465																				
45	1.3.4.1.2.1	Expresión de Interés	mar 21/4/20	mar 21/7/20	3 mss	US\$. 0	US\$. 0																				
46	1.3.4.1.2.2	Proceso de contratación	mié 22/7/20	lun 22/2/21	7 mss	US\$. 0	US\$. 0																				
47	1.3.4.1.2.3	Ejecución de contrato	vie 8/4/22	vie 27/11/26	55,05 mss	US\$. 797.064	US\$. 455.465																				
48	1.3.4.1.2.3.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
49	1.3.4.1.2.3.2	Anticipo	mar 10/5/22	mar 10/5/22	1 día	US\$. 79.706	US\$. 45.547																				
50	1.3.4.1.2.3.3	Saldo del Contrato	mié 11/5/22	vie 27/11/26	54 mss	US\$. 717.358	US\$. 409.918																				
51	1.3.4.2	Producto 2. Colectores secundarios construidos	mar 23/2/21	mié 30/6/27	75,32 mss	US\$. 41.459.680	US\$. 23.691.245																				
52	1.3.4.2.1	Colectores primarios, terciario y secundarios - Lambaré Central 1	lun 26/4/21	vie 30/4/27	71,36 mss	US\$. 40.252.116	US\$. 23.001.209																				
53	1.3.4.2.1.1	Proceso de contratación	lun 26/4/21	lun 27/12/21	8 mss	US\$. 0	US\$. 0																				
54	1.3.4.2.1.2	Ejecución de contrato	vie 8/4/22	vie 30/4/27	60,05 mss	US\$. 40.252.116	US\$. 23.001.209																				
55	1.3.4.2.1.2.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
56	1.3.4.2.1.2.2	Anticipo 10%	mar 10/5/22	mar 10/5/22	1 día	US\$. 4.025.212	US\$. 2.300.121																				
57	1.3.4.2.1.2.3	Saldo del Contrato	vie 11/11/22	vie 30/4/27	53 mss	US\$. 36.226.904	US\$. 20.701.088																				
58	1.3.4.2.2	Fiscalización - Colectores terciarios y secundarios	mar 23/2/21	mié 30/6/27	75,32 mss	US\$. 1.207.564	US\$. 690.036																				
59	1.3.4.2.2.1	Expresión de Interés	mar 23/2/21	mar 25/5/21	3 mss	US\$. 0	US\$. 0																				
60	1.3.4.2.2.2	Proceso de contratación	mié 26/5/21	lun 27/12/21	7 mss	US\$. 0	US\$. 0																				
61	1.3.4.2.2.3	Ejecución de contrato	vie 8/4/22	mié 30/6/27	62 mss	US\$. 1.207.564	US\$. 690.036																				
62	1.3.4.2.2.3.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
63	1.3.4.2.2.3.2	Anticipo	mar 10/5/22	mar 10/5/22	1 día	US\$. 120.756	US\$. 69.004																				
64	1.3.4.2.2.3.3	Saldo del Contrato	mar 10/5/22	mié 30/6/27	61 mss	US\$. 1.086.808	US\$. 621.032																				
65	1.3.4.3	Producto 3. Estaciones de Bombeo construidos	mar 21/4/20	vie 27/11/26	78,36 mss	US\$. 6.763.127	US\$. 3.864.643																				
66	1.3.4.3.1	Colector Principal 1 y 2 (Incluye EB e Impulsiones)	lun 22/6/20	mié 28/10/26	75,36 mss	US\$. 6.566.143	US\$. 3.752.081																				
67	1.3.4.3.1.1	Proceso de contratación	lun 22/6/20	lun 22/2/21	8 mss	US\$. 0	US\$. 0																				
68	1.3.4.3.1.2	Ejecución de contrato	vie 8/4/22	mié 28/10/26	54,05 mss	US\$. 6.566.143	US\$. 3.752.081																				
69	1.3.4.3.1.2.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
70	1.3.4.3.1.2.2	Anticipo 10%	mar 10/5/22	mar 10/5/22	1 día	US\$. 656.614	US\$. 375.208																				
71	1.3.4.3.1.2.3	Saldo del Contrato	vie 11/11/22	mié 28/10/26	47 mss	US\$. 5.909.529	US\$. 3.376.873																				
72	1.3.4.3.2	Fiscalización - Colector Principal 1	mar 21/4/20	vie 27/11/26	78,36 mss	US\$. 196.984	US\$. 112.562																				
73	1.3.4.3.2.1	Expresión de Interés	mar 21/4/20	mar 21/7/20	3 mss	US\$. 0	US\$. 0																				
74	1.3.4.3.2.2	Proceso de contratación	mié 22/7/20	lun 22/2/21	7 mss	US\$. 0	US\$. 0																				
75	1.3.4.3.2.3	Ejecución de contrato	vie 8/4/22	vie 27/11/26	55,05 mss	US\$. 196.984	US\$. 112.562																				
76	1.3.4.3.2.3.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
77	1.3.4.3.2.3.2	Anticipo	mar 10/5/22	mar 10/5/22	1 día	US\$. 19.698	US\$. 11.256																				
78	1.3.4.3.2.3.3	Saldo del Contrato	mié 11/5/22	vie 27/11/26	54 mss	US\$. 177.286	US\$. 101.306																				
79	1.3.4.4	Producto 4. Ptar y emisario subfluvial construidos	mié 23/12/20	jue 26/11/26	70,32 mss	US\$. 17.270.257	US\$. 9.868.719																				
80	1.3.4.4.1	PTAR Y EMISARIO	mar 23/2/21	mié 28/10/26	67,36 mss	US\$. 16.767.240	US\$. 9.581.280																				
81	1.3.4.4.1.1	Proceso de contratación	mar 23/2/21	mar 26/10/21	8 mss	US\$. 0	US\$. 0																				
82	1.3.4.4.1.2	Ejecución de contrato	vie 8/4/22	mié 28/10/26	54,05 mss	US\$. 16.767.240	US\$. 9.581.280																				
83	1.3.4.4.1.2.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																				
84	1.3.4.4.1.2.2	Anticipo 10%	mar 10/5/22	mar 10/5/22	1 día	US\$. 1.676.724	US\$. 958.128																				

Id	EDT	Nombre de tarea	Comienzo	Fin	Duración	Fondos BID	Fondos AECID	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		
								S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2
85	1.3.4.4.1.2.3	Saldo del Contrato	vie 11/11/22	mié 28/10/26	47 mss	US\$. 15.090.516	US\$. 8.623.152																					
86	1.3.4.4.2	Fiscalización - PTAR y emisorio	mié 23/12/20	jue 26/11/26	70,32 mss	US\$. 503.017	US\$. 287.439																					
87	1.3.4.4.2.1	Expresión de Interés	mié 23/12/20	mié 24/3/21	3 mss	US\$. 0	US\$. 0																					
88	1.3.4.4.2.2	Proceso de contratación	jue 25/3/21	mar 26/10/21	7 mss	US\$. 0	US\$. 0																					
89	1.3.4.4.2.3	Ejecución de contrato	vie 8/4/22	jue 26/11/26	55 mss	US\$. 503.017	US\$. 287.439																					
90	1.3.4.4.2.3.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																					
91	1.3.4.4.2.3.2	Anticipo	mar 10/5/22	mar 10/5/22	1 día	US\$. 50.302	US\$. 28.744																					
92	1.3.4.4.2.3.3	Saldo del Contrato	mar 10/5/22	jue 26/11/26	54 mss	US\$. 452.715	US\$. 258.695																					
93	1.3.4.5	Producto 5. Conexiones domiciliarias de alcantarillado construidas	mar 23/2/21	mié 30/6/27	75,32 mss	US\$. 3.670.546	US\$. 2.097.454																					
94	1.3.4.5.1	Colectores primarios, terciario y secundarios - Lambaré Central 1	lun 26/4/21	vie 30/4/27	71,36 mss	US\$. 3.563.637	US\$. 2.036.363																					
95	1.3.4.5.1.1	Proceso de contratación	lun 26/4/21	lun 27/12/21	8 mss	US\$. 0	US\$. 0																					
96	1.3.4.5.1.2	Ejecución de contrato	vie 8/4/22	vie 30/4/27	60,05 mss	US\$. 3.563.637	US\$. 2.036.363																					
97	1.3.4.5.1.2.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																					
98	1.3.4.5.1.2.2	Anticipo 10%	mar 10/5/22	mar 10/5/22	1 día	US\$. 356.364	US\$. 203.636																					
99	1.3.4.5.1.2.3	Saldo del Contrato	vie 11/11/22	vie 30/4/27	53 mss	US\$. 3.207.273	US\$. 1.832.727																					
100	1.3.4.5.2	Fiscalización - Colectores terciarios y secundarios	mar 23/2/21	mié 30/6/27	75,32 mss	US\$. 106.909	US\$. 61.091																					
101	1.3.4.5.2.1	Expresión de Interés	mar 23/2/21	mar 25/5/21	3 mss	US\$. 0	US\$. 0																					
102	1.3.4.5.2.2	Proceso de contratación	mié 26/5/21	lun 27/12/21	7 mss	US\$. 0	US\$. 0																					
103	1.3.4.5.2.3	Ejecución de contrato	vie 8/4/22	mié 30/6/27	62 mss	US\$. 106.909	US\$. 61.091																					
104	1.3.4.5.2.3.1	Tramite del Anticipo	vie 8/4/22	lun 9/5/22	1 ms	US\$. 0	US\$. 0																					
105	1.3.4.5.2.3.2	Anticipo	mar 10/5/22	mar 10/5/22	1 día	US\$. 10.691	US\$. 6.109																					
106	1.3.4.5.2.3.3	Saldo del Contrato	mar 10/5/22	mié 30/6/27	61 mss	US\$. 96.218	US\$. 54.982																					
107	1.3.4.6	Producto 6. Programa de reducción de agua no contabilizada	jue 6/1/22	vie 26/9/25	44,18 mss	US\$. 3.825.072	US\$. 2.185.755																					
108	1.3.4.6.1	Programa de agua no contabilizada	jue 6/1/22	vie 26/9/25	44,18 mss	US\$. 3.825.072	US\$. 2.185.755																					
109	1.3.4.6.1.1	Proceso de contratación	jue 6/1/22	jue 8/9/22	8 mss	US\$. 0	US\$. 0																					
110	1.3.4.6.1.2	Ejecución de contrato	vie 9/9/22	vie 26/9/25	36,18 mss	US\$. 3.825.072	US\$. 2.185.755																					
111	1.3.4.6.1.2.1	Año 1	vie 9/9/22	vie 9/9/22	1 día	US\$. 323.852	US\$. 185.058																					
112	1.3.4.6.1.2.2	Año 2	vie 15/9/23	vie 15/9/23	1 día	US\$. 1.147.756	US\$. 655.861																					
113	1.3.4.6.1.2.3	Año 3	vie 20/9/24	vie 20/9/24	1 día	US\$. 1.392.593	US\$. 795.767																					
114	1.3.4.6.1.2.4	Año 4	vie 26/9/25	vie 26/9/25	1 día	US\$. 960.871	US\$. 549.069																					
115	1.3.4.7	Producto 7. Plan de monitoreo de la calidad del agua implementada	vie 8/4/22	mié 27/1/27	57 mss	US\$. 190.909	US\$. 109.091																					
116	1.3.4.7.1	Plan de monitoreo de la calidad del agua	vie 8/4/22	mié 27/1/27	57 mss	US\$. 190.909	US\$. 109.091																					
117	1.3.4.7.1.1	Expresión de Interés	vie 8/4/22	mié 8/6/22	2 mss	US\$. 0	US\$. 0																					
118	1.3.4.7.1.2	Proceso de contratación	jue 9/6/22	vie 9/12/22	6 mss	US\$. 0	US\$. 0																					
119	1.3.4.7.1.3	Ejecución de contrato	vie 10/2/23	mié 27/1/27	47 mss	US\$. 190.909	US\$. 109.091																					
120	1.3.4.7.1.3.1	Tramite del Anticipo	vie 10/2/23	lun 13/3/23	1 ms	US\$. 0	US\$. 0																					
121	1.3.4.7.1.3.2	Anticipo	mar 14/3/23	mié 12/4/23	1 ms	US\$. 19.091	US\$. 10.909																					
122	1.3.4.7.1.3.3	Saldo del Contrato	jue 13/4/23	mié 27/1/27	45 mss	US\$. 171.818	US\$. 98.182																					
123	1.3.4.8	Fin Componente I	mié 30/6/27	mié 30/6/27	0 días	US\$. 0	US\$. 0																					
124	1.3.5	Componente 2: Gestión de los servicios y estudios	vie 9/9/22	lun 28/9/26	48,05 mss	US\$. 1.272.727	US\$. 727.273																					
125	1.3.5.1	Producto 8. Plan de mejora Aquarating implementado	jue 10/11/22	lun 28/9/26	46,05 mss	US\$. 1.240.909	US\$. 709.091																					
126	1.3.5.1.1	Apoyo a la implementación del plan de mejora Aquarating	jue 10/11/22	lun 28/9/26	46,05 mss	US\$. 1.240.909	US\$. 709.091																					
127	1.3.5.1.1.1	Expresión de Interés	jue 10/11/22	jue 9/2/23	3 mss	US\$. 0	US\$. 0																					
128	1.3.5.1.1.2	Proceso de contratación	vie 10/2/23	lun 14/8/23	6 mss	US\$. 0	US\$. 0																					
129	1.3.5.1.1.3	Ejecución de contrato	jue 14/9/23	lun 28/9/26	36,05 mss	US\$. 1.240.909	US\$. 709.091																					

Id	EDT	Nombre de tarea	Comienzo	Fin	Duración	Fondos BID	Fondos AECID	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
								S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2			
130	1.3.5.1.1.3.1	Tramite del Anticipo	jue 14/9/23	vie 13/10/23	1 ms	US\$. 0	US\$. 0																				
131	1.3.5.1.1.3.2	Anticipo	lun 16/10/23	lun 16/10/23	1 día	US\$. 124.091	US\$. 70.909																				
132	1.3.5.1.1.3.3	Saldo del Contrato	mar 17/10/23	lun 28/9/26	35 mss	US\$. 1.116.818	US\$. 638.182																				
133	1.3.5.2	Producto 9. Programa de inclusión de personas con discapacidad elaborada	vie 9/9/22	mar 16/1/24	16,05 mss	US\$. 15.909	US\$. 9.091																				
134	1.3.5.2.1	Elaboración de Programa de inclusión de personas con discapacidad	vie 9/9/22	mar 16/1/24	16,05 mss	US\$. 15.909	US\$. 9.091																				
135	1.3.5.2.1.1	Expresión de Interés	vie 9/9/22	vie 9/12/22	3 mss	US\$. 0	US\$. 0																				
136	1.3.5.2.1.2	Proceso de contratación	lun 12/12/22	mar 13/6/23	6 mss	US\$. 0	US\$. 0																				
137	1.3.5.2.1.3	Ejecución de contrato	vie 14/7/23	mar 16/1/24	6,05 mss	US\$. 15.909	US\$. 9.091																				
138	1.3.5.2.1.3.1	Tramite del Anticipo	vie 14/7/23	lun 14/8/23	1 ms	US\$. 0	US\$. 0																				
139	1.3.5.2.1.3.2	Anticipo	mar 15/8/23	mar 15/8/23	1 día	US\$. 1.591	US\$. 909																				
140	1.3.5.2.1.3.3	Saldo del Contrato	mié 16/8/23	mar 16/1/24	5 mss	US\$. 14.318	US\$. 8.182																				
141	1.3.5.3	Producto 10. Estrategia de inclusión del enfoque de género elaborada	vie 9/9/22	mar 16/1/24	16,05 mss	US\$. 15.909	US\$. 9.091																				
142	1.3.5.3.1	Elaboración de Estrategia de inclusión del enfoque de género	vie 9/9/22	mar 16/1/24	16,05 mss	US\$. 15.909	US\$. 9.091																				
143	1.3.5.3.1.1	Expresión de Interés	vie 9/9/22	vie 9/12/22	3 mss	US\$. 0	US\$. 0																				
144	1.3.5.3.1.2	Proceso de contratación	lun 12/12/22	mar 13/6/23	6 mss	US\$. 0	US\$. 0																				
145	1.3.5.3.1.3	Ejecución de contrato	vie 14/7/23	mar 16/1/24	6,05 mss	US\$. 15.909	US\$. 9.091																				
146	1.3.5.3.1.3.1	Tramite del Anticipo	vie 14/7/23	lun 14/8/23	1 ms	US\$. 0	US\$. 0																				
147	1.3.5.3.1.3.2	Anticipo	mar 15/8/23	mar 15/8/23	1 día	US\$. 1.591	US\$. 909																				
148	1.3.5.3.1.3.3	Saldo del Contrato	mié 16/8/23	mar 16/1/24	5 mss	US\$. 14.318	US\$. 8.182																				
149	1.3.5.4	Fin Componente II	lun 28/9/26	lun 28/9/26	0 días	US\$. 0	US\$. 0																				
150	1.3.6	Administración del Programa	jue 6/1/22	mar 31/8/27	67 mss	US\$. 3.181.817	US\$. 1.818.183																				
151	1.3.6.1	UCP en funcionamiento	jue 6/1/22	mar 31/8/27	67 mss	US\$. 3.064.090	US\$. 1.750.910																				
152	1.3.6.1.1	Contratacion de Expertos relacionados al APS/Coordinación de Proyectos	jue 6/1/22	mar 31/8/27	67 mss	US\$. 529.200	US\$. 302.400																				
153	1.3.6.1.1.1	Gerente del Programa	jue 6/1/22	mar 31/8/27	67 mss	US\$. 183.273	US\$. 104.727																				
154	1.3.6.1.1.1.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
155	1.3.6.1.1.1.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 183.273	US\$. 104.727																				
156	1.3.6.1.1.2	Coordinador Tecnico	jue 6/1/22	mar 31/8/27	67 mss	US\$. 176.400	US\$. 100.800																				
157	1.3.6.1.1.2.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
158	1.3.6.1.1.2.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 176.400	US\$. 100.800																				
159	1.3.6.1.1.3	Coordinador Administrativo y Financiero	jue 6/1/22	mar 31/8/27	67 mss	US\$. 169.527	US\$. 96.873																				
160	1.3.6.1.1.3.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
161	1.3.6.1.1.3.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 169.527	US\$. 96.873																				
162	1.3.6.1.2	Especialitas y/o Tecnicos Sectoriales	jue 6/1/22	mar 31/8/27	67 mss	US\$. 1.090.471	US\$. 623.129																				
163	1.3.6.1.2.1	Especialista Técnico	jue 6/1/22	mar 31/8/27	67 mss	US\$. 137.455	US\$. 78.545																				
164	1.3.6.1.2.1.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
165	1.3.6.1.2.1.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 137.455	US\$. 78.545																				
166	1.3.6.1.2.2	Especialista Social	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																				
167	1.3.6.1.2.2.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
168	1.3.6.1.2.2.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																				
169	1.3.6.1.2.3	Especialista Ambiental	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																				
170	1.3.6.1.2.3.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
171	1.3.6.1.2.3.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																				
172	1.3.6.1.2.4	Especialista Administrativo y Financiero	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																				
173	1.3.6.1.2.4.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																				
174	1.3.6.1.2.4.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																				

Id	EDT	Nombre de tarea	Comienzo	Fin	Duración	Fondos BID	Fondos AECID	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028
								S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2				
175	1.3.6.1.2.5	Especialista en Adquisiciones	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																			
176	1.3.6.1.2.5.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
177	1.3.6.1.2.5.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																			
178	1.3.6.1.2.6	Especialista en Planificación	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																			
179	1.3.6.1.2.6.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
180	1.3.6.1.2.6.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																			
181	1.3.6.1.2.7	Especialista en Comunicación	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																			
182	1.3.6.1.2.7.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
183	1.3.6.1.2.7.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																			
184	1.3.6.1.2.8	Especialista Informatico	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																			
185	1.3.6.1.2.8.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
186	1.3.6.1.2.8.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																			
187	1.3.6.1.2.9	Especialista Juridico	jue 6/1/22	mar 31/8/27	67 mss	US\$. 119.127	US\$. 68.073																			
188	1.3.6.1.2.9.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
189	1.3.6.1.2.9.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 119.127	US\$. 68.073																			
190	1.3.6.1.3	Asistentes de Proyecto	jue 6/1/22	mar 31/8/27	67 mss	US\$. 384.874	US\$. 219.926																			
191	1.3.6.1.3.1	Asistente Tecnico	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
192	1.3.6.1.3.1.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
193	1.3.6.1.3.1.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
194	1.3.6.1.3.2	Asistente Social	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
195	1.3.6.1.3.2.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
196	1.3.6.1.3.2.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
197	1.3.6.1.3.3	Asistente Ambiental	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
198	1.3.6.1.3.3.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
199	1.3.6.1.3.3.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
200	1.3.6.1.3.4	Asistente Administrativo Financiero	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
201	1.3.6.1.3.4.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
202	1.3.6.1.3.4.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
203	1.3.6.1.3.5	Asistente Adquisiciones	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
204	1.3.6.1.3.5.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
205	1.3.6.1.3.5.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
206	1.3.6.1.3.6	Asistente Planificación	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
207	1.3.6.1.3.6.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
208	1.3.6.1.3.6.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
209	1.3.6.1.3.7	Asistente Comunicacional	jue 6/1/22	mar 31/8/27	67 mss	US\$. 54.982	US\$. 31.418																			
210	1.3.6.1.3.7.1	Proceso de contratación	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
211	1.3.6.1.3.7.2	Ejecución de contrato	vie 8/4/22	mar 31/8/27	64 mss	US\$. 54.982	US\$. 31.418																			
212	1.3.6.1.4	Asignaciones complementarias	jue 6/1/22	mar 31/8/27	67 mss	US\$. 334.825	US\$. 191.329																			
213	1.3.6.1.4.1	Bonificaciones y remuneraciones com	jue 6/1/22	mar 31/8/27	67 mss	US\$. 334.825	US\$. 191.329																			
214	1.3.6.1.4.1.1	Gestiones previas	jue 6/1/22	jue 7/4/22	3 mss	US\$. 0	US\$. 0																			
215	1.3.6.1.4.1.2	Pago de bonificaciones	vie 8/4/22	mar 31/8/27	64 mss	US\$. 334.825	US\$. 191.329																			
216	1.3.6.1.4.2	UCP conformada	jue 7/4/22	jue 7/4/22	0 días	US\$. 0	US\$. 0																			
217	1.3.6.1.5	Otros costos de Administración	lun 11/7/22	mar 31/8/27	61 mss	US\$. 287.832	US\$. 164.476																			
218	1.3.6.1.5.1	Pasajes, Viaticos para viajes de supervisión	lun 11/7/22	mar 31/8/27	61 mss	US\$. 287.832	US\$. 164.476																			
219	1.3.6.1.5.1.1	Gestiones previas	lun 11/7/22	lun 10/10/22	3 mss	US\$. 0	US\$. 0																			
220	1.3.6.1.5.1.2	Pago de bonificaciones	mar 11/10/22	mar 31/8/27	58 mss	US\$. 287.832	US\$. 164.476																			
221	1.3.6.1.6	Equipamiento de Oficina	jue 9/6/22	jue 14/12/23	18 mss	US\$. 268.546	US\$. 153.454																			
222	1.3.6.1.6.1	Equipamiento de Oficina - 1ra etapa	jue 9/6/22	jue 9/2/23	8 mss	US\$. 127.273	US\$. 72.727																			
223	1.3.6.1.6.1.1	Proceso de contratación	jue 9/6/22	jue 8/9/22	3 mss	US\$. 0	US\$. 0																			
224	1.3.6.1.6.1.2	Ejecución de contrato	vie 9/9/22	jue 9/2/23	5 mss	US\$. 127.273	US\$. 72.727																			
225	1.3.6.1.6.2	Equipamiento de Oficina - 2da etapa	jue 13/4/23	jue 14/12/23	8 mss	US\$. 141.273	US\$. 80.727																			
226	1.3.6.1.6.2.1	Proceso de contratación	jue 13/4/23	jue 13/7/23	3 mss	US\$. 0	US\$. 0																			

Id	EDT	Nombre de tarea	Comienzo	Fin	Duración	Fondos BID	Fondos AECID	S2	2019		S2	2020		S2	2021		S2	2022		S2	2023		S2	2024		S2	2025		S2	2026		S2	2027		S2	2028	
									S1	S2		S1	S2		S1	S2		S1	S2		S1	S2		S1	S2		S1	S2		S1	S2		S1	S2			
227	1.3.6.1.6.2.2	Ejecución de contrato	vie 14/7/23	jue 14/12/23	5 mss	US\$. 141.273	US\$. 80.727																														
228	1.3.6.1.7	Imprevistos	mar 11/10/22	mié 30/6/27	56 mss	US\$. 168.342	US\$. 96.196																														
229	1.3.6.2	Monitoreo y Evaluación realizadas	vie 18/10/24	lun 27/7/26	21 mss	US\$. 38.182	US\$. 21.818																														
230	1.3.6.2.1	Evaluación Intermedia	vie 18/10/24	lun 22/9/25	11 mss	US\$. 12.727	US\$. 7.273																														
231	1.3.6.2.1.1	Expresión de Interés	vie 18/10/24	mié 18/12/24	2 mss	US\$. 0	US\$. 0																														
232	1.3.6.2.1.2	Proceso de contratación	jue 19/12/24	mié 21/5/25	5 mss	US\$. 0	US\$. 0																														
233	1.3.6.2.1.3	Ejecución de contrato	jue 22/5/25	lun 22/9/25	4 mss	US\$. 12.727	US\$. 7.273																														
234	1.3.6.2.2	Evaluación Final	vie 22/8/25	lun 27/7/26	11 mss	US\$. 25.455	US\$. 14.545																														
235	1.3.6.2.2.1	Expresión de Interés	vie 22/8/25	mié 22/10/25	2 mss	US\$. 0	US\$. 0																														
236	1.3.6.2.2.2	Proceso de contratación	jue 23/10/25	mié 25/3/26	5 mss	US\$. 0	US\$. 0																														
237	1.3.6.2.2.3	Ejecución de contrato	jue 26/3/26	lun 27/7/26	4 mss	US\$. 25.455	US\$. 14.545																														
238	1.3.6.3	Auditorías Financieras Externas realizadas	vie 8/4/22	mié 27/1/27	57 mss	US\$. 79.545	US\$. 45.455																														
239	1.3.6.3.1	Auditoria Externa	vie 8/4/22	mié 27/1/27	57 mss	US\$. 79.545	US\$. 45.455																														
240	1.3.6.3.1.1	Proceso de contratación	vie 8/4/22	mié 9/11/22	7 mss	US\$. 0	US\$. 0																														
241	1.3.6.3.1.2	Ejecución de contrato	jue 10/11/22	mié 27/1/27	50 mss	US\$. 79.545	US\$. 45.455																														
242	1.3.6.3.1.2.1	Auditoria	jue 10/11/22	mar 10/1/23	44 días	US\$. 15.909	US\$. 9.091																														
243	1.3.6.3.1.2.2	Auditoria	mié 15/11/23	lun 15/1/24	44 días	US\$. 15.909	US\$. 9.091																														
244	1.3.6.3.1.2.3	Auditoria	mar 19/11/24	vie 17/1/25	44 días	US\$. 15.909	US\$. 9.091																														
245	1.3.6.3.1.2.4	Auditoria	lun 24/11/25	jue 22/1/26	44 días	US\$. 15.909	US\$. 9.091																														
246	1.3.6.3.1.2.5	Auditoria	vie 27/11/26	mié 27/1/27	44 días	US\$. 15.909	US\$. 9.091																														
247	1.3.6.4	Fin Administración del Programa	mar 31/8/27	mar 31/8/27	0 días	US\$. 0	US\$. 0																												31/8		
248	1.3.7	Fin del Programa	mar 31/8/27	mar 31/8/27	0 días	US\$. 0	US\$. 0																												31/8		