



Operation Number: **GY0055**
Year- PMR Cycle: **First period Jan-Jun 2016**
Last Update: **10/7/2016**
PMR Validation Stage: **Validated by Chief of Operations**

Chief of Operations validation date: **10/20/2016**
Division Chief validation date:
Country Representative validation date:

Inter-American Development Bank - IDB
Office of Strategic Planning and Development Effectiveness

Operation Profile

Basic Data

Operation name:	Georgetown Solid Waste Management	Loan Number:	1730/SF-GY,1731/SF-GY
Executing Agency (EA):	MINISTRY OF LOCAL GOVERNMENT AND REGIONAL DEVELOPMENT,MUNICIPALITY OF GEORGETOWN		
Team Leader:	Mellinger,Yvon	Sector/Subsector:	AS
Operation Type:	Loan Operation	Overall Stage:	Disbursing (From eligibility until all the Operations are closed)
Lending Instrument:	Investment Loan	Country:	GUYANA
Borrower:	COOPERATIVE REPUBLIC OF GUYANA ,COOPERATIVE REPUBLIC OF GUYANA Convergence related Operation(s):		

Total Cost and Source

	Original IDB	Current Active IDB	Local Counterpart	Co-Financing/Country	Total operation cost - Original Estimate
GY0055	\$20,570,000.00	\$17,687,393.79	\$0.00		\$20,570,000.00

Available Funds (US\$)

	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Balance
GY0055	\$2,500,000.00	\$0.00	0.00%	\$2,500,000.00


Environmental and Social Safeguards

Main Operation	
Impacts Category:	B(R)
Safeguard Performance Rating:	Unsatisfactory
Safeguard Performance Rating - Rationale:	Non compliances with several Env. and Safeguards Policies

Reformulation Information

Main Operation	
Was/Were the objective(s) of this operation reformulated?	NO
Date of approval:	

Expense Categories by Loan Contract (cumulative values)



Results Matrix

Impacts

Impact:	1 Improved quality of life for the population of Georgetown and participating NDCs through an improved solid waste management
Observation:	

 RF - Contribution
 RF - Alignment
 RF - Strategic Alignment
 RF - Strategic Alignment during Execution

 SI - Sector Indicator
  CI - Country Indicator
  PG - Pro-Gender
  PE - Pro-Ethnicity

Outcomes

Outcome:	1 Waste disposal in the Neighbourhood Democratic Councils (NDCs) improved														
Observation:															
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2009		2010	2011	2012	2013	2014	2015	EOP
1.1 Solid Waste collection and disposal rate for NDCs		Percentage	26.00	2007	Municipal Solid Waste Management Department; Ministry of Local Government and Neighborhood Democratic Councils records and site inspections	The indicator is calculated as (waste collected and disposed) / waste produced, and presented in % terms	P			50.00	90.00				90.00
	P(a)								50.00		90.00	90.00	90.00	90.00	
	A								36.00	0.00	36.00	80.00	75.62		
Outcome:	2 Healthcare and Hazardous waste appropriately collected and disposed														
Observation:	Healthcare and Hazardous Waste will have to be treated before being disposed at the landfill.														
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2009		2010	2011	2012	2013	2014	2015	EOP
2.1 Hospitals (1 public and 3 private) reporting that healthcare waste is appropriately collected		hospitals	0.00	2007	Ministry of Health (MOH) and Environmental Protection Agency (EPA) record and MOH site inspections	Appropriately collected refers to the collection with dedicated specific vehicles through planned routes	P			4.00	4.00				4.00
	P(a)								4.00		4.00	4.00	4.00	4.00	
	A								0.00		4.00	3.00	4.00		

2.2 Healthcare waste adequately disposed		tonnes per year	0.00	2007	Ministry of Local Governme nt and Regional Developme nt (MLGRD); and Ministry of Health (MOH)		P			365.00	365.00					365.00
	P(a)								365.00		365.00	365.00	365.00	365.00	365.00	
	A								0.00		0.00	0.00	0.00			
2.3 Hazardous waste adequately disposed		tonnes per year	0.00	2007	Ministry of Local Governme nt and Regional Developme nt (MLGRD)		P			700.00	700.00					700.00
	P(a)								700.00		700.00				700.00	
	A								0.00		0.00		0.00			
Outcome:	3 Solid waste management sustainability improved															
Observation:																
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2009201020112012201320142015EOP									
3.1 Revenues collected for solid waste management increased		US\$ million	1.40	2004	Municipal Solid Waste Management Department (MSWMD); Ministry of Local Government and Regional Development (MLGRD) and Neighborhood Democratic Councils (NDCs) records and site inspections		P				2.10					2.10
	P(a)										2.10	2.10	2.10	2.10	2.10	
	A										0.00	0.00	0.00			

3.2 Expenditures on solid waste management (collection and disposal) increased					Municipal Solid Waste Manageme nt Departmen t (MSWMD); Ministry of Local Governme nt and Regional Developme nt (MLGRD) and Neighborh ood Democratic Councils (NDCs) records and site inspections		P				1.90				1.90
							P(a)					1.90	1.90	1.90	1.90
		US\$ million	1.30	2004			A					0.00	0.00	0.00	

Outcome: 4 Fires in Le Repentir (formerly known as Mandela landfill) stopped

Observation: The number of fires will inevitably go to 0 when Le Repentir will be finally closed.

Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2009	2010	2011	2012	2013	2014	2015	EOP
4.1 fires per year in Le Repentir (formerly known as Mendela landfill)					Ministry of Local Government and Regional Development (MLGRD); interaction with Project Executing Unit (PEU); inspection visits		P	0.00	0.00	0.00	0.00			0.00
							P(a)	0.00	0.00	0.00		0.00	0.00	0.00
		fires	3.00	2008			A	2.00	2.00	0.00	1.00	0.00	0.00	

Outcome: 5 Waste received and disposed regularly at the Haags Bosch sanitary landfill

Observation:

Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2009	2010	2011	2012	2013	2014	2015	EOP
5.1 tonnes received at the Haags Bosh per day		tonnes per day	0.00	2007	MLGRD; Operators reports		P		273.00	273.00				273.00
							P(a)		273.00	273.00	273.00	273.00	273.00	273.00
							A		323.24	329.00	300.00	345.00	422.00	

5.2 waste pickers active in seperation activities on a daily basis in Haags Bosch as part of the HBSLF operation system		waste pickers	0.00	2007	MLGRD; Waste Pickers Registratio n Book at the HBSLF		P			30.00	30.00				30.00
							P(a)			30.00	30.00	30.00	30.00	30.00	30.00
5.3 Households with solid waste disposed in a sanitary landfill		household s	63,608.00	2013	Municipal Solid Waste Manageme nt Departmen t; Ministry of Local Governme nt and Neighborh ood Democratic Councils records and site inspections		A			35.00	35.00	35.00	35.00	35.00	
							P								
							P(a)						86,000.00	86,000.00	86,000.00
							A					63,608.00	68,348.00	68,348.00	

-  RF - Contribution
-  RF - Alignment
-  RF - Strategic Alignment
-  RF - Strategic Alignment during Execution
-  SI - Sector Indicator
-  CI - Country Indicator
-  PG - Pro-Gender
-  PE - Pro-Ethnicity

Outputs: Annual Physical and Financial Progress

Rehabilitation, expansion and closure of the Le Repentir (formerly known as Mandela) landfill		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	
Cells at Le Repentir (formerly known as Mandela) landfill closed	cells	P	3.00	P	662,935.00
		P(a)	4.00	P(a)	844,548.00
		A	3.00	A	744,548.00
Treatment and Disposal of Health and Hazardous Waste		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	
Study on healthcare and hazardous waste and acquisition of technical equipment completed	studies	P	1.50	P	653,390.00
		P(a)	1.00	P(a)	671,300.00
		A	1.00	A	671,300.00
Community participation and public awareness program		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	
Formal system to receive and attend complaints established in the Georgetown Municipal Solid Waste Management Department and in the Neighbourhood Democratic Councils	Systems	P	2.00	P	160,000.00
		P(a)	1.00	P(a)	0.00
		A	1.00	A	0.00
Awareness campaign implemented	Campaigns	P	1.00	P	426,180.00
		P(a)	1.00	P(a)	426,115.00
		A	1.00	A	426,115.00
Waste collection and disposal from participating Neighbourhood Democratic Councils		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	
Dumpsites closed	Dumpsites	P	7.00	P	191,258.00
		P(a)	6.00	P(a)	158,996.00
		A	6.00	A	155,136.00
Transfer Stations constructed	transfer stations	P	2.00	P	300,000.00
		P(a)	0.00	P(a)	0.00
		A	0.00	A	0.00
Support package for collection and disposal for the Neighbourhood Democratic Councils (see "issues")	support packages	P	2.00	P	300,000.00
		P(a)	5.00	P(a)	3,392,045.37
		A	5.00	A	1,726,116.83
System of equipment to collect and dispose waste in Neighbourhood Democratic Councils and Georgetown in place (see issues)	system	P	1.00	P	325,000.00
		P(a)	1.00	P(a)	1,307,797.54
		A	1.00	A	1,307,797.54
Design, construction, operation of the Haags Bosch Sanitary Landfill		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	
Cells in Haags Bosch Sanitary Landfill (HBSL) constructed	Cells	P	2.10	P	8,503,246.00
		P(a)	1.00	P(a)	6,631,148.03
		A	0.60	A	5,625,062.69
Km of access road constructed	Km	P	2.50	P	1,096,768.00
		P(a)	2.50	P(a)	1,097,000.00
		A	2.50	A	1,155,000.00
Institutional strengthening and capacity building for solid waste management		Physical Progress		Financial Progress	
Outputs	Unit of Measure	EOP		EOP	

Staff of relevant institutions strengthened and capacity building activities implemented for solid waste management	people	P	65.00	P	224,850.00
		P(a)	65.00	P(a)	224,350.00
		A	65.00	A	244,650.00
Cost Recovery Mechanism study finalized and approved	studies	P	1.15	P	308,530.00
		P(a)	1.00	P(a)	253,900.00
		A	0.65	A	308,900.00
Institutional Legal Framework study completed and approved	studies	P	1.15	P	92,990.00
		P(a)	1.00	P(a)	90,900.00
		A	0.65	A	93,090.00
Waste Management Plan completed and approved	studies	P	1.00	P	122,300.00
		P(a)	1.00	P(a)	89,700.00
		A	1.00	A	122,400.00
Le Repentir (formerly known as Mandela landfill) Waste Pickers organized in coop according to the Project Resettlement Plan (to facilitate move of waste separation activities to Haags Bosch)	formalization plans	P	1.00	P	80,000.00
		P(a)	3.00	P(a)	161,865.92
		A	3.00	A	150,535.55
Management; Contingencies; and others					

Other Cost		Cost
Auditing	P	\$149,900.00
	P(a)	\$217,750.66
	A	\$217,750.66
Construction supervision	P	\$500,200.00
	P(a)	\$1,456,437.67
	A	\$1,300,437.67
Contingencies	P	\$0.00
	P(a)	\$142,000.00
	A	\$0.00
Inspection & Supervision	P	\$202,700.00
	P(a)	\$191,700.00
	A	\$180,700.00
Interest	P	\$0.00
	P(a)	\$100,000.00
	A	\$450,000.00
PAYOFF 1487/SF-GY	P	\$1,422,404.02
	P(a)	\$639,888.68
	A	\$783,000.00
Project Executing Unit	P	\$968,461.00
	P(a)	\$1,564,255.81
	A	\$1,524,853.85
Total Cost		Total Cost
	P	\$16,691,112.02
	P(a)	\$20,070,000.00
	A	\$17,187,393.79

Changes to the Matrix

No information related to this operation.

Please note that the Overall Stage represents the stage of the operation at the time of this report's publication, which might not necessarily match the stage of the operation during the PMR Cycle to which the report pertains.