





Summary Report

Basic Data		Available Funds (US\$)		Total Cost and Source	
Executing Agency (EA):	MINISTERIO DE VIVIENDA				
Sector:	URBAN DEVELOPMENT AND HOUSING-HOUSING				
Loan Number(s):	2072/OC-PN	Current Approved Amount:	30.000.000,00	Original IDB:	30.000.000,00
Stage:	Approved	Disbursed Amount to Date:	3.664.172,81	Current IDB:	30.000.000,00
Operation Type:	INV - Investment	% Disbursed:	12,21	Pari-passu:	91,35
Related Operation(s):		Balance:	26.335.827,19	Co-Financing/Country:	1.500.000,00
Operation Subtype:	GOM - Global of Multiple Works Operation			Original Estimate:	31.500.000,00
				Amortization Period (months):	246

Project Environmental and Social Impact Category	Reformulation	Validation
Project Environmental and Social Impact Category: B	() Was the objective(s) of this project reformulated?	Validated by Division Chief: Apr 7, 2011 Validated by Country Representative: Apr 11, 2011



Accumulated Progress as of 2010



Outcomes

Outcome:	Condiciones habitacionales de las familias de menores ingresos mejorada
-----------------	---

Indicator	Unit of Measure	Baseline	Baseline Year		2012	End of project
Población residente en asentamientos informales	Familias	37.000,00	2005	P A	35.400,00	35.400,00
Demanda no atendida por vivienda social para familias en extrema pobreza	Hogares	79.000,00	2005	P A	75.000,00	77.000,00

Outputs: 2010 Annual Physical and Financial Progress 2010

Description	Unit of Measure	Physical				Financial			
		Planned	Actual	Accumulated units	EOP units	Planned	Actual	Accumulated costs	EOP costs
Componente I. Mejoramiento de Barrios - PROMEBA									
Barrio Tierra Prometida entregado.	Barrio				1,00	1.000.000,00	135.000,00		7.980.000,00
1er. Grupo de barrios entregado (Edgardo Vernaza, Nva. Libia y Nao Gonzalillo)	Barrios				1,00				4.020.000,00
2do. Grupo de barrios entregado (Villa Milagros, Alto del Lirio, Progreso No.1 y La Primavera)	Barrios				1,00				9.000.000,00
Componente II. Viviendas sociales - PARVIS									
Viviendas económicas del PARVIS entregadas.	Hogares	250,00	158,00		592,00	3.300.000,00	3.255.600,00		7.560.000,00
Componente III. Rehabilitación del Casco Antiguo - eliminado por la reestructuración del proyecto (agosto 2010)									
Estudio sobre el Casco Antiguo.	Estudio				1,00				100.000,00
Componente IV. Apoyo a la gestión y fortalecimiento institucional									
Talleres y/o foros de capacitación sobre vivienda y urbanismo realizados	capacitaciones		1,00		3,00	50.000,00	10.000,00		150.000,00
Sistema de gestión, monitoreo y evaluación implantado y evaluaciones realizadas	Sistema				2,00				230.000,00
Estudio de macrolotes realizado.	Estudio				1,00				70.000,00
Estudios sectoriales de vivienda y desarrollo urbano	Estudio				3,00				45.000,00
Diseño y desarrollo de campaña de mercadeo social del Programa	campaña				1,00				50.000,00
Acciones de divulgación del Programa (campañas anuales)	Campaña				3,00				175.000,00
Plan de Ordenamiento Territorial (POT) de Pacora y San Martín aprobado.	POT				1,00				300.000,00
Plan Asentamiento para familias de Las Garzas de Pacora.	Plan				1,00				200.000,00
TOTAL						4.350.000,00	3.400.600,00		29.880.000,00