




## Informe Resumido

Datos Básicos del Proyecto		Fondos Disponibles (US\$)	Costo total y Fuente
Agencia Ejecutora (AE):	MINISTRY OF EDUCATION AND CULTURE		
Sector:	EDUCATION-PRIMARY EDUCATION		
Número(s) de Préstamo:	2100/OC-JA	Monto Aprobado Actual:	14.000.000,00
Etapas:	Approved	Monto Desembolsado a la fecha:	12.409.680,87
Tipo de Operación:	INV - Inversión	% Desembolsado:	88,64
Operación(es) Relacionada(s):		Saldo:	1.590.319,13
Subtipo de Operación:	SUP - Financiamiento Suplementario		
		BID Original:	14.000.000,00
		Actual BID:	14.000.000,00
		Pari-passu:	100,00
		Co-financiamiento/País:	
		Estimado Original:	14.000.000,00
		Período de Amortización (meses):	270

Categoría de Impacto Ambiental y Social del Proyecto	Reformulación	Validación
Categoría de Impacto Ambiental y Social del Proyecto: Ninguno	( ) ¿El objetivo (s) del proyecto fue reformulado?	Validado por el Jefe de División: 23-abr-2012 Validado por Representante de País: 26-abr-2012



**Progreso Acumulado al 2011**

## Progreso Acumulado



## Resultados

**Resultado:** Occupancy rate reduced in benefited schools

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	Fin de Proyecto
Occupancy rate in benefited schools	Ratio	186.00	2003	P		130.00		100.00	100.00
				A		106.00			
Students benefited by education projects	Students		2008	P	1,260.00	1,155.00		1,155.00	3,570.00
				A	1,260.00	1,155.00	1,785.00		

**Resultado:** Benefited schools maintained in good condition

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	Fin de Proyecto
Maintenance plans delivered	Maintenance plans		2008	P	4.00	4.00	5.00	5.00	6.00
				A	4.00	4.00	5.00		

**Resultado:** Schools de-shifted in 3 miles radius from new PESP schools

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	Fin de Proyecto
de-shifted schools	Schools		2008	P	1.00	4.00		4.00	4.00
				A					

## Productos: Progreso Físico y Financiero Anual 2011

Descripción	Unidad de medida	Físico			
		Planeado	Actual	Unidades Acumuladas	Unidades FDP
<b>Civil works</b>					
New schools built (Hellshire; Mansfield)	Schools				2,00
Schools partially replaced (Red Hills)	Schools				1,00
Existing schools expanded (Chester castle; Lucea Primary)	Schools				2,00
Schools fully replaced (Fruitfull Vale; Sheffield)	Schools				2,00
<b>Unallocated</b>					