

# PMR Operational Report

<b>Operation Number</b>	BR-L1411	<b>Chief of Operations Validation Date</b>	10/04/19
<b>Year- PMR Cycle</b>	First period Jan-Jun 2019	<b>Division Chief Validation Date</b>	
<b>Last Update</b>	10/04/19	<b>Country Representative Validation Date</b>	
<b>PMR Validation Stage</b>	Validated by Chief of Operations		

## Basic Data

### Operation Profile

<b>Operation Name</b>	URBAN UPGRADE PROGRAM IN THE WESTERN AREA OF ARACAJU – BUILDING FOR THE FUTURE	<b>Loan Number</b>	4736/OC-BR
<b>Executing Agency</b>	PREFEITURA MUNICIPAL DE ARACAJU	<b>Sector/Subsector</b>	DU-NEI - URBAN DEVELOPMENT AND HOUSING- NEIGHBORHOOD UPGRADING
<b>Team Leader</b>	HOBBS, JASON ANTHONY	<b>Overall Stage</b>	Approved/Pending Financial System Registration
<b>Operation Type</b>	Loan Operation	<b>Country</b>	BRAZIL
<b>Lending Instrument</b>	Investment Loan	<b>Convergence related Operation(s)</b>	
<b>Borrower</b>	PREFEITURA MUNICIPAL DE ARACAJU		

## Environmental and Social Safeguards

<b>Impacts Category</b>	A	<b>Was/Were the objective(s) of this operation reformulated?</b>	NO
<b>Safeguard Performance Rating</b>	Partially Satisfactory	<b>Date of approval</b>	
<b>Safeguard Performance Rating - Rationale</b>	O Programa está iniciando suas atividades de planejamento, considerando a assinatura do contrato realizada no final de outubro de 2019. O Programa conta com instrumentos de gestão Ambiental e social (planos de reassentamento, PGAS), além de contar com equipe qualificada para as duas áreas de atuação. A UGP está formalmente estabelecida e o Município apresenta boa estratégia de articulação institucional para realizar um bom arranque da operação nos temas que tocam salvaguardas. Apesar da qualificação da equipe, observou-se que quase totalidade dessa equipe não está full time alocada para o Programa, conforme requerimento do BID estabelecido ao longo da preparação do programa. Especificamente em relação ao tema social, as responsáveis são 3 servidoras que também estão responsáveis por gerenciar toda a demanda por habitação social e demais assuntos de reassentamentos em todo o município, restando claro que não há como absorver, com essa quantidade e dedicação de pessoal, as demandas para		

## Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
BR-L1411	75,200,000	75,200,000	75,200,000	0	150,400,000	75,200,000	0	0.00%	75,200,000
<b>Aggregated</b>	<b>75,200,000</b>	<b>75,200,000</b>	<b>75,200,000</b>	<b>0</b>	<b>150,400,000</b>	<b>75,200,000</b>	<b>0</b>	<b>0.00%</b>	<b>75,200,000</b>

## Expense Categories by Loan Contract (cumulative values)

## PMR Operational Report

### RESULTS MATRIX

### IMPACTS

No information available for this section

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Outcome Nbr. 0:** Reducción de déficit habitacional cuantitativo

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		EOP 2024
0.0	Reducción del déficit habitacional cuantitativo de la población con 0 a 3 salarios mínimos en la ciudad de Aracaju.	Unidades de Vivienda	18,693.00	2017	P	17,440.00
					P(a)	
					A	
Details						
Pro-Gender		No	Pro-Ethnicity		No	

**Outcome Nbr. 1:** Reducción del déficit de alcantarillo

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		EOP 2024
1.0	Reducción del déficit de alcantarillo en la región del conjunto 17 de marzo	%	60.00	2017	P	55.00
					P(a)	
					A	
Details						
Pro-Gender		No	Pro-Ethnicity		No	

## RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

### CHANGES TO THE MATRIX

No information available for this section

## PMR Operational Report

### IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories