

# PMR Operational Report

<b>Operation Number</b>	UR-L1149	<b>Chief of Operations Validation Date</b>	10/15/19
<b>Year- PMR Cycle</b>	First period Jan-Jun 2019	<b>Division Chief Validation Date</b>	
<b>Last Update</b>	10/04/19	<b>Country Representative Validation Date</b>	
<b>PMR Validation Stage</b>	Validated by Chief of Operations		

## Basic Data

### Operation Profile

<b>Operation Name</b>	Ciudad del Plata Sanitation Program, Stage I	<b>Loan Number</b>	4642/OC-UR
<b>Executing Agency</b>	OFICINA DE PLANEAMIENTO Y PRESUPUESTO DE LA PRESIDENCIA DE LA REPUBLICA	<b>Sector/Subsector</b>	AS-SAU - WATER AND SANITATION-SANITATION URBAN
<b>Team Leader</b>	BASANI, MARCELLO	<b>Overall Stage</b>	Effective/Pending Eligibility
<b>Operation Type</b>	Loan Operation	<b>Country</b>	URUGUAY
<b>Lending Instrument</b>	Investment Loan	<b>Convergence related Operation(s)</b>	
<b>Borrower</b>	REPUBLICA ORIENTAL DE URUGUAY		


## Environmental and Social Safeguards

<b>Impacts Category</b>	B	<b>Was/Were the objective(s) of this operation reformulated?</b>	NO
<b>Safeguard Performance Rating</b>		<b>Date of approval</b>	
<b>Safeguard Performance Rating - Rationale</b>			

## Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
UR-L1149	20,000,000	20,000,000	0	0	20,000,000	20,000,000	0	0.00%	20,000,000
<b>Aggregated</b>	<b>20,000,000</b>	<b>20,000,000</b>	<b>0</b>	<b>0</b>	<b>20,000,000</b>	<b>20,000,000</b>	<b>0</b>	<b>0.00%</b>	<b>20,000,000</b>

## Expense Categories by Loan Contract (cumulative values)



## PMR Operational Report

### RESULTS MATRIX

### IMPACTS

No information available for this section

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Outcome Nbr. 1:** Hogares con aguas residuales tratadas en el área de influencia del proyecto

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2019	2020	2021	2022	2023	2024	EOP 2024
1.1	Nuevos hogares cuyas aguas residuales son tratadas en la Planta de ciudad del Plata en el área de intervención del proyecto	Número de hogares	0.00	2018	P			348.00	697.00	738.00		1,783.00
					P(a)			348.00	697.00	738.00		1,783.00
					A							
Details												
Pro-Gender		No			Pro-Ethnicity		No					

**Outcome Nbr. 2:** Hogares con conexión habilitada a redes de saneamiento en el área de influencia del proyecto

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2019	2020	2021	2022	2023	2024	EOP 2024
2.1	Porcentaje de hogares con conexión habilitada a redes de saneamiento en el área de intervención del proyecto	% de hogares	0.00	2018	P			29.00	33.00	38.00		60.00
					P(a)			29.00	33.00	38.00		60.00
					A							
Details												
Pro-Gender		No			Pro-Ethnicity		No					

**Outcome Nbr. 3:** Hogares con acceso a redes de saneamiento en el área de influencia del proyecto

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2019	2020	2021	2022	2023	2024	EOP 2024
3.1	Nuevos hogares con acceso a la red de saneamiento en el área de intervención del proyecto	Número de hogares	0.00	2018	P		600.00	390.00	1,500.00	500.00		2,990.00
					P(a)		600.00	390.00	1,500.00	500.00		2,990.00
					A							
Details												
Pro-Gender		No			Pro-Ethnicity		No					

**Outcome Nbr. 4:** Mejora en la capacidad de tratamiento de la planta de aguas residuales de Ciudad del Plata

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2019	2020	2021	2022	2023	2024	EOP 2024
4.1	DBO5 removido en la planta de tratamiento de Ciudad del Plata	KgDBO /día	82.00	2018	P					337.00		337.00

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

4.1	DBO5 removido en la planta de tratamiento de Ciudad del Plata	KgDBO /día	82.00	2018	P(a)					337.00		337.00
					A							
Details												
Pro-Gender		No		Pro-Ethnicity		No						

**Outcome Nbr. 5:** Mejora de las familias con jefas de hogar al acceso a los servicios de saneamiento

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2019	2020	2021	2022	2023	2024	EOP 2024
5.1	Porcentaje de subsidios entregados a jefas de hogar	%	0.00	2018	P			15.00	15.00	20.00		50.00
					P(a)			15.00	15.00	20.00		50.00
					A							
Details												
Pro-Gender		No			Pro-Ethnicity			No				

## RESULTS MATRIX

## OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

## Component Nbr. 1 Componente I. Medidas estructurales

	Output	Unit of Measure		PHYSICAL PROGRESS		FINANCIAL PROGRESS	
				2019	EOP 2024	2019	EOP 2024
1.1	Proyectos ejecutivos finalizados	Proyectos ejecutivos	P	0	2	50,000	500,000
			P(a)	0	2	50,000	500,000
			A	0	0	0	0
1.2	Sistema de saneamiento construido y operando	Sistema	P		1	499,348	16,200,000
			P(a)		1	499,348	16,200,000
			A	0	0	0	0

## Component Nbr. 2 Componente II. Medidas no estructurales

	Output	Unit of Measure		PHYSICAL PROGRESS		FINANCIAL PROGRESS	
				2019	EOP 2024	2019	EOP 2024
2.1	Plan de conexiones ejecutado	Plan	P		1	58,065	2,000,000
			P(a)		1	58,065	2,000,000
			A	0	0	0	0

## Other Cost

	Administración del Programa	P			89,906	724,840
		P(a)			89,906	724,840
		A			0	0
	Supervisión de obras	P			35,032	175,160
		P(a)			35,032	175,160
		A			0	0
	Auditoría externa	P				25,000
		P(a)				25,000
		A			0	0
	Evaluación y monitoreo	P				375,000
		P(a)				375,000
		A			0	0

## Total Cost

	Total Cost	P			732,351	20,000,000
		P(a)			732,351	20,000,000
		A			0	0

### CHANGES TO THE MATRIX

No information available for this section

# PMR Operational Report

## IMPLEMENTATION STATUS AND LEARNING

### Lesson Learned - Categories

Project Management Capacity