





## Informe Resumido

Datos Básicos del Proyecto		Fondos Disponibles (US\$)	Costo total y Fuente
Agencia Ejecutora (AE):	MUNICIPALITY OF GEORGETOWN		
Sector:	WATER AND SANITATION		
Número(s) de Préstamo:	1730/SF-GY	Monto Aprobado Actual:	18.070.000,00
Etapas:	Approved	Monto Desembolsado a la fecha:	11.493.582,43
Tipo de Operación:	INV - Inversión	% Desembolsado:	63,61
Operación(es) Relacionada(s):		Saldo:	6.576.417,57
Subtipo de Operación:	ESP - Inversión Específica		
		BID Original:	18.070.000,00
		Actual BID:	18.070.000,00
		Pari-passu:	100,00
		Co-financiamiento/País:	
		Estimado Original:	18.070.000,00
		Período de Amortización (meses):	354

Categoría de Impacto Ambiental y Social del Proyecto	Reformulación	Validación
Categoría de Impacto Ambiental y Social del Proyecto:	B(R) ( ) ¿El objetivo (s) del proyecto fue reformulado?	Validado por el Jefe de División: 25-sep-2013 Validado por Representante de País: 27-sep-2013



## Progreso Acumulado al 2013



## Resultados

<b>Resultado:</b>	Waste disposal in the Neighbourhood Democratic Councils (NDCs) improved
<b>Supuestos:</b>	1) Haags Bosch Sanitary Landfill (HBSL) is technically evaluated prior to closure (lessons learned) 2) New landfills are planned and put into operation prior to closure of HBSLF

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	2013	Fin de Proyecto
Solid Waste collection and disposal rate for NDCs	Percentage	26,00	2007	P			50,00		90,00	90,00
				A			36,00		40,00	

<b>Resultado:</b>	Healthcare and Hazardous waste appropriately collected and disposed
<b>Supuestos:</b>	Environmental Impact Assessment (EIA) addendum on Healthcare and Hazardous waste is to be approved by the Environmental Protection Agency (EPA)
<b>Observaciones:</b>	Healthcare and Hazardous Waste will have to be treated before being disposed at the landfill.

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	2013	Fin de Proyecto
Hospitals (1 public and 3 private) reporting that healthcare waste is appropriately collected	hospitals		2007	P			4,00		4,00	4,00
				A						
Healthcare waste adequately disposed	tonnes per year		2007	P			365,00		365,00	365,00
				A						
Hazardous waste adequately disposed	tonnes per year		2007	P			700,00		700,00	700,00
				A						

<b>Resultado:</b>	Solid waste management sustainability improved
<b>Supuestos:</b>	Cost recovery mechanism discussed and approved by Cabinet

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	2013	Fin de Proyecto
Revenues collected for solid waste management increased	US\$ million	1,40	2004	P					2,10	2,10
				A						
Expenditures on solid waste management (collection and disposal) increased	US\$ million	1,30	2004	P					1,90	1,90
				A						

<b>Resultado:</b>	Fires in Le Repentir (formerly known as Mandela landfill) stopped
<b>Observaciones:</b>	The number of fires will inevitably go to 0 when Le Repentir will be finally closed.

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	2013	Fin de Proyecto
fires per year in Le Repentir (formerly known as Mendela landfill)	fires	3,00	2008	P						
				A	2,00	2,00			1,00	

<b>Resultado:</b>	Waste received and disposed regularly at the Haags Bosch sanitary landfill
<b>Supuestos:</b>	Haags Bosch Sanitary Landfill (HBSL) ready to receive waste

Indicador	Unidad de Medida	Línea de base	Año Línea de base		2009	2010	2011	2012	2013	Fin de Proyecto
-----------	------------------	---------------	-------------------	--	------	------	------	------	------	-----------------

## INFORME DE SEGUIMIENTO DE PROGRESO

GY0055 - Manejo de Desechos Sólidos Georgetown  
2013 1º período con cierre al (31-oct-2013)

Banco Interamericano de Desarrollo - BID

Oficina de Planificación Estratégica y Efectividad en el Desarrollo  
Última Actualización del PMR: 13/09/2013

tonnes received at the Haags Bosh per day	tonnes per day		2007	P			273,00	273,00	273,00	273,00
				A			323,24	329,00	329,00	
waste pickers active in seperation activities on a daily basis in Haags Bosch as part of the HBSLF operation system	waste pickers		2007	P			30,00	30,00	30,00	30,00
				A			35,00	35,00	35,00	
Households with solid waste disposed in a sanitary landfill	households	57.000,00	2013	P						86.000,00
				A						

**Productos: Progreso Físico y Financiero Anual 2013**

Descripción	Unidad de medida	Físico				Financiero			
		Planeado	Actual	Unidades Acumuladas	Unidades FDP	Planeado	Actual	Costos Acumulados	Costos FDP
<b>Rehabilitation, expansion and closure of the Le Repentir (formerly known as Mandela) landfill</b>									
Cells at Le Repentir (formerly known as Mandela) landfill closed	cells				3,00	108.600,00			821.000,00
<b>Treatment and Disposal of Health and Hazardous Waste</b>									
Study on healthcare and hazardous waste and acquisition of technical equipment completed	studies				1,00	250.000,00			1.940.000,00
<b>Community participation and public awareness program</b>									
Formal system to receive and attend complaints established in the Georgetown Municipal Solid Waste Management Department and in the Neighbourhood Democratic Councils	Systems				1,00				
Awareness campaign implemented	Campaigns	1,00			1,00	357.000,00	148.910,00		426.000,00
<b>Waste collection and disposal from participating Neighbourhood Democratic Councils</b>									
Dumpsites closed	Dumpsites	3,00			7,00	58.800,00			159.000,00
Support package for collection and disposal for the Neighbourhood Democratic Councils (see "issues")	support packages	1,00			3,00	462.000,00			1.745.000,00
System of equipment to collect and dispose waste in Neighbourhood Democratic Councils and Georgetown in place (see issues)	system				1,00	490.000,00	395.220,00		758.000,00
<b>Design, construction, operation of the Haags Bosch Sanitary Landfill</b>									
Cells in Haags Bosch Sanitary Landfill (HBSL) constructed	Cells	1,00			1,00	1.550.000,00	239.800,00		7.868.000,00
Km of access road constructed	Km				2,50				1.155.000,00
<b>Institutional strengthening and capacity building for solid waste management</b>									
Staff of relevant institutions strengthened and capacity building activities implemented for solid waste management	people				65,00				225.000,00
Cost Recovery Mechanism study finalized and approved	studies				1,00				309.000,00
Institutional Legal Framework study completed and approved	studies				1,00				93.000,00

## INFORME DE SEGUIMIENTO DE PROGRESO

GY0055 - Manejo de Desechos Sólidos Georgetown  
2013 1º período con cierre al (31-oct-2013)

Banco Interamericano de Desarrollo - BID

Oficina de Planificación Estratégica y Efectividad en el Desarrollo  
Última Actualización del PMR: 13/09/2013

Descripción	Unidad de medida	Físico				Financiero			
		Planeado	Actual	Unidades Acumuladas	Unidades FDP	Planeado	Actual	Costos Acumulados	Costos FDP
Waste Management Plan completed and approved	studies				1,00				122.000,00
Le Repentir (formerly known as Mandela landfill ) Waste Pickers organized in coop according to the Project Resettlement Plan (to facilitate move of waste separation activities to Haags Bosch)	formalization plans				1,00	59.000,00	43.610,00		100.000,00
<b>Managment; Contingencies; and others</b>									
Project Executing Unit	N/A					145.400,00	102.700,00		1.248.000,00
Auditing	N/A					15.400,00	12.560,00		165.000,00
Contingencies	N/A								
Inspection & Supervision	N/A								181.000,00
PAYOFF 1487/SF-GY	N/A								1.422.404,02
Interest	N/A								450.000,00
Construction supervision	N/A					173.900,00	89.940,00		881.000,00
<b>TOTAL</b>						<b>3.670.100,00</b>	<b>1.032.740,00</b>		<b>20.068.404,02</b>