


# PMR Public Report

Operation Number	UR-L1153	Chief of Operations Validation Date	03/29/23
Year- PMR Cycle	Second period Jan-Dec 2022	Division Chief Validation Date	04/03/23
Last Update	03/24/23	Country Representative Validation Date	04/13/23
PMR Validation Stage	Validated by Representative		

Basic Data			
Operation Profile			
Operation Name	PROGRAM TO IMPROVE ROAD CORRIDORS FOR AGROINDUSTRY AND FORESTRY	Loan Number	4824/OC-UR
Executing Agency	CORPORACION VIAL DEL URUGUAY	Sector/Subsector	TRANSPORT-ROAD MAINTENANCE
Team Leader	PEREYRA DA LUZ, ANDRES	Overall Stage	Fully Disbursed
Operation Type	Loan Operation	Country	Uruguay
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	CORPORACION NACIONAL PARA EL DESARROLLO		
Environmental and Social Safeguards			
Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating		Date of approval	
Safeguard Performance Rating - Rationale			

Financial Data									
	Total Cost and Source					Available Funds (US\$)			
Operations	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Amount
UR-L1153	70,000,000	70,000,000	13,500,000	0	83,500,000	70,000,000	70,000,000	100.00%	-
Aggregated	70,000,000	70,000,000	13,500,000	0	83,500,000	70,000,000	70,000,000	0.00%	-



Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

RESULTS MATRIX

General Development Objectives

General Development Objectives Nbr. 1: Aumentar la competitividad de los sectores forestales y agroindustriales, mediante la construcción y mejora de carreteras secundarias y caminos departamentales que faciliten la conectividad transversal

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 2023	
1.0	Porcentaje de veh-km en la red vial nacional que circulan por carreteras en estado muy bueno y bueno	% de veh-km	80	2019		P	75
						A	-

Details

**Means of Verification:**

**Observations:**

**The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO):** No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 1: Disminución de los costos de operación vehicular del transporte de carga

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	EOP 2023
1.0	Costo de Operación Vehicular (COV) de camión articulado en los tramos intervenidos por el programa	10-2 US\$ constantes/veh-km	5.87	2019	P	-	4.95
					A	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	EOP 2023
1.2	COV de transporte de la composición de vehículos pesados en el puente del río Yí en Ruta 5	10-2 US\$ constantes/veh-km	5.27	2019	P	-	5.18
					A	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1    Componente #1

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 2023	2022	EOP 2023
1.01	Longitud de carretera rehabilitada por el programa	Km	P	160	209	-	70,751,484
			P (a)	68	209	6,552,079	76,732,069
			A	17	206	9,671,023	74,411,404
1.02	Longitud de puentes ensanchados y reforzados por el programa	m	P	-	500	3,944,546	9,861,366
			P (a)	-	388	4,927,614	6,633,785
			A	129	376	2,088,962	6,447,785

Component Nbr. 2    Componente #2

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 2023	2022	EOP 2023
2.01	Sistema informatizado de supervisión de obras operando	ud.	P	-	1	-	250,000
			P (a)	-	1	125,000	679,139
			A	-	-	173,760	190,220
2.02	Instrumental para ensayos de supervisión de obras en laboratorio central funcionando	ud.	P	-	1	-	250,000
			P (a)	-	1	125,000	-
			A	-	-	-	-
2.03	Horas de curso de actividades vinculadas a la dirección de obra impartidas	h	P	200	400	-	100,000
			P (a)	200	200	125,000	-
			A	-	-	-	-
2.04	Acciones previstas en Plan de Género e Inclusión implementadas	Medidas regulatorias	P	2	3	-	100,000
			P (a)	2	2	125,000	-
			A	-	-	-	-

Other Cost				
	Auditoría, Monitoreo y evaluación	P	162,652	1,690,150
		P (a)	142,834	33,646.9
		A	6,430	19,646.9
	Otros	P	0	497,000
		P (a)	692,733	2,044,405.3
		A	698,582	1,507,100.3

Total Cost				
	Total Cost	P	4,107,198	83,500,000
		P (a)	12,815,260	86,123,045.2
		A	12,638,757	82,576,156.2

CHANGES TO THE MATRIX					
Section	Name	Type of Change	Sub type	Modified By	Entered in System
Output	Instrumental para ensayos de supervisión de obras en laboratorio central funcionando	Modify Output	Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	APEREYRA	3/24/2023
	Longitud de carretera rehabilitada por el programa	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	CONRADOM	3/24/2023
			Modify Financial Historical Actual	CONRADOM	3/24/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	APEREYRA	3/24/2023
	Longitud de puentes ensanchados y reforzados por el programa	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	CONRADOM	3/24/2023
			Modify Financial Historical Actual	CONRADOM	3/24/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	APEREYRA	3/24/2023
	Sistema informatizado de supervisión de obras operando	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	CONRADOM	3/24/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	APEREYRA	3/24/2023

RISKS AND PLANNED RESPONSES

Risk ID	Risk Status		Risk Taxonomy
1	Active		Governance Framework
	Response Actions		
	1	Management Strategy	Status

Risk ID	Risk Status		Risk Taxonomy
2	Inactive		Technical Design
	Response Actions		
	2	Management Strategy	Status

Risk ID	Risk Status		Risk Taxonomy
3	Active		Planning
	Response Actions		
	3	Management Strategy	Status

Risk ID	Risk Status		Risk Taxonomy
4	Inactive		Governance Framework
	Response Actions		
	4	Management Strategy	Status

Risk ID	Risk Status		Risk Taxonomy
5	Active		Human Resources
	Response Actions		
	5	Management Strategy	Status

Risk ID	Risk Status		Risk Taxonomy
6	Active		Environmental and Social Safeguards
	Response Actions		
	6	Management Strategy	Status

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories