



Operation Number: **BH-L1028**
Year- PMR Cycle: **Second period Jan-Dec 2013**
Last Update: **6/11/2014**
PMR Validation Stage: **Validated by Representative**

Chief of Operations validation date: **06/27/2014**
Division Chief validation date: **06/30/2014**
Country Representative validation date: **07/08/2014**

Inter-American Development Bank - IDB
Office of Strategic Planning and Development Effectiveness

Operation Profile

Basic Data

Operation name:	WSC Support Program - New Providence Water Supply and Sanitation Systems Upgrade	Loan Number:	2624/OC-BH
Executing Agency (EA):	WATER AND SEWERAGE CORPORATION / MINISTRY OF WORKS		
Team Leader:	Basani,Marcello	Sector/Subsector:	AS
Operation Type:	Loan Operation	Overall Stage:	Disbursing (From eligibility until all the loans are closed).
Lending Instrument:	Investment Loan	Country:	BAHAMAS
Borrower:	WATER AND SEWERAGE CORPORATION / MINISTRY OF WORKS		
	Convergence related Operation(s):		

Total Cost and Source

	Original IDB	Current Active IDB	Local Counterpart	Co-Financing/Country	Total operation cost - Original Estimate
BH-L1028	\$81,000,000.00	\$81,000,000.00	\$0.00	\$0.00	\$81,000,000.00

Available Funds (US\$)

	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Balance
BH-L1028	\$81,000,000.00	\$24,903,234.24	30.74%	\$56,096,765.76


Environmental and Social Safeguards

Main Operation	
Impacts Category:	B
Safeguard Performance Rating:	
Safeguard Performance Rating - Rationale:	

Reformulation Information

Main Operation	
Was/Were the objective(s) of this operation reformulated?	NO
Date of approval:	

Expense Categories by Loan Contract (cumulative values)



Results Matrix



Impacts

Impact:	1 A Financially viable Water and Sewerage Corporation (WSC).												
Observation:	The WSC and GOBH are committed to achieving the Project objectives												
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2012	2013	2014	2015	2016	EOP	
1.1 Water and Sewerage Corporation (WSC) operating cost recovery (Revenues Collected/Operating Cost)		%	61.00	2011	WSC Annual Audited Financial Statements	% as proportion of Revenue collected/operating Cost	P	61.00	65.00	70.00	75.00	80.00	80.00
	P(a)						61.00	65.00	70.00	75.00	80.00	80.00	
	A						60.00	56.00					
1.2 Increase in number of active (water) connections		Connections	60,099.00	2011	This indicator will be measured through WSC commercial registry. Baseline has been updated to 2010.	Through project activities, number of active connection is expected to increase substantially, which will be instrumental in reaching this Country Strategy indicator.	P	1,000.00	2,000.00	2,000.00	2,000.00	2,000.00	75,000.00
	P(a)						1,000.00	2,000.00	2,000.00	2,500.00	2,500.00	69,090,000.00	
	A						1,375.00	1,523.00					
Impact:	2 Establishment of an economic and environmental regulator to regulate the activities of the Water and Sewerage Corporation (WSC)												
Observation:	At the start of the project, the GOBH is committed and ready to make important steps in the right direction, as confirmed by the project conditions prior												
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2012	2013	2014	2015	2016	EOP	
2.1 Regulatory functions are separated from the provision of services		Law approved	0.00	2011	Law promulgated.	Economic regulation is separated from WSC.	P	0.00	0.00	1.00	0.00	0.00	1.00
	P(a)						0.00	0.00	1.00	0.00	0.00	1.00	
	A												


 RF - RF Indicator  SI - Sector Indicator  CI - Country Indicator  PG - Pro-Gender  PE - Pro-Ethnicity

Outcomes

Outcome:	1 Non Revenue Water (NRW) reduced												
Observation:													
Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2012		2013	2014	2015	2016	EOP
1.1 Volume of Non Revenue Water NRW (average daily volume)		Million Imperial Gallons	6.87	2012	WSC approved water balance from contractor report		P	5.30	4.70	4.00	3.30	2.50	2.50
							P(a)	5.30	6.00	5.50	4.30	2.50	2.50
							A	6.50	6.49				

1.2 Households with improved access to drinking water in house (better pressure, quality and volume)	 RF	Household s	0.00	2011	WSC commercial and technical reports		P	0.00	5,000.00	10,000.00	10,000.00	13,000.00	38,000.00
	P(a)						0.00	3,000.00	8,000.00	12,000.00	18,000.00	38,000.00	
	A												
1.3 Households with new access to drinking water in house	 RF	Household s	0.00	2011	WSC commercial reports		P	0.00	0.00	0.00	500.00	1,500.00	2,000.00
	P(a)						0.00	0.00	0.00	500.00	1,500.00	2,000.00	
	A												
1.4 Households changing from using private individual wells to becoming clients of the Water and Sewerage Corporation (WSC)		Household s	0.00	2011	Socioeconomic surveys		P	500.00	500.00	1,000.00	1,000.00	2,000.00	5,000.00
	P(a)						500.00	500.00	500.00	1,000.00	3,344.00	5,000.00	
	A						102.00	54.00					

Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations	2012		2013	2014	2015	2016	EOP
							P						
2.1 Annual amount spent on staff overtime		US\$	109,000.00	2011	WSC HR report	SCADA will eliminate need for staff to visit stations/ facilities outside normal working hours, and improve response to failures	P	109,000.00	103,550.00	98,100.00	87,200.00	81,750.00	81,750.00
	P(a)						109,000.00	105,000.00	98,100.00	87,200.00	81,750.00	81,750.00	
	A						113,107.00	112,421.00					
2.2 Win-back customers (households reconnected)		Households	0.00	2011	WSC commercial report		P	0.00	0.00	0.00	500.00	1,500.00	2,000.00
	P(a)						0.00	0.00	0.00	500.00	1,500.00	2,000.00	
	A												
2.3 Large commercial customers billed in accordance to metered consumption		%	84.00	2011	WSC Commercial Report		P	84.00	90.00	95.00	98.00	98.00	98.00
	P(a)						84.00	85.00	90.00	95.00	98.00	98.00	
	A						87.00	85.00					

Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations							
							2012	2013	2014	2015	2016	EOP	
3.1 Households connected to an improved sanitation network	 RF	Houesholds	0.00	2011	WSC technical reports		P	0.00	4,000.00	6,000.00	8,662.00	8,662.00	8,662.00
							P(a)	0.00	0.00	2,000.00	2,000.00	4,662.00	8,662.00
							A						
3.2 Wastewater flow (million imperial gallons (MIG)) treated daily		Million Imperial Gallons	2.10	2011	WSC technical reports		P	2.10	2.60	3.60	5.60	6.50	6.50
							P(a)	2.10	2.10	3.00	4.50	6.50	6.50
							A	2.10	2.25				

3.3 Households with treated wastewater						The baseline and projections have been estimated assuming that only 36% of the volume of water treated by wastewater treatment plants corresponds to households (the balance corresponds to commercial connections). The information will be confirmed and validated once the Waste water Master Plan is completed. In addition, the baseline includes households with septic tanks (i.e. primary treatment).	P						
							P(a)			1,073.00	1,788.00	2,384.00	67,735.00
							A						
Outcome:	4 Legal and regulatory framework upgraded												
Observation:													

Indicators	Flags*	Unit of Measure	Baseline	Baseline Year	Means of verification	Observations							
							2012	2013	2014	2015	2016	EOP	
4.1 Water and Sewerage Corporation (WSC) licence from economic regulator		Licence	0.00	2011	License issued		P	0.00	0.00	0.00	1.00	0.00	1.00
							P(a)	0.00	0.00	0.00	1.00	0.00	1.00
							A						
4.2 Water and Sewerage Corporation (WSC) licence from environmental regulator		Licence	0.00	2011	Licence issued		P	0.00	0.00	0.00	1.00	0.00	1.00
							P(a)	0.00	0.00	0.00	1.00	0.00	1.00
							A						

 RF - RF Indicator

 SI - Sector Indicator

 CI - Country Indicator

 PG - Pro-Gender

 PE - Pro-Ethnicity

Outputs: Annual Physical and Financial Progress

Non Revenue Water (NRW) Reduced		Physical Progress			Financial Progress		
Outputs	Unit of Measure		2013	EOP		2013	EOP
Non Revenue Water strategy developed (including baseline study)	Strategy	P	1.00	1.00	P	500,000.00	3,000,000.00
		P(a)	1.00	1.00	P(a)	435,155.00	3,000,000.00
		A	1.00	1.00	A	435,155.00	3,000,000.00
Service connections replaced, maintained or disconnected	Connections	P	2,800.00	23,000.00	P	1,100,000.00	13,500,000.00
		P(a)	5,000.00	23,000.00	P(a)	2,400,000.00	13,500,000.00
		A	5,087.00	5,217.00	A	2,400,000.00	2,900,000.00
Leaks detected and repaired	Leaks	P	500.00	6,000.00	P	5,100,000.00	30,000,000.00
		P(a)	1,500.00	6,000.00	P(a)	7,500,000.00	30,000,000.00
		A	978.00	978.00	A	7,645,138.00	10,895,138.00
Non Revenue Water (NRW) asset management information system developed	System	P		1.00	P	1,000,000.00	2,000,000.00
		P(a)	1.00	1.00	P(a)	1,002,422.00	2,000,000.00
		A	1.00	1.00	A	1,002,422.00	2,000,000.00
Training workshops on Non Revenue Water (NRW) management	workshops	P		10.00	P	100,000.00	500,000.00
		P(a)		10.00	P(a)	100,000.00	500,000.00
		A	2.00	2.00	A	100,000.00	200,000.00
Water and Sewerage Corporation (WSC) Strengthened		Physical Progress			Financial Progress		
Outputs	Unit of Measure		2013	EOP		2013	EOP
Supervisory Control And Data Acquisition (SCADA) system purchased and installed	System	P		1.00	P	800,000.00	1,000,000.00
		P(a)		1.00	P(a)	620,756.00	1,000,000.00
		A	1.00	1.00	A	620,756.00	1,000,000.00
Automated meters reading/intelligence system for large commercial customers installed	System	P	1,500.00	3,000.00	P	400,000.00	500,000.00
		P(a)	1,000.00	3,000.00	P(a)	400,000.00	500,000.00
		A	0.00	0.00	A	0.00	0.00
Public relations campaign for project and customer win-back campaign implemented	Campaign	P	1.00	2.00	P	350,000.00	1,500,000.00
		P(a)	1.00	2.00	P(a)	350,000.00	1,500,000.00
		A	0.00	0.00	A	21,325.00	21,325.00
New organizational structure implemented (including staff training)	Structure	P		1.00	P	600,000.00	2,000,000.00
		P(a)		1.00	P(a)	100,000.00	2,000,000.00
		A			A	81,597.00	372,353.00
Tariff study for economic regulation prepared	Study	P		1.00	P	350,000.00	500,000.00
		P(a)		1.00	P(a)	49,500.00	500,000.00
		A			A	0.00	0.00
Wastewater treatment plants upgraded and wastewater treatment action plan prepared		Physical Progress			Financial Progress		
Outputs	Unit of Measure		2013	EOP		2013	EOP
Lift stations rehabilitated/upgraded	Lift stations	P	10.00	60.00	P	160,000.00	950,000.00
		P(a)		60.00	P(a)	160,000.00	950,000.00
		A			A	0.00	0.00
Collection systems and force mains rehabilitated/installed	Miles	P	1.00	4.00	P	1,000,000.00	3,850,000.00
		P(a)		4.00	P(a)	200,000.00	3,850,000.00
		A			A	0.00	0.00
Wastewater master plan for New Providence prepared	Plan	P	1.00	1.00	P	580,000.00	780,000.00
		P(a)	1.00	1.00	P(a)	780,000.00	780,001.00
		A	0.00	0.00	A	34,393.00	34,393.00
Wastewater infrastructure (treatment plants and disposal wells) rehabilitated or constructed	Infrastructure	P	2.00	9.00	P	2,500,000.00	10,000,000.00
		P(a)		9.00	P(a)	220,000.00	10,000,001.00
		A			A	0.00	0.00

Legal and regulatory framework upgraded		Physical Progress			Financial Progress		
Outputs	Unit of Measure		2013	EOP		2013	EOP
Draft legislation presented	Legislation	P	2.00	2.00	P	200,000.00	250,000.00
		P(a)	2.00	2.00	P(a)	200,000.00	250,000.00
		A	0.00	0.00	A	0.00	0.00
Regulators established	Regulators	P		2.00	P	100,000.00	2,750,000.00
		P(a)		2.00	P(a)	120,000.00	2,750,000.00
		A			A	0.00	0.00
Management, contingencies and others							

Other Cost		2013	Cost
Engineering and supervisory services	P	\$400,000.00	\$1,820,000.00
	P(a)	\$455,043.00	\$1,820,000.00
	A	\$250,618.00	\$250,618.00
Audits	P	\$24,000.00	\$120,000.00
	P(a)	\$30,000.00	\$120,000.00
	A	\$7,500.00	\$7,500.00
Monitoring and Evaluation	P	\$22,000.00	\$460,000.00
	P(a)	\$145,000.00	\$460,001.00
	A	\$26,283.00	\$26,283.00
Contingencies	P		\$3,120,000.00
	P(a)		\$3,120,000.00
	A		\$0.00
Financial charges	P	\$480,000.00	\$2,400,000.00
	P(a)	\$500,000.00	\$2,400,001.00
	A	\$242,894.00	\$290,739.00
Total Cost		2013	Total Cost
	P	\$15,766,000.00	\$81,000,000.00
	P(a)	\$15,767,876.00	\$38,967,113.00
	A	\$12,868,081.00	\$20,998,349.00

Changes to the Matrix

No information related to this operation.

Please note that the Overall Stage represents the stage of the operation at the time of this report's publication, which might not necessarily match the stage of the operation during the PMR Cycle to which the report pertains.