

PMR Operational Report

Operation Number	HA-L1103	Chief of Operations Validation Date	03/20/18
Year- PMR Cycle	Second period Jan-Dec 2017	Division Chief Validation Date	03/28/18
Last Update	03/16/18	Country Representative Validation Date	03/28/18
PMR Validation Stage	Draft		

Basic Data

Operation Profile

Operation Name	Port-au-Prince Water and Sanitation Project III	Loan Number	4353/GR-HA
Executing Agency	Direction Nationale de l'Eau Potable et de l'Assainissement	Sector/Subsector	AS-AGU - WATER AND SANITATION-WATER SUPPLY URBAN
Team Leader	PEREZ MONFORTE, SERGIO	Overall Stage	Approved
Operation Type	Loan Operation	Country	HAITI
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	REPUBLIQUE D' HAITI		

Environmental and Social Safeguards

Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating		Date of approval	
Safeguard Performance Rating - Rationale			

Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
HA-L1103	65,000,000	65,000,000	0	0	65,000,000	65,000,000	0	0.00%	65,000,000
Aggregated	65,000,000	65,000,000	0	0	65,000,000	65,000,000	0	0.00%	65,000,000

Expense Categories by Loan Contract (cumulative values)

Please note that the Overall Stage represents the stage of the operation at the time of this report's publication, which might not necessarily match the stage of the operation during the PMR Cycle to which the report pertains. Please also note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

PMR Operational Report

RESULTS MATRIX

IMPACTS

No information available for this section

PMR Operational Report

RESULTS MATRIX

OUTCOMES

No information available for this section

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

CHANGES TO THE MATRIX

No information available for this section