

PMR Operational Report

Operation Number	UR-L1146	Chief of Operations Validation Date	04/12/19
Year- PMR Cycle	Second period Jan-Dec 2018	Division Chief Validation Date	04/30/19
Last Update	03/22/19	Country Representative Validation Date	05/02/19
PMR Validation Stage	Validated by Representative		

Basic Data

Operation Profile

Operation Name	Neighborhood Improvement Program III	Loan Number	4651/OC-UR
Executing Agency	MINISTERIO DE VIVIENDA ORDENAMIENTO TERRIT. Y MEDIO AMBIENTE	Sector/Subsector	DU-NEI - URBAN DEVELOPMENT AND HOUSING-NEIGHBORHOOD UPGRADING
Team Leader	SOULIER FAURE, MARTIN NICOLAS	Overall Stage	Approved
Operation Type	Loan Operation	Country	URUGUAY
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	REPUBLICA ORIENTAL DE URUGUAY		

Environmental and Social Safeguards

Impacts Category	A	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Satisfactory	Date of approval	
Safeguard Performance Rating - Rationale	El Programa de Mejoramiento de Barrios III no ha iniciado obras aun y es la continuación de dos programas anteriores de similares características. En esta oportunidad se realizó el taller de arranque con buena recepción de parte de la agencia ejecutora respecto a las observaciones y recomendaciones realizadas por ESG, y se visitaron obras culminadas de la fase II. La UCP cuenta con un equipo sólido para gestionar los aspectos sociales, sin embargo hasta el momento no contaban con un especialista ambiental el cual a partir de esta misión esta en proceso de contratación.		

Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
UR-L1146	70,000,000	70,000,000	30,000,000	0	100,000,000	70,000,000	0	0.00%	70,000,000
Aggregated	70,000,000	70,000,000	30,000,000	0	100,000,000	70,000,000	0	0.00%	70,000,000

Expense Categories by Loan Contract (cumulative values)

PMR Operational Report

RESULTS MATRIX

IMPACTS

No information available for this section

PMR Operational Report

RESULTS MATRIX

OUTCOMES

No information available for this section

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

CHANGES TO THE MATRIX

No information available for this section

PMR Operational Report

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories

Project Design