

# PMR Operational Report

<b>Operation Number</b>	RG-G1004	<b>Chief of Operations Validation Date</b>	10/21/20
<b>Year- PMR Cycle</b>	First period Jan-Jun 2020	<b>Division Chief Validation Date</b>	
<b>Last Update</b>	10/09/20	<b>Country Representative Validation Date</b>	
<b>PMR Validation Stage</b>	Validated by Chief of Operations		

## Basic Data

### Operation Profile

<b>Operation Name</b>	Global Environment Facility (GEF) Grant for the Sustainable Energy Facility (SEF) for the Eastern Caribbean	<b>Loan Number</b>	GRT/FM-15208-RG
<b>Executing Agency</b>	CARIBBEAN DEVELOPMENT BANK	<b>Sector/Subsector</b>	ENERGY-ENERGY INTEGRATION
<b>Team Leader</b>	PRADO, VERONICA	<b>Overall Stage</b>	Disbursing (From eligibility until all the Operations are closed)
<b>Operation Type</b>	Investment Grants	<b>Country</b>	Regional
<b>Lending Instrument</b>		<b>Convergence related Operation(s)</b>	RG-L1071, RG-G1009
<b>Borrower</b>			


## Environmental and Social Safeguards

<b>Impacts Category</b>	B13	<b>Was/Were the objective(s) of this operation reformulated?</b>	NO
<b>Safeguard Performance Rating</b>	Partially Satisfactory	<b>Date of approval</b>	
<b>Safeguard Performance Rating - Rationale</b>	While CDB staff are experienced in environmental and social risk management, there is limited geothermal experience. In the case of St. Vincent (subproject in execution), the social aspects of the program have been well implemented (albeit slowly) however environmental monitoring had not been fully implemented despite the fact that drilling has been completed. The effort in ensuring the projects correct noncompliance issues, as well as project preparation, have in many instances been led by IDB rather than CDB. According to the ROP, CDB should take the lead and submit to IDB, rather than vice versa Furthermore, CDB E&S specialists are unable to maintain the pace required for some of the projects, possibly due to lack of sufficient human resources, resulting in delayed reviews of E&S documents in preparation.		

## Financial Data

Item	Total Cost and Source					Available Funds (US\$)			
	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disb	Undisbursed Amount
RG-G1004	3,013,698	3,013,698	0	0	3,013,698	3,013,698	346,000	11.48%	2,667,698
RG-G1009	19,050,000	19,050,000	0	0	19,050,000	19,050,000	14,007,558	73.53%	5,042,442
RG-L1071	20,000,000	20,000,000	29,435,000	0	49,435,000	20,000,000	7,218,524.17	36.09%	12,781,475.83
Aggregated	42,063,698	42,063,698	29,435,000	0	71,498,698	42,063,698	21,572,082.17	51.28%	20,491,615.83

## Expense Categories by Loan Contract (cumulative values)



Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

## PMR Operational Report

### RESULTS MATRIX

#### IMPACTS

**Impact Nbr. 0:** Define impact statement

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2023	EOP 2023
0.0	Average electricity tariff for customers in ECC	US\$/KWh	0.33	2015	P		0.30
					P(a)		0.30
					A		

#### Details

**Means of verification:** Measures the average electricity tariff in the 6 ECC covered by the program.

**Pro-Gender** No **Pro-Ethnicity** No

Indicator		Unit of Measure	Baseline	Baseline Year		2023	EOP 2023
0.1	Regional penetration of indigenous renewable energy sources for power generation within the ECC	%	0.00	2016	P		30.00
					P(a)		30.00
					A		

#### Details

**Means of verification:** Measures the average electricity tariff in the 6 ECC covered by the program.

**Pro-Gender** No **Pro-Ethnicity** No

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Outcome Nbr. 0:** Reduction in electricity consumption from public lighting sectors with EE projects financed by the program

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
0.0	Electricity saved by EE applications, measures & programs	GWh/year	0.00	2016	P	4.00	6.00	11.30	11.30	11.30	11.30	11.30	66.50
					P(a)	4.00	6.00	11.30	13.20	15.30	15.30	16.30	66.60
					A	0.00	3.00	3.50	0.00				6.50
Details													
Means of verification: Report from CDB based on utility sales reports													
Pro-Gender		No			Pro-Ethnicity			No					

**Outcome Nbr. 1:** Reduction in imports of fossil fuels for electricity generation in ECC due to EE projects financed at any stage by the program.

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
1.0	Reduction in imports of fossil fuels for electricity generation	Thousand barrels of oil	0.00	2016	P	6.50	9.70	18.30	18.30	18.30	18.30	18.30	107.70
					P(a)	6.50	9.70	18.30	18.40	24.30	24.30	30.40	108.30
					A	0.00	4.90	6.00	0.00				10.90
Details													
Means of verification: Executing Agency (EA)													
Observations: Estimation based on efficiency levels and number of retrofitted lamps; to be provided by the Executing Agency (EA) based on information from governments and utilities in ECC. Final calculations to be checked with the utilities and the governments in the ECC (ex-post CBA)													
Pro-Gender		No			Pro-Ethnicity				No				

**Outcome Nbr. 2:** Greenhouse Gas (GHG) emissions avoided by EE projects financed at any stage by the program

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
2.0	GHG emissions avoided due to EE projects	ktCO2e/yr	0.00	2016	P	3.00	4.50	8.60	8.60	8.60	8.60	8.60	50.40
					P(a)	3.00	4.50	8.60	8.60	10.60	10.60	15.90	50.40
					A	0.00	2.30	3.00	0.00				
Details													
Means of verification: IDB methodology													
Observations: IDB estimations made following IDB methodology, based on number of lamps installed, efficiency levels of lamps, and an average conversion factor (ex-post CBA)													
Pro-Gender		No			Pro-Ethnicity			No					

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Outcome Nbr. 3:** ECC with legal and regulatory frameworks that enable Geothermal Energy (GE) development

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
3.0	# countries that have GE legal and regulatory frameworks	# countries	1.00	2015	P		1.00	1.00					3.00
					P(a)		1.00	1.00	1.00				3.00
					A	0.00	0.00	0.00	0.00				
Details													
Means of verification: Report from CDB													
Pro-Gender		No		Pro-Ethnicity				No					

**Outcome Nbr. 4:** Women trained in construction, operation and/or maintenance of RE and EE infrastructure and projects

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
4.0	Women trained in the field of SE out of the total number of people trained using Program resources	%	0.00	2016	P								25.00
					P(a)							25.00	
					A		35.00		0.00				
Details													
Means of verification: Report from CDB													
Observations: Reports from the CDB based on information from governments and private project sponsors. Measured as an average of individual GE sub-projects at the end of the program													
Pro-Gender		No		Pro-Ethnicity				No					

**Outcome Nbr. 5:** GHG emissions avoided by geothermal projects financed at any stage by the program

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
5.0	GHG emissions avoided due to RE projects	ktCO2e/yr	0.00	2016	P				310.20	310.20	310.20	310.20	1,240.90
					P(a)				310.20	310.20	310.20	310.20	1,240.90
					A				0.00				
Details													
Means of verification: IDB estimations													
Observations: IDB estimations made following IDB methodology, based on installed capacity, electricity generation, and an average conversion factor (ex-post CBA).													
Pro-Gender		No			Pro-Ethnicity				No				

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Outcome Nbr. 6:** Reduction in imports of fossil fuels for electricity generation in ECC with geothermal projects financed at any stage by the program

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
6.0	Reduction in imports of fossil fuels for electricity generation	Thousand barrels of oil	0.00	2016	P				662.00	662.00	662.00	662.00	2,648.00
					P(a)				662.00	662.00	662.00	662.00	2,648.00
					A				0.00				
Details													
Means of verification: IDB estimations													
Observations: IDB estimations based on estimated installed capacity and electricity generation to be provided in EA reports based on information from governments and utilities in ECC. Final calculations to be checked with the utilities and the governments in the ECC (ex-post CBA).													
Pro-Gender		No			Pro-Ethnicity				No				

**Outcome Nbr. 7:** Geothermal power generation capacity installed in projects facilitated or financed at some stage by the program

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
7.0	MW of geothermal capacity	MW	0.00	2016	P							55.00	55.00
					P(a)						55.00	55.00	
					A								
Details													
Means of verification: Report from CDB.													
Observations: Estimations of expected installed capacity based on quality of resource confirmed once exploration wells are drilled													
Pro-Gender		No		Pro-Ethnicity				No					

**Outcome Nbr. 8:** Geothermal projects financed at any stage by the program that moved on from early exploration to production drilling or from early exploration or production drilling to construction of plants and/or electricity generation

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
8.0	Number of GE projects financed that moved to the following stage of development	Number of GE projects	0.00	2016	P		1.00	1.00	1.00	1.00			4.00
					P(a)		1.00	1.00	1.00	1.00			4.00
					A								
Details													
Means of verification: Reports from the CDB													

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

**Observations:** Report from CDB with information from ECC and private project sponsors

**Pro-Gender** No **Pro-Ethnicity** No

**Outcome Nbr. 9:** Women participate in consultation processes related to GE projects

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
9.0	% of women who participate in consultations	%	0.00	2016	P								45.00
					P(a)								45.00
					A								

#### Details

**Means of verification:** Reports from the CDB

**Observations:** Reports from the CDB based on information from governments and private project sponsors (Measured as an average of individual GE sub-projects at the end of the program).

**Pro-Gender** No **Pro-Ethnicity** No

**Outcome Nbr. 11:** GEF Performance Ratings

**Observation:**

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
11.0	Rating of Likelihood of Achieving Project Global Environmental Objective (DO) (Scale: 1 - 6, where 1 = Highly Satisfactory [HS] and 6 = Highly Unsatisfactory [HU])	#	0.00	2015	P								
					P(a)								1.00
					A	1.00	1.00	1.00					

#### Details

**Means of verification:** SAPR from CDB

**Observations:** The Team Leader will establish the corresponding ranking based on the SAPR

**Pro-Gender** No **Pro-Ethnicity** No

Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
11.2	Rating of Implementation Progress (IP) (Scale: 1 - 6, where 1 = Highly Satisfactory [HS] and 6 = Highly Unsatisfactory [HU])	#	0.00	2015	P								
					P(a)								1.00
					A	1.00	1.00	1.00					

#### Details

**Means of verification:** SAPR from CDB

**Observations:** The Team Leader will establish the corresponding ranking based on the SAPR

## PMR Operational Report

### RESULTS MATRIX

#### OUTCOMES

Pro-Gender		No	Pro-Ethnicity				No						
Indicator		Unit of Measure	Baseline	Baseline Year		2017	2018	2019	2020	2021	2022	2023	EOP 2023
11.3	Rating of overall Risk that may affect project performance (RISK) (Scale 1 - 4, where 1 = High Risk [H] and 4 = Low Risk [L])	#	0.00	2015	P								
					P(a)								4.00
					A	4.00	4.00	4.00					
Details													
Means of verification: SAPR from CDB													
Observations: The Team Leader will establish the corresponding ranking based on the SAPR													
Pro-Gender		No	Pro-Ethnicity				No						

## RESULTS MATRIX

## OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

## Component Nbr. 1 Component I - Energy Efficiency

	Output	Unit of Measure		PHYSICAL PROGRESS		FINANCIAL PROGRESS	
				2020	EOP 2023	2020	EOP 2023
1.1	Funding operations provided for EE projects	Number of funding operations a	P		3	360,000	13,000,000
			P(a)	0	4	500,000	21,795,500
			A	0	4	170,000	6,887,000

## Component Nbr. 2 Component II - Reg. framework, inst. strengthening and capacity building

	Output	Unit of Measure		PHYSICAL PROGRESS		FINANCIAL PROGRESS	
				2020	EOP 2023	2020	EOP 2023
2.1	Studies to support energy policy reform, regulation and implementation of renewable energy and energy efficiency projects in the ECC	Number of studies completed	P		3		1,942,828.53
			P(a)	0	3	200,000	2,247,577
			A	0	3	140,000	559,400
2.2	Training and capacity building interventions for the EA, SPVs, and/or government employees	Number of interventions comple	P	2	8	258,160.2	1,032,640.8
			P(a)	0	5	50,000	1,028,889
			A	0	5	20,000	608,874

## Component Nbr. 3 Component III - Intermittent RE and GE

	Output	Unit of Measure		PHYSICAL PROGRESS		FINANCIAL PROGRESS	
				2020	EOP 2023	2020	EOP 2023
3.1	Funding operations for GE projects	Number of funding operations a	P		3	8,188,970.59	44,050,000
			P(a)	0	6	5,000,000	34,634,000
			A	0	2	3,550,000	19,050,000
3.2	Number of loans for transmission and distribution projects	Number of loans approved by CD	P	1	1	5,000,000	10,000,000
			P(a)	0	2	0	19,466,666
			A	0	1	0	7,212,000
3.3	Funding operations for intermittent RE projects	Number of funding operations a	P		1		1,024,720.66
			P(a)	0	1	300,000	600,000
			A	0	1	150,000	450,000

## Other Cost

Project Management		P			28,701.6	143,508
		P(a)			0	30,000
		A				0
Monitoring and evaluation RG-L1071		P			94,375	305,000
		P(a)			60,000	100,000
		A			60,000	60,000

## Total Cost

Total Cost		P			13,930,207.39	71,498,697.99
		P(a)			6,110,000	79,902,632
		A			4,090,000	34,827,274



# PMR Operational Report

## CHANGES TO THE MATRIX

Section	Name	Reasons	Type of Change	Subtype	Modified By	Entered in the System
Output	Funding operations for GE projects	Updated manually by SPD, upon request of the team, due to delays related to Covid-19 pandemic situation in 2020	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	MERODRIGUEZ	10/07/2020
				Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	MERODRIGUEZ	10/07/2020
	Funding operations for intermittent RE projects	Updated manually by SPD, upon request of the team, due to delays related to Covid-19 pandemic situation in 2020	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	MERODRIGUEZ	10/07/2020
	Funding operations provided for EE projects	Updated manually by SPD, upon request of the team, due to delays related to Covid-19 pandemic situation in 2020	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	MERODRIGUEZ	10/07/2020
				Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	MERODRIGUEZ	10/07/2020
	Studies to support energy policy reform, regulation and implementation of renewable energy and energy efficiency projects in the ECC	Updated manually by SPD, upon request of the team, due to delays related to Covid-19 pandemic situation in 2020	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	MERODRIGUEZ	10/07/2020
	Training and capacity building interventions for the EA, SPVs, and/or government employees	Updated manually by SPD, upon request of the team, due to delays related to Covid-19 pandemic situation in 2020	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	MERODRIGUEZ	10/07/2020
				Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	MERODRIGUEZ	10/07/2020

# PMR Operational Report

## IMPLEMENTATION STATUS AND LEARNING

### Lesson Learned - Categories

Environmental and Social Factors