

PMR Public Report

Operation Number	DR-G0004	Chief of Operations Validation Date	04/01/22
Year- PMR Cycle	Second period Jan-Dec 2021	Division Chief Validation Date	05/02/22
Last Update	04/01/22	Country Representative Validation Date	05/03/22
PMR Validation Stage	Validated by Representative		
Basic Data			
Operation Profile			
Operation Name	Integrated Tourism and Urban Development Program for the Colonial City of Santo Domingo	Loan Number	GRT/ER-19006-DR
Executing Agency	MINISTERIO DE TURISMO DE REPÚBLICA DOMINICANA	Sector/Subsector	URBAN DEVELOPMENT AND HOUSING-URBAN REHABILITATION AND HERITAGE
Team Leader	SCHLOETER SOTO, LUIS GUILLERMO	Overall Stage	Approved/Pending Signature
Operation Type	Investment Grants	Country	Dominican Republic
Lending Instrument		Convergence related Operation(s)	
Borrower			
Environmental and Social Safeguards			
Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating	Satisfactory	Date of approval	
Safeguard Performance Rating - Rationale	El programa asociado DR-L1084 ha cumplido con los procesos de consulta participativa con las partes interesadas de manera significativa, con la contratación del especialista social y con la actualización del Plan de Gestión Ambiental y Social (PGAS) para DR-L1084 y DR-G0004. La operación fue aprobada en noviembre del 2021 y no ha sido desembolsada todavía		

Financial Data									
	Total Cost and Source					Available Funds (US\$)			
Operations	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Amount
DR-G0004	3,827,762	3,827,762	0	0	3,827,762	3,827,762	-	0.00%	3,827,762
Aggregated	3,827,762	3,827,762	0	0	3,827,762	3,827,762	-	0.00%	3,827,762

Expense Categories by Loan Contract (cumulative values)									
---	--	--	--	--	--	--	--	--	--

No Data Available

Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

RESULTS MATRIX

General Development Objectives

General Development Objectives Nbr. 1: Revitalizar la Ciudad Colonial de Santo Domingo (CCSD) en sus aspectos urbanos, económicos y de turismo cultural

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 2025	
1.0	Gasto promedio por turista extranjero en la CCSD	US\$/persona y día	84	2018	2026	P	89
						A	-

Details

Means of Verification: Encuesta de Demanda Turística (Observatorio Turístico CCSD)

Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 1: Componente 1: La recuperación de espacios públicos y monumentos históricos

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
1.0	Promedio anual de ocupación hotelera en la CCSD	%	38	2020	P	-	44	48	55	-	-	76
					A	-	-	-	-	-	-	

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
1.3	Visitantes extranjeros a la CCSD	# de visitantes	204368	2020	P	-	319,325	399,156	558,819	-	-	604,418
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
1.3	Mujeres capacitadas en eco-driving, pasajeros con discapacidades y/o movilidad reducida y mantenimiento de vehículos eléctricos	# de mujeres /total personas capacitadas	0	2021	P	-	-	-	-	-	-	-
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
1.4	Visitantes a los museos	# de visitantes	76965	2020	P	-	-	-	-	-	-	284,218
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Indicator				Unit of Measure	Baseline	Baseline Year	2021	2022	2023	2024	2025	2026	EOP 2025	
1.4	Pasajeros al mes que utilizan los vehículos eléctricos para trasladarse			# de pasajeros	0	2021	P	-	-	-	-	-	-	
							A	-	-	-	-	-	-	-
Details														
Means of Verification:														
Observations:														
Evaluation Methodology: -														
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator										
Indicator				Unit of Measure	Baseline	Baseline Year	2021	2022	2023	2024	2025	2026	EOP 2025	
1.5	Número total de recargas realizadas con los cargadores eléctricos			# de recargas	0	2021	P	-	-	-	4,800	-	-	4,800
							A	-	-	-	-	-	-	-
Details														
Means of Verification:														
Observations:														
Evaluation Methodology: -														
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator										
Indicator				Unit of Measure	Baseline	Baseline Year	2021	2022	2023	2024	2025	2026	EOP 2025	
1.6	Reducción de emisiones relacionada con la circulación vehicular en la CCSD			# Toneladas GEI (CO2equiv)		2021	P	-	-	-	-	-	-	-
							A	-	-	-	-	-	-	-
Details														
Means of Verification:														
Observations:														
Evaluation Methodology: -														
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator										
Indicator				Unit of Measure	Baseline	Baseline Year	2021	2022	2023	2024	2025	2026	EOP 2025	
1.7	Reducción de emisiones relacionada con la circulación vehicular en la CCSD			# de toneladas Gases Nox, SO2		2021	P	-	-	-	-	-	-	-
							A	-	-	-	-	-	-	-
Details														
Means of Verification:														
Observations:														
Evaluation Methodology: -														
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator										
Indicator				Unit of Measure	Baseline	Baseline Year	2021	2022	2023	2024	2025	2026	EOP 2025	
1.8	Reducción de emisiones relacionada con la circulación vehicular en la CCSD			# de toneladas Material partiiculado (PM2,5)		2021	P	-	-	-	-	-	-	-
							A	-	-	-	-	-	-	-
Details														
Means of Verification:														
Observations:														

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator											

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator											

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator											

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator								

Specific Development Objectives Nbr. 2: Componente 2: Mejoramiento de condiciones de habitabilidad para los residentes

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
2.0	Viviendas inadecuadas en los barrios de la zona norte de la CCSD / Total viviendas en la zona norte de la CCSD censadas	Percentage (%)		2021	P	-	-	-	-	-	-	-
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator								
------------	----	---------------	----	---------------	--	--	--	--	--	--	--	--

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
2.3	Instrumentos legales de seguridad de tenencia de viviendas emitidos a nombre de beneficiarios	# instrumentos	0	2021	P	-	-	-	-	-	-	-
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator							

	Indicator	Unit of Measure	Baseline	Baseline Year		2021	2022	2023	2024	2025	2026	EOP 2025
2.4	Mujeres jefas de hogar beneficiarias de la clínica de regularización legal de títulos de propiedad	# mujeres cabezas de familia/ total de beneficiarios	0	2021	P	-	-	-	-	-	-	-
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator							

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Componente 1: Piloto de Electro Movilidad

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2025	EOP 2025
1.01	Vehículos eléctricos con diseño de accesibilidad universal	# de vehículos eléctricos	P	4	-
			P (a)	-	-
			A	-	-
1.02	Estaciones de carga eléctrica	# de estaciones de carga eléctrica	P	2	-
			P (a)	-	-
			A	-	-
1.03	Capacitación en eco-driving, pasajeros con discapacidades y/o movilidad reducida y mantenimiento de vehículos eléctricos con priorización de mujeres	# de capacitaciones	P	1	-
			P (a)	-	-
			A	-	-
1.04	Estudio de línea de base sobre la calidad del aire, particularmente de materia particulada y emisión de CO2	# Estudio	P	1	-
			P (a)	-	-
			A	-	-
1.05	Modelos de negocios para la masificación futura de proyectos de electromovilidad	# Estudio	P	1	-
			P (a)	-	-
			A	-	-
1.06	Plan de comunicación y visibilidad	# de planes	P	1	-
			P (a)	-	-
			A	-	-

Component Nbr. 2 Componente 2: Mejoramiento de Vivienda

				PHYSICAL PROGRESS	FINANCIAL PROGRESS
	Output	Unit of Measure		EOP 2025	EOP 2025
2.01	Viviendas intervenidas con enfoque en cambio climático	# de viviendas	P	60	-
			P (a)	-	-
			A	-	-
2.02	Viviendas intervenidas con jefatura femenina, jefatura de adulto mayor, o algún miembro con discapacidad	# de viviendas	P	-	-
			P (a)	-	-
			A	-	-
2.03	Clínica para la regularización legal de títulos de propiedad con priorización títulos de mujeres	# de clínicas	P	1	-
			P (a)	-	-
			A	-	-

Total Cost			
	Total Cost	P	71
		P (a)	0
		A	0

No information available for this section

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories