

PMR Public Report

Operation Number	UR-L1183	Chief of Operations Validation Date	10/05/22						
Year- PMR Cycle	First period Jan-Jun 2022	Division Chief Validation Date							
Last Update	09/29/22	Country Representative Validation Date							
PMR Validation Stage	Validated by Chief of Operations								
Basic Data									
Operation Profile									
Operation Name	Montevideo Urban Sanitation Program (PSU VI)	Loan Number	5410/OC-UR						
Executing Agency	INTENDENCIA DE MONTEVIDEO	Sector/Subsector	WATER AND SANITATION-SANITATION URBAN						
Team Leader	REZZANO TIZZE, NICOLAS GUILLERMO	Overall Stage	Approved/Pending Signature						
Operation Type	Loan Operation	Country	Uruguay						
Lending Instrument	Investment Loan	Convergence related Operation(s)							
Borrower	REPUBLICA ORIENTAL DE URUGUAY								
Environmental and Social Safeguards									
Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO						
Safeguard Performance Rating	Satisfactory	Date of approval							
Safeguard Performance Rating - Rationale	La operación fue aprobada pero aún no se ha firmado el contrato de préstamo con el gobierno de Uruguay. La operación incluye todos los instrumentos para la adecuada gestión ambiental y social durante la ejecución de las obras. Tampoco se ha iniciado con ninguna de las obras o se han modificado componentes.								
Financial Data									
	Total Cost and Source					Available Funds (US\$)			
Operations	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Amount
UR-L1183	70,000,000	70,000,000	12,350,000	0	152,350,000	70,000,000	-	0.00%	70,000,000
Aggregated	70,000,000	70,000,000	12,350,000	0	152,350,000	70,000,000	-	0.00%	70,000,000
Expense Categories by Loan Contract (cumulative values)									

No Data Available

Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

RESULTS MATRIX

General Development Objectives

General Development Objectives Nbr. 1: Incrementar la cobertura de limpieza de RS y saneamiento de la población de Montevideo

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 0	
1.0	Cobertura de recolección selectiva de residuos sólidos	%	24.5	2020	2027	P	85
						A	-

Details

Means of Verification:

Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 0: Incrementar la cobertura y calidad del servicio de saneamiento

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
0.0	Hogares con nueva conexión al sistema de redes de saneamiento cuyas aguas residuales son tratadas en las áreas de intervención del programa	# hogares	0	2022	P	-	45	320	536	1,352	3,080	3,080
					A	-	-	-	-	-	-	

Details

Means of Verification: Informe semestral elaborado por la División Saneamiento.

Observations: Hitos: sistemas Casabó - Rincon del Cerro, Paso de la Arena y Bola de Nieve.

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
0.1	Número de roturas de colector registradas en el área de intervención del programa	# roturas	54	2022	P	54	54	52	48	45	41	41
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Specific Development Objectives Nbr. 2: Incrementar la cobertura del servicio de drenaje pluvial y disminuir el riesgo por inundaciones en el área de intervención del programa

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
2.0	Hogares con acceso nuevo a servicio de drenaje pluvial en las áreas de intervención del programa	# hogares	0	2022	P	-	-	640	640	4,400	4,400	4,400
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
2.3	Hogares protegidos de riesgo de inundaciones en la zona de intervención del programa	# hogares	0	2022	P	-	298	298	298	298	298	298
					A	-	-	-	-	-	-	-

Details

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Specific Development Objectives Nbr. 3: 3. Fortalecer la capacidad institucional de la Intendencia de Montevideo para mejorar la gestión de saneamiento integral

Observation:

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
3.0	Acciones del Plan de Género de la División de Saneamiento implementado	# acciones	0	2022	P	-	-	-	-	1	1	1
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
3.3	Unidad de gestión de activos conformada y en operación	#	0	2022	P	-	-	1	1	1	1	1
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

	Indicator	Unit of Measure	Baseline	Baseline Year		2023	2024	2025	2026	2027	2028	EOP 0
3.4	Centro de Monitoreo de Saneamiento en funcionamiento	#		2022	P	-	-	-	1	1	1	1
					A	-	-	-	-	-	-	-
Details												

Means of Verification:

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

RESULTS MATRIX

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Saneamiento y Drenaje pluvial

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 0	2022	EOP 0
1.01	Sistema de saneamiento y drenaje integral construidos	# sistemas	P	-	3	-	49,718,206.51
			P (a)	-	3	-	49,718,206.51
			A	-	-	-	-
1.02	Colector de refuerzo para la cuenca del Arroyo Mataperros construido	m	P	-	600	-	4,687,249
			P (a)	-	600	-	4,687,249
			A	-	-	-	-
1.03	Sistema Arteaga rehabilitado	#	P	-	1	-	11,899,155.01
			P (a)	-	1	-	11,899,155.01
			A	-	-	-	-
1.04	Unidades de drenaje sostenible construidas	#	P	-	55	-	1,000,000
			P (a)	-	55	-	1,000,000
			A	-	-	-	-

Component Nbr. 2 Apoyo a la mejora de la gestión

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 0	2022	EOP 0
2.01	Plan de operación quinquenal y fortalecimiento capacidad Operación y Mantenimiento diseñado y aprobado	# Plan	P	-	1	-	395,390
			P (a)	-	1	-	395,390
			A	-	-	-	-
2.02	Estudio de propuesta de rehabilitación de emisario de Punta Brava	# estudios	P	-	1	-	680,000
			P (a)	-	1	-	680,000
			A	-	-	-	-
2.03	Sensores en la red de saneamiento instalados	# sensores	P	-	150	-	1,600,000
			P (a)	-	150	-	1,600,000
			A	-	-	-	-
2.04	Plan de gestión de activos diseñado	# Plan	P	-	1	-	400,000
			P (a)	-	1	-	400,000
			A	-	-	-	-
2.05	Modelo computacional hidrodinámico del saneamiento y drenaje de Montevideo calibrado	# modelo	P	-	1	-	500,000
			P (a)	-	1	-	500,000
			A	-	-	-	-

Other Cost				
	Estudios complementarios	P	0	3,462,500
		P (a)	0	3,462,500
		A		0
	Costos concurrentes - Monitoreo y evaluación	P	0	140,000
		P (a)	0	140,000
		A		0
	Costos concurrentes - Auditoria	P	0	67,500
		P (a)	0	67,500

	Costos concurrentes - Auditoria	A		0
	Ingeniería y adminisitración - unidad ejecutora	P	0	7,080,000
		P (a)	0	7,080,000
		A		0
	Ingeniería y Administración - Apoyo al Sector Saneamiento (UES y DS)	P	0	330,000
		P (a)	0	330,000
		A		0
	Ingeniería y administración - Suministro y puesta en operación sistema contable PSUVI	P	0	60,000
		P (a)	0	60,000
		A		0
	Ingeniería y adminisitración - Equipos tecnicos de apoyo al PCS-Fomento de las conexiones	P	0	330,000
		P (a)	0	330,000
		A		0
Total Cost				
	Total Cost	P	0	82,350,000.52
		P (a)	0	82,350,000.52
		A	0	0

No information available for this section

RISKS AND PLANNED RESPONSES

Risk ID	Risk Status		Risk Taxonomy
2	Active		Political Environment
	Response Actions		
	2.0	Management Strategy	Status
		-	

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories