



MULTILATERAL INVESTMENT FUND (MIF)



PROJECT PERFORMANCE MONITORING REPORT (MPPMR)

I. BASIC DATA (Amounts in US\$ millions)					
Country: BRASIL Executing Agency (EA): Secretaria de Estado do Meio Ambiente e de Recursos Hidricos (SEMARH) e Saneamento de Goias S.A. (SANEAGO). Window: Has the project been reformulated: NO <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No (If yes see Section V)	Project Title: Desenvolvimento de Quadro Normativo e Concessao no Setor de Saneamento para o Estado de Goias AT Number: ATN/MT-6003-BR. ATN/ATC Number (s)	Date of Donor Approval: Junio 10 de 1998 Date of Contract Signature: Agosto 28 de 1998 Date of Contract Validity: Agosto 28 de 1998 Date of Eligibility for Disbursement: Abril 29 de 1999 Original Date of Final Disbursement: Febrero 28 de 2001 Current Date of Final Disbursement: Febrero 28 de 2001			
CO Specialist: Antonio J. Paz Headquarters Staff Member Assigned: Douglas Kline Date of Latest Report Update: Julio 20 de 2000 Date of Latest Report Review by Representative:	Months in Execution 23 from approval: from signature: 23 Cumulative Extension of Original Disbursement Date (months): % Deviation from original Disbursement period:	Original TC Amount: 700,000.00 Current Amount: 700,000.00 Disbursements: 10,000.00 % Disbursed: 1.4% Counterpart:	TC Modality: <input checked="" type="checkbox"/> NR <input type="checkbox"/> R <input type="checkbox"/> CR		
II. PROJECT IMPLEMENTATION PROGRESS (IP)					
Components/Outputs:	Key Delivery Performance Indicators:	Classification of Component			
		HS	S	U	VU
1. Cuadro Normativo	1 Contratacion de firma consultora y presentacion del informe final.				X
2. Plan para mayor participacion del sector privado	2 Contratacion de firma consultora y presentacion del informe final.				X
3. Desarrollo de modelos de licitacion.	3 Contratacion de firma consultora y presentacion del informe final.				X
4.	4				
etc.	Etc.				
Assumptions Related to the Implementation of each Component		Probability			
1. Interes por parte del Gobierno de Goias de adelantar las acciones de privatizacion que se desprenderan de los tres componentes arriba mencionados.		High		Low	
2.				X	
3.					
4.					
etc.					
Summary Component Assumptions Classification (check one)					
Implementation Progress Summary Classification (IP): (A satisfactory or higher classification indicates, among other things, that the project will be completed during the currently approved disbursement period) <input type="checkbox"/> Highly Satisfactory (HS) <input type="checkbox"/> Satisfactory (S) <input type="checkbox"/> Unsatisfactory (U) <input checked="" type="checkbox"/> Very Unsatisfactory (VU)					
III. ACHIEVEMENT OF DEVELOPMENT OBJECTIVES (DO)					
Project Development Objective(s):		Key Performance Indicators:			
1. Crear condiciones favorables para la participacion privada en el sector de saneamiento en el Estado de Goias.		1. Desarrollar los componentes del Programa.			
2.		2.			
etc.		etc.			
Assumptions Related to each Development Objective				Probability	
1. Interes por parte de las autoridades de Goias .				High	
2.				Low	
				X	



MULTILATERAL INVESTMENT FUND (MIF)



PROJECT PERFORMANCE MONITORING REPORT (MPPMR)

3.		
Summary Development Objectives Assumptions Classification (check one)		
<u>Expected Achievement of Development Objective Classification (DO):</u>		
<input type="checkbox"/> Highly Probable (HP) <input type="checkbox"/> Probable (P) <input type="checkbox"/> Low Probability (LP) <input checked="" type="checkbox"/> Improbable (I)		
<u>Falta de interes de las autoridades locales en el tema de privatizacion y apertura de participacion del sector privado.</u>		
<u>Cuestionamientos del Banco en cuanto al diseno de los componentes del Programa.</u>		

Annex 2

IV. OVERVIEW OF PROJECT PERFORMANCE ISSUES

Check key reasons for Unsatisfactory/Very Unsatisfactory IP Classification or Low Probability/Improbable DO Classification

- | | | |
|---|--|--|
| <input type="checkbox"/> Legislative approvals
<input checked="" type="checkbox"/> Borrower / executing agency commitment
<input type="checkbox"/> Counterpart funding shortfall
<input checked="" type="checkbox"/> Executing agency institutional capacity
<input type="checkbox"/> Organizational changes in executing agency
<input checked="" type="checkbox"/> Community/political opposition
<input checked="" type="checkbox"/> Executing agency staff deficiency | <input type="checkbox"/> Consultant performance
<input type="checkbox"/> Inter-agency coordination
<input type="checkbox"/> Supplier/contractor performance
<input checked="" type="checkbox"/> Project/component design
<input checked="" type="checkbox"/> Contract condition compliance delays
<input checked="" type="checkbox"/> Bank efficiency (response delays)
<input checked="" type="checkbox"/> Procurement difficulties | <input type="checkbox"/> Environmental issues
<input type="checkbox"/> Cost overrun
<input type="checkbox"/> Qualified external audit
<input checked="" type="checkbox"/> Policy changes
<input type="checkbox"/> Organizational changes
<input type="checkbox"/> Executing agency personnel changes
<input type="checkbox"/> Other (see Issues, Section VI) |
|---|--|--|

V. PROJECT STATUS

Progress to date in implementing each component (Include reference to IP assumptions, if applicable)

1. El proceso licitatorio para la contratacion de la firma consultora que desarrollaria el cuadro normativo se paralizo en la seleccion de la lista corta de firmas, debido a cuestionamientos en RE1/EN1 en cuanto al diseno de la operacion y a los terminos de referencia.
 2. El gobierno estadual inicio con recursos propios la estacion de tratamiento de aguas negras, que originalmente seria licitada mediante un B.O.T., por lo que la segunda parte del Programa pierde vigencia.
 3. Actualmente corre un recurso en la Asamblea Legislativa , presentado por la sociedad civil, en contra del proceso de privatizacion, lo que tambien ha paralizado el proceso.
- etc.

Current Status of each Assumption related to DO

1. El Gobierno de Goias ha mostrado poco interes en continuar con el Programa.
 2. Esta operacion fue sugerida por el Equipo de Proyecto de RE1/EN1 que estaba evaluando el Programa de Saneamiento de Goias (BR-0169) como una herramienta para poder seguir con la evaluacion del prestamo. Como este ultimo tambien esta paralizado, el Ejecutor ha venido perdiendo interes en el programa del FOMIN.
- etc.

Timeliness of Compliance with contractual conditions (If applicable)

"Qualified opinions" of external auditors

Reformulation (If applicable): Date of last reformulation _____. Briefly describe:

Lessons learned (If applicable): Antes de preparar una operacion de esta naturaleza se debe evaluar el real interes del Ejecutor en alcanzar y desarrollar los objetivos del mismo.

Potential Problems (If applicable):



MULTILATERAL INVESTMENT FUND (MIF)



PROJECT PERFORMANCE MONITORING REPORT (MPPMR)

VI. ISSUES AND ACTIONS				
<u>Issue</u>	<u>Action</u>	<u>Responsible Unit</u>	<u>Date Action to be taken</u>	<u>Completed</u>
1. Reformulacion de la operacion a pedido del Gobernador de Goias. 2. etc.	Solicitud de reformulacion a ser presentada por el Gobierno de Goias.	Ejecutor.	A partir de cuando se reciba la solicitud de reformulacion.	[] []

