





Summary Report

Basic Data		Available Funds (US\$)		Total Cost and Source	
Executing Agency (EA):	SECRETARIA DE OBRAS PUBLICAS, TRANSPORTEY VIVIENDA				
Sector:	URBAN DEVELOPMENT AND HOUSING-HOUSING				
Loan Number(s):	1786/SF-HO	Current Approved Amount:	30.000.000,00	Original IDB:	30.000.000,00
Stage:	Approved	Disbursed Amount to Date:	15.504.855,35	Current IDB:	30.000.000,00
Operation Type:	INV - Investment	% Disbursed:	51,68	Pari-passu:	93,47
Related Operation(s):		Balance:	14.495.144,65	Co-Financing/Country:	1.000.000,00
Operation Subtype:	ESP - Specific Investment Operation			Original Estimate:	31.000.000,00
				Amortization Period (months):	354

Project Environmental and Social Impact Category	Reformulation	Validation
Project Environmental and Social Impact Category: B	() Was the objective(s) of this project reformulated?	Validated by Division Chief: Apr 19, 2011 Validated by Country Representative: Apr 25, 2011



Accumulated Progress as of 2010



Outcomes

Outcome: Condiciones de vivienda para las familias de ingresos medios y bajos mejorada.

Indicator	Unit of Measure	Baseline	Baseline Year		2010	2011	2012	2013	End of project
Nuevos hogares con acceso a piso firme	viviendas		2009	P A		4.579,00		5.699,00	5.699,00

Outcome: Hogares con acceso a credito mejorado

Indicator	Unit of Measure	Baseline	Baseline Year		2010	2011	2012	2013	End of project
Valor real de las viviendas en el barrio beneficiado	\$/Lote	8.150,00	2010	P A			8.150,00	9.130,00	9.130,00
Valor de los activos reales de los beneficiarios de subsidios	\$/M2	100,00	2008	P A					130,00

Outcome: Protección a familias damificados por desastres naturales incrementada.

Indicator	Unit of Measure	Baseline	Baseline Year		2010	2011	2012	2013	End of project
Familias afectados por desastres naturales atendidas	Familias		2009	P A	114,00 114,00	336,00			336,00

Outputs: 2010 Annual Physical and Financial Progress 2010

Description	Unit of Measure	Physical				Financial			
		Planned	Actual	Accumulated units	EOP units	Planned	Actual	Accumulated costs	EOP costs
1. Instrumentos Innovadores y Monitoreo del Sector Vivienda desarrollados.									
Sistema de información, evaluación y monitoreo del programa implementado	Sistema				1,00				25.553,00
Estudio para el desarrollo de mecanismos innovadores para la producción de suelo urbano desarrollado	Estudio				1,00				54.000,00
Instrumento de micro financiamiento para vivienda desarrollados	Estudio				1,00				30.000,00
Propuesta para la canalización de remesas elaborado	Estudio				1,00				10.000,00
Dirección General de Vivienda fortalecida	Dirección Fortalecida				1,00	2.145,00	2.145,00		37.271,00
2. Subsidios Habitacionales Individuales otorgados									
Subsidios Habitacionales Individuales desembolsado	Hogares	2.580,00	2.580,00		9.300,00	4.908.600,00	4.908.600,00		20.080.000,00
3. Subsidios Colectivos (para Mejoramiento de barrios) otorgados									
Subsidios Colectivos (para Mejoramiento de barrios) ejecutado	Barrio				1,00	37.299,00	37.299,00		2.800.000,00
Proyectos de emergencia ejecutados	Proyectos	10,00	10,00		22,00	1.575.795,00	1.575.795,00		2.800.000,00
Administración del Programa									
Gestión del Programa FHIS	\$		1,00		1,00	115.586,00	115.586,00		672.000,00
TOTAL						6.639.425,00	6.639.425,00		26.508.824,00