


Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5 S2	2016 S1	2017 S2	2017 S1	2018 S2	2018 S1	2019 S2	2019 S1	2020 S2	2020 S1	2021 S2	2021 S1	2022 S2	2022 S1
1	PEP Programa de Drenaje Pluvial para las Ciudades de La Paz y El Alto	1339 días	mar 15/11/16	vie 31/12/21		\$832,529	\$7,970,644	\$9,479,198	\$8,242,515	\$7,540,115	\$33,975,000														
2	Actividades previas	185 días	mar 15/11/16	lun 31/07/17		\$0	\$0	\$0	\$0	\$0	\$0														
3	Condiciones Previas (Informe Inicial)	185 días	mar 15/11/16	lun 31/07/17		\$0	\$0	\$0	\$0	\$0	\$0														
4	Autorización firma de Contrato de Préstamo	0 días	mar 15/11/16	mar 15/11/16		\$0	\$0	\$0	\$0	\$0	\$0														
5	Firma de Contrato de Prestamo	0 días	mar 22/11/16	mar 22/11/16	4FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0														
6	Aprobacion de la Ley del Contrato de Préstamo	90 días	mar 22/11/16	lun 27/03/17	5	\$0	\$0	\$0	\$0	\$0	\$0														
7	Aprobación Convenio Subsidiario Gobierno Municipal de La Paz	60 días	mar 28/03/17	lun 19/06/17	6	\$0	\$0	\$0	\$0	\$0	\$0														
8	Aprobación Convenio Subsidiario Gobierno Municipal de El Alto	60 días	mar 28/03/17	lun 19/06/17	7CC	\$0	\$0	\$0	\$0	\$0	\$0														
9	Elegibilidad	90 días	mar 28/03/17	lun 31/07/17	6	\$0	\$0	\$0	\$0	\$0	\$0														
10	Informe Inicial	31 días	lun 08/05/17	lun 19/06/17		\$0	\$0	\$0	\$0	\$0	\$0														
11	Aprobación de Reglamento Operativo	23 días	lun 08/05/17	lun 19/06/17	9FF-30 días	\$0	\$0	\$0	\$0	\$0	\$0														
12	Ajustes al PMR presentacion de Informe Inicial	23 días	jue 18/05/17	lun 19/06/17	9FF-30 días	\$0	\$0	\$0	\$0	\$0	\$0														
13	Componente I. Obras de control de inundaciones y estabilización.	1154 días	mar 01/08/17	vie 31/12/21		\$58,448	\$6,595,877	\$8,146,903	\$6,344,591	\$6,032,722	\$27,088,540														
14	UEP GAMEA	45 días	jue 02/11/17	mié 03/01/18		\$0	\$2,732,000	\$3,469,000	\$2,835,000	\$3,730,000	\$12,766,000														
15	Emisario Avda. 6 de Marzo, Este (Tramo Norte) (Muestra)	619 días	mar 01/08/17	lun 16/12/19		\$0	\$677,000	\$1,269,000	\$0	\$0	\$1,946,000														
16	Contrato Firma Consultora para Supervision de Obras	619 días	mar 01/08/17	lun 16/12/19		\$0	\$40,000	\$56,000	\$0	\$0	\$96,000														
17	Proceso de Lista Corta	45 días	mar 01/08/17	lun 02/10/17		\$0	\$0	\$0	\$0	\$0	\$0														
18	Proceso de contratacion	75 días	mar 03/10/17	lun 15/01/18	17	\$0	\$0	\$0	\$0	\$0	\$0														
19	Firma del contrato	75 días	mar 16/01/18	lun 30/04/18	18	\$0	\$0	\$0	\$0	\$0	\$0														
20	Ejecucion del servicio	365 días	mar 05/06/18	lun 28/10/19	19FC+25 días	\$0	\$0	\$0	\$0	\$0	\$0														
21	Cronograma de Pagos	374 días	mar 10/07/18	lun 16/12/19		\$0	\$40,000	\$56,000	\$0	\$0	\$96,000														
22	Anticipo	0 días	mar 10/07/18	mar 10/07/18	20CC+25 días	\$0	\$19,200	\$0	\$0	\$0	\$19,200														
23	Pago 1	1 día	vie 28/09/18	vie 28/09/18		\$0	\$10,400	\$0	\$0	\$0	\$10,400														
24	Pago 2	1 día	vie 30/11/18	vie 30/11/18		\$0	\$10,400	\$0	\$0	\$0	\$10,400														
25	Pago 3	1 día	vie 29/03/19	vie 29/03/19		\$0	\$0	\$10,400	\$0	\$0	\$10,400														
26	Pago 4	0 días	jue 30/05/19	jue 30/05/19		\$0	\$0	\$10,400	\$0	\$0	\$10,400														
27	Pago 5	0 días	mar 30/07/19	mar 30/07/19		\$0	\$0	\$10,400	\$0	\$0	\$10,400														
28	Pago 6	0 días	lun 30/09/19	lun 30/09/19		\$0	\$0	\$10,400	\$0	\$0	\$10,400														
29	Pago 7	0 días	lun 16/12/19	lun 16/12/19		\$0	\$0	\$14,400	\$0	\$0	\$14,400														
30	Contrato de Obras	583 días	mar 05/09/17	vie 29/11/19		\$0	\$637,000	\$1,213,000	\$0	\$0	\$1,850,000														
31	Revision de informacion existente	30 días	mar 05/09/17	lun 16/10/17	17CC+25 días	\$0	\$0	\$0	\$0	\$0	\$0														
32	Preparacion de datos tecnicos	10 días	mar 17/10/17	lun 30/10/17	31	\$0	\$0	\$0	\$0	\$0	\$0														
33	Proceso de contratacion	75 días	mar 31/10/17	lun 12/02/18	32	\$0	\$0	\$0	\$0	\$0	\$0														
34	Firma de contrato	75 días	mar 13/02/18	lun 28/05/18	33	\$0	\$0	\$0	\$0	\$0	\$0														
35	Ejecucion de obras	320 días	mar 03/07/18	lun 23/09/19	34FC+25 días	\$0	\$0	\$0	\$0	\$0	\$0														
36	Cronograma de Pagos	343 días	mar 07/08/18	vie 29/11/19		\$0	\$637,000	\$1,213,000	\$0	\$0	\$1,850,000														
37	Anticipo	0 días	mar 07/08/18	mar 07/08/18	35CC+25 días	\$0	\$325,000	\$0	\$0	\$0	\$325,000														
38	Pago 1	0 días	mar 30/10/18	mar 30/10/18		\$0	\$156,000	\$0	\$0	\$0	\$156,000														
39	Pago 2	0 días	mar 25/12/18	mar 25/12/18		\$0	\$156,000	\$0	\$0	\$0	\$156,000														
40	Pago 3	1 día	vie 29/03/19	vie 29/03/19		\$0	\$0	\$186,225	\$0	\$0	\$186,225														
41	Pago 4	1 día	jue 30/05/19	jue 30/05/19		\$0	\$0	\$186,225	\$0	\$0	\$186,225														
42	Pago 5	1 día	mar 30/07/19	mar 30/07/19		\$0	\$0	\$186,225	\$0	\$0	\$186,225														
43	Pago 6	0 días	lun 30/09/19	lun 30/09/19		\$0	\$0	\$186,225	\$0	\$0	\$186,225														
44	Pago 7	0 días	vie 29/11/19	vie 29/11/19		\$0	\$0	\$468,100	\$0	\$0	\$468,100														
45	Emisario Avda. Arica (Muestra)	865 días	lun 07/08/17	lun 30/11/20		\$0	\$2,055,000	\$2,200,000	\$2,835,000	\$0	\$7,090,000														



Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016			2017			2018		2019		2020		2021		2022	
												S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2
46	Contrato Firma Consultora para Supervision de Obras	865 días	lun 07/08/17	lun 30/11/20		\$0	\$70,000	\$110,000	\$160,000	\$0	\$340,000																	
47	Proceso de Lista Corta	45 días	lun 07/08/17	vie 06/10/17		\$0	\$0	\$0	\$0	\$0	\$0																	
48	Proceso de contratacion	75 días	lun 09/10/17	vie 19/01/18	47	\$0	\$0	\$0	\$0	\$0	\$0																	
49	Firma del contrato	75 días	lun 22/01/18	vie 04/05/18	48	\$0	\$0	\$0	\$0	\$0	\$0																	
50	Ejecucion del servicio	590 días	lun 11/06/18	vie 11/09/20	49FC+25 días	\$0	\$0	\$0	\$0	\$0	\$0																	
51	Cronograma de Pagos	610 días	lun 30/07/18	lun 30/11/20		\$0	\$70,000	\$110,000	\$160,000	\$0	\$340,000																	
52	Anticipo	0 días	lun 30/07/18	lun 30/07/18		\$0	\$42,400	\$0	\$0	\$0	\$42,400																	
53	Pago 1	0 días	vie 28/09/18	vie 28/09/18		\$0	\$13,800	\$0	\$0	\$0	\$13,800																	
54	Pago 2	0 días	vie 30/11/18	vie 30/11/18		\$0	\$13,800	\$0	\$0	\$0	\$13,800																	
55	Pago 3	0 días	sáb 30/03/19	sáb 30/03/19		\$0	\$0	\$13,800	\$0	\$0	\$13,800																	
56	Pago 4	1 día	jue 30/05/19	jue 30/05/19		\$0	\$0	\$13,800	\$0	\$0	\$13,800																	
57	Pago 5	1 día	mar 30/07/19	mar 30/07/19		\$0	\$0	\$13,800	\$0	\$0	\$13,800																	
58	Pago 6	1 día	lun 30/09/19	lun 30/09/19		\$0	\$0	\$13,800	\$0	\$0	\$13,800																	
59	Pago 7	1 día	vie 29/11/19	vie 29/11/19		\$0	\$0	\$27,400	\$0	\$0	\$27,400																	
60	Pago 8	1 día	mié 25/12/19	mié 25/12/19		\$0	\$0	\$27,400	\$0	\$0	\$27,400																	
61	Pago 9	0 días	lun 30/03/20	lun 30/03/20		\$0	\$0	\$0	\$27,400	\$0	\$27,400																	
62	Pago 10	0 días	vie 29/05/20	vie 29/05/20		\$0	\$0	\$0	\$30,000	\$0	\$30,000																	
63	Pago 11	0 días	jue 30/07/20	jue 30/07/20		\$0	\$0	\$0	\$30,000	\$0	\$30,000																	
64	Pago 12	0 días	mié 30/09/20	mié 30/09/20		\$0	\$0	\$0	\$30,000	\$0	\$30,000																	
65	Pago 13	0 días	lun 30/11/20	lun 30/11/20		\$0	\$0	\$0	\$42,600	\$0	\$42,600																	
66	Contrato de Obras	820 días	lun 11/09/17	vie 30/10/20		\$0	\$1,985,000	\$2,090,000	\$2,675,000	\$0	\$6,750,000																	
67	Revision de informacion existente	30 días	lun 11/09/17	vie 20/10/17	47CC+25 días	\$0	\$0	\$0	\$0	\$0	\$0																	
68	Preparacion de datos tecnicos	10 días	lun 23/10/17	vie 03/11/17	67	\$0	\$0	\$0	\$0	\$0	\$0																	
69	Proceso de contratacion	75 días	lun 06/11/17	vie 16/02/18	68	\$0	\$0	\$0	\$0	\$0	\$0																	
70	Firma de contrato	75 días	lun 19/02/18	vie 01/06/18	69	\$0	\$0	\$0	\$0	\$0	\$0																	
71	Ejecucion de obras	550 días	lun 09/07/18	vie 14/08/20	70FC+25 días	\$0	\$0	\$0	\$0	\$0	\$0																	
72	Cronograma de Pagos	567 días	jue 30/08/18	vie 30/10/20		\$0	\$1,985,000	\$2,090,000	\$2,675,000	\$0	\$6,750,000																	
73	Anticipo	0 días	jue 30/08/18	jue 30/08/18		\$0	\$1,287,600	\$0	\$0	\$0	\$1,287,600																	
74	Pago 1	0 días	mar 30/10/18	mar 30/10/18		\$0	\$348,700	\$0	\$0	\$0	\$348,700																	
75	Pago 2	0 días	mar 25/12/18	mar 25/12/18		\$0	\$348,700	\$0	\$0	\$0	\$348,700																	
76	Pago 3	1 día	vie 29/03/19	vie 29/03/19		\$0	\$0	\$348,333	\$0	\$0	\$348,333																	
77	Pago 4	1 día	jue 30/05/19	jue 30/05/19		\$0	\$0	\$348,333	\$0	\$0	\$348,333																	
78	Pago 5	1 día	mar 30/07/19	mar 30/07/19		\$0	\$0	\$348,333	\$0	\$0	\$348,333																	
79	Pago 6	1 día	lun 30/09/19	lun 30/09/19		\$0	\$0	\$348,333	\$0	\$0	\$348,333																	
80	Pago 7	1 día	vie 29/11/19	vie 29/11/19		\$0	\$0	\$348,333	\$0	\$0	\$348,333																	
81	Pago 8	1 día	lun 23/12/19	lun 23/12/19		\$0	\$0	\$348,335	\$0	\$0	\$348,335																	
82	Pago 9	1 día	lun 30/03/20	lun 30/03/20		\$0	\$0	\$0	\$450,000	\$0	\$450,000																	
83	Pago 10	1 día	vie 29/05/20	vie 29/05/20		\$0	\$0	\$0	\$450,000	\$0	\$450,000																	
84	Pago 11	1 día	jue 30/07/20	jue 30/07/20		\$0	\$0	\$0	\$450,000	\$0	\$450,000																	
85	Pago 12	1 día	mié 30/09/20	mié 30/09/20		\$0	\$0	\$0	\$450,000	\$0	\$450,000																	
86	Pago 13	1 día	vie 30/10/20	vie 30/10/20		\$0	\$0	\$0	\$875,000	\$0	\$875,000																	
87	Obras de drenaje en la ciudad de El Alto	471 días	mar 11/02/20	mar 30/11/21		\$0	\$0	\$0	\$0	\$3,730,000	\$3,730,000																	
88	Contrato Firma Consultora para Supervision de Obras	470 días	mar 11/02/20	mar 30/11/21		\$0	\$0	\$0	\$0	\$136,000	\$136,000																	
89	Proceso de Lista Corta	45 días	mar 11/02/20	lun 13/04/20		\$0	\$0	\$0	\$0	\$0	\$0																	
90	Proceso de contratacion	75 días	mar 14/04/20	lun 27/07/20	89	\$0	\$0	\$0	\$0	\$0	\$0																	
91	Firma del contrato	75 días	mar 28/07/20	lun 09/11/20	90	\$0	\$0	\$0	\$0	\$0	\$0																	

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022
												S2	S1	S2	S1	S2	S1	S2	S1
92	Ejecucion del servicio	250 días	mar 15/12/20	lun 29/11/21	91FC+25 días	\$0	\$0		\$0	\$0	\$0 \$0								
93	Cronograma de Pagos	242 días	vie 25/12/20	mar 30/11/21		\$0	\$0		\$0	\$0	\$136,000 \$136,000								
94	Anticipo	0 días	vie 25/12/20	vie 25/12/20		\$0	\$0		\$0	\$0	\$27,200 \$27,200								
95	Pago 1	0 días	mar 30/03/21	mar 30/03/21		\$0	\$0		\$0	\$0	\$21,760 \$21,760								
96	Pago 2	0 días	vie 28/05/21	vie 28/05/21		\$0	\$0		\$0	\$0	\$21,760 \$21,760								
97	Pago 3	0 días	vie 30/07/21	vie 30/07/21		\$0	\$0		\$0	\$0	\$21,760 \$21,760								
98	Pago 4	0 días	jue 30/09/21	jue 30/09/21		\$0	\$0		\$0	\$0	\$21,760 \$21,760								
99	Pago 5	0 días	mar 30/11/21	mar 30/11/21		\$0	\$0		\$0	\$0	\$21,760 \$21,760								
100	Contrato de Obra	446 días	mar 17/03/20	mar 30/11/21		\$0	\$0		\$0	\$0	\$3,594,000 \$3,594,000								
101	Revision de informacion existente	30 días	mar 17/03/20	lun 27/04/20	89CC+25 días	\$0	\$0		\$0	\$0	\$0 \$0								
102	Preparacion de datos tecnicos	10 días	mar 28/04/20	lun 11/05/20	101	\$0	\$0		\$0	\$0	\$0 \$0								
103	Proceso de contratacion	75 días	mar 12/05/20	lun 24/08/20	102	\$0	\$0		\$0	\$0	\$0 \$0								
104	Firma de contrato	75 días	mar 25/08/20	lun 07/12/20	103	\$0	\$0		\$0	\$0	\$0 \$0								
105	Ejecucion de obras	200 días	mar 12/01/21	lun 18/10/21	104FC+25 días	\$0	\$0		\$0	\$0	\$0 \$0								
106	Cronograma de Pagos	176 días	mar 30/03/21	mar 30/11/21		\$0	\$0		\$0	\$0	\$3,594,000 \$3,594,000								
107	Anticipo	1 día	mar 30/03/21	mar 30/03/21		\$0	\$0		\$0	\$0	\$718,800 \$718,800								
108	Pago 1	1 día	vie 28/05/21	vie 28/05/21		\$0	\$0		\$0	\$0	\$718,800 \$718,800								
109	Pago 2	1 día	vie 30/07/21	vie 30/07/21		\$0	\$0		\$0	\$0	\$718,800 \$718,800								
110	Pago 3	1 día	jue 30/09/21	jue 30/09/21		\$0	\$0		\$0	\$0	\$718,800 \$718,800								
111	Pago 4	1 día	mar 30/11/21	mar 30/11/21		\$0	\$0		\$0	\$0	\$718,800 \$718,800								
112	UEP GAMLP	45 días	jue 02/11/17	mié 03/01/18		\$58,448	\$3,863,877	\$4,677,903	\$3,509,591	\$2,302,722	\$14,322,540								
113	Obras Hidraulicas Rio Huayllani (Muestra)	497 días	jue 02/11/17	lun 30/09/19		\$0	\$247,788	\$208,013	\$0	\$0	\$455,800								
114	Contrato Firma Consultora para Supervision de Obras	497 días	jue 02/11/17	lun 30/09/19		\$0	\$11,288	\$14,513	\$0	\$0	\$25,800								
115	Proceso de Lista Corta	45 días	jue 02/11/17	mié 03/01/18		\$0	\$0		\$0	\$0	\$0 \$0								
116	Proceso de contratacion	60 días	jue 04/01/18	mié 28/03/18	115	\$0	\$0		\$0	\$0	\$0 \$0								
117	Firma del contrato	10 días	jue 29/03/18	mié 11/04/18	116	\$0	\$0		\$0	\$0	\$0 \$0								
118	Ejecucion del servicio	330 días	jue 19/04/18	mié 24/07/19	117FC+5 días	\$0	\$0		\$0	\$0	\$0 \$0								
119	Cronograma de Pagos	282 días	jue 30/08/18	lun 30/09/19		\$0	\$11,288	\$14,513	\$0	\$0	\$25,800								
120	Anticipo	0 días	jue 30/08/18	jue 30/08/18		\$0	\$3,225		\$0	\$0	\$0 \$3,225								
121	Pago 1	0 días	mar 30/10/18	mar 30/10/18		\$0	\$8,063		\$0	\$0	\$0 \$8,063								
122	Pago 2	0 días	vie 29/03/19	vie 29/03/19		\$0	\$0	\$8,063	\$0	\$0	\$0 \$8,063								
123	Pago 3	0 días	dom 30/06/19	dom 30/06/19		\$0	\$0	\$3,225	\$0	\$0	\$0 \$3,225								
124	Pago 4	0 días	lun 30/09/19	lun 30/09/19		\$0	\$0	\$3,225	\$0	\$0	\$0 \$3,225								
125	Contrato de Obras	432 días	jue 01/02/18	lun 30/09/19		\$0	\$236,500	\$193,500	\$0	\$0	\$430,000								
126	Preparacion de datos tecnicos	5 días	jue 01/02/18	mié 07/02/18		\$0	\$0		\$0	\$0	\$0 \$0								
127	Proceso de contratacion	55 días	jue 08/02/18	mié 25/04/18	126	\$0	\$0		\$0	\$0	\$0 \$0								
128	Firma de contrato	10 días	jue 26/04/18	mié 09/05/18	127	\$0	\$0		\$0	\$0	\$0 \$0								
129	Ejecucion del servicio	250 días	jue 21/06/18	mié 05/06/19	128FC+30 días	\$0	\$0		\$0	\$0	\$0 \$0								
130	Cronograma de Pagos	326 días	vie 29/06/18	lun 30/09/19		\$0	\$236,500	\$193,500	\$0	\$0	\$430,000								
131	Anticipo	0 días	vie 29/06/18	vie 29/06/18		\$0	\$86,000		\$0	\$0	\$0 \$86,000								
132	Pago 1	0 días	jue 30/08/18	jue 30/08/18		\$0	\$43,000		\$0	\$0	\$0 \$43,000								
133	Pago 2	0 días	mar 30/10/18	mar 30/10/18		\$0	\$107,500		\$0	\$0	\$0 \$107,500								
134	Pago 3	0 días	vie 29/03/19	vie 29/03/19		\$0	\$0	\$107,500	\$0	\$0	\$0 \$107,500								
135	Pago 4	0 días	vie 28/06/19	vie 28/06/19		\$0	\$0	\$43,000	\$0	\$0	\$0 \$43,000								
136	Pago 5	0 días	lun 30/09/19	lun 30/09/19		\$0	\$0	\$43,000	\$0	\$0	\$0 \$43,000								
137	Obras Hidraulicas del Rio Kellumani (Muestra)	585 días	jue 02/11/17	jue 30/01/20		\$0	\$274,550	\$449,350	\$81,700	\$0	\$805,600								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
												S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2																																																																																																																																																																																																																																																																																																																																																																																																																																																													
138	Contrato Firma Consultora para Supervision de Obras	560 días	jue 02/11/17	mié 25/12/19		\$0	\$8,550	\$31,350	\$5,700	\$0	\$45,600																																																																																																																																																																																																																																																																																																																																																																																																																																																																														



Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022
												S2	S1	S2	S1	S2	S1	S2	S1
184	Pago 12	1 días	vie 28/05/21	vie 28/05/21		\$0	\$0	\$0	\$0	\$35,317	\$35,317								
185	Contrato de Obras	802 días	mié 02/05/18	vie 28/05/21		\$0	\$940,000	\$1,782,000	\$1,363,000	\$705,000	\$4,700,000								
186	Preparacion de datos tecnicos	5 días	mié 02/05/18	mar 08/05/18		\$0	\$0	\$0	\$0	\$0	\$0								
187	Proceso de contratacion	110 días	mié 09/05/18	mar 09/10/18	186	\$0	\$0	\$0	\$0	\$0	\$0								
188	Firma de contrato	10 días	mié 10/10/18	mar 23/10/18	187	\$0	\$0	\$0	\$0	\$0	\$0								
189	Ejecucion de obras	622 días	mié 31/10/18	jue 18/03/21	188FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0								
190	Cronograma de Pagos	650 días	vie 30/11/18	vie 28/05/21		\$0	\$940,000	\$1,782,000	\$1,363,000	\$705,000	\$4,700,000								
191	Anticipo	0 días	vie 30/11/18	vie 30/11/18		\$0	\$940,000	\$0	\$0	\$0	\$940,000								
192	Pago 1	0 días	lun 25/02/19	lun 25/02/19		\$0	\$0	\$325,000	\$0	\$0	\$235,000								
193	Pago 2	0 días	mar 30/04/19	mar 30/04/19		\$0	\$0	\$235,000	\$0	\$0	\$235,000								
194	Pago 3	0 días	vie 28/06/19	vie 28/06/19		\$0	\$0	\$235,000	\$0	\$0	\$235,000								
195	Pago 4	0 días	vie 30/08/19	vie 30/08/19		\$0	\$0	\$329,000	\$0	\$0	\$329,000								
196	Pago 5	0 días	mié 30/10/19	mié 30/10/19		\$0	\$0	\$329,000	\$0	\$0	\$329,000								
197	Pago 6	0 días	mié 25/12/19	mié 25/12/19		\$0	\$0	\$329,000	\$0	\$0	\$329,000								
198	Pago 7	0 días	lun 30/03/20	lun 30/03/20		\$0	\$0	\$0	\$329,000	\$0	\$329,000								
199	Pago 8	0 días	vie 29/05/20	vie 29/05/20		\$0	\$0	\$0	\$329,000	\$0	\$329,000								
200	Pago 9	0 días	jue 30/07/20	jue 30/07/20		\$0	\$0	\$0	\$235,000	\$0	\$235,000								
201	Pago 10	0 días	mié 30/09/20	mié 30/09/20		\$0	\$0	\$0	\$235,000	\$0	\$235,000								
202	Pago 11	0 días	lun 30/11/20	lun 30/11/20		\$0	\$0	\$0	\$235,000	\$0	\$235,000								
203	Pago 12	0 días	jue 25/02/21	jue 25/02/21		\$0	\$0	\$0	\$0	\$235,000	\$235,000								
204	Pago 13	0 días	vie 28/05/21	vie 28/05/21		\$0	\$0	\$0	\$0	\$470,000	\$470,000								
205	Obras Hidraulicas en la ciudad de La Paz	1087 días	dom 01/10/17	mar 30/11/21		\$0	\$2,308,606	\$2,012,887	\$1,858,051	\$1,470,956	\$7,650,500								
206	Contrato Firma Consultora para Supervision de Obras	1087 días	dom 01/10/17	mar 30/11/21		\$0	\$50,256	\$118,787	\$109,651	\$86,806	\$365,500								
207	Proceso de Lista Corta	45 días	dom 01/10/17	jue 30/11/17		\$0	\$0	\$0	\$0	\$0	\$0								
208	Proceso de contratacion	75 días	vie 01/12/17	jue 15/03/18	207	\$0	\$0	\$0	\$0	\$0	\$0								
209	Firma del contrato	10 días	vie 16/03/18	jue 29/03/18	208	\$0	\$0	\$0	\$0	\$0	\$0								
210	Ejecucion del servicio	925 días	vie 06/04/18	jue 21/10/21	209FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0								
211	Cronograma de Pagos	872 días	lun 30/07/18	mar 30/11/21		\$0	\$50,256	\$118,787	\$109,651	\$86,806	\$365,500								
212	Anticipo	1 días	lun 30/07/18	lun 30/07/18		\$0	\$13,706	\$0	\$0	\$0	\$13,706								
213	Pago 1	1 días	vie 28/09/18	vie 28/09/18		\$0	\$13,706	\$0	\$0	\$0	\$13,706								
214	Pago 2	1 días	vie 30/11/18	vie 30/11/18		\$0	\$22,844	\$0	\$0	\$0	\$22,844								
215	Pago 3	1 días	mar 30/04/19	mar 30/04/19		\$0	\$0	\$22,844	\$0	\$0	\$22,844								
216	Pago 4	1 días	vie 28/06/19	vie 28/06/19		\$0	\$0	\$31,981	\$0	\$0	\$31,981								
217	Pago 5	1 días	vie 30/08/19	vie 30/08/19		\$0	\$0	\$31,981	\$0	\$0	\$31,981								
218	Pago 6	1 días	mié 30/10/19	mié 30/10/19		\$0	\$0	\$31,981	\$0	\$0	\$31,981								
219	Pago 7	1 días	lun 30/03/20	lun 30/03/20		\$0	\$0	\$0	\$22,844	\$0	\$22,844								
220	Pago 8	1 días	jue 28/05/20	jue 28/05/20		\$0	\$0	\$0	\$22,844	\$0	\$22,844								
221	Pago 9	1 días	jue 30/07/20	jue 30/07/20		\$0	\$0	\$0	\$22,844	\$0	\$22,844								
222	Pago 10	1 días	mié 30/09/20	mié 30/09/20		\$0	\$0	\$0	\$22,844	\$0	\$22,844								
223	Pago 11	1 días	lun 30/11/20	lun 30/11/20		\$0	\$0	\$0	\$18,275	\$0	\$18,275								
224	Pago 12	1 días	vie 30/04/21	vie 30/04/21		\$0	\$0	\$0	\$0	\$13,706	\$13,706								
225	Pago 13	1 días	mié 30/06/21	mié 30/06/21		\$0	\$0	\$0	\$0	\$13,706	\$13,706								
226	Pago 14	1 días	jue 30/09/21	jue 30/09/21		\$0	\$0	\$0	\$0	\$13,706	\$13,706								
227	Pago 15	1 días	mar 30/11/21	mar 30/11/21		\$0	\$0	\$0	\$0	\$45,688	\$45,688								
228	Contrato de Obras	1064 días	mié 01/11/17	mar 30/11/21		\$0	\$2,258,350	\$1,894,100	\$1,748,400	\$1,384,150	\$7,285,000								
229	Preparacion de datos tecnicos	5 días	mié 01/11/17	mar 07/11/17		\$0	\$0	\$0	\$0	\$0	\$0								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022	
												S2	S1	S2	S1	S2	S1	S2	S1	S2
230	Proceso de contratacion	110 días	mié 08/11/17	mar 10/04/18	229	\$0	\$0	\$0	\$0	\$0	\$0									
231	Firma de contrato	10 días	mié 11/04/18	mar 24/04/18	230	\$0	\$0	\$0	\$0	\$0	\$0									
232	Ejecucion de obras	890 días	mié 02/05/18	mar 28/09/21	231FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0									
233	Cronograma de Pagos	914 días	mié 30/05/18	mar 30/11/21		\$0	\$2,258,350	\$1,894,100	\$1,748,400	\$1,384,150	\$7,285,000									
234	Anticipo	0 días	mié 30/05/18	mié 30/05/18		\$0	\$1,457,000	\$0	\$0	\$0	\$1,457,000									
235	Pago 1	0 días	lun 30/07/18	lun 30/07/18		\$0	\$218,550	\$0	\$0	\$0	\$218,550									
236	Pago 2	0 días	vie 28/09/18	vie 28/09/18		\$0	\$218,550	\$0	\$0	\$0	\$218,550									
237	Pago 3	0 días	vie 30/11/18	vie 30/11/18		\$0	\$364,250	\$0	\$0	\$0	\$364,250									
238	Pago 4	0 días	mar 30/04/19	mar 30/04/19		\$0	\$0	\$364,250	\$0	\$0	\$364,250									
239	Pago 5	0 días	vie 28/06/19	vie 28/06/19		\$0	\$0	\$509,950	\$0	\$0	\$509,950									
240	Pago 6	0 días	vie 30/08/19	vie 30/08/19		\$0	\$0	\$509,950	\$0	\$0	\$509,950									
241	Pago 7	0 días	mié 30/10/19	mié 30/10/19		\$0	\$0	\$509,950	\$0	\$0	\$509,950									
242	Pago 8	0 días	lun 30/03/20	lun 30/03/20		\$0	\$0	\$0	\$364,250	\$0	\$364,250									
243	Pago 9	0 días	jue 28/05/20	jue 28/05/20		\$0	\$0	\$0	\$364,250	\$0	\$364,250									
244	Pago 10	0 días	jue 30/07/20	jue 30/07/20		\$0	\$0	\$0	\$364,250	\$0	\$364,250									
245	Pago 11	0 días	mié 30/09/20	mié 30/09/20		\$0	\$0	\$0	\$364,250	\$0	\$364,250									
246	Pago 12	0 días	lun 30/11/20	lun 30/11/20		\$0	\$0	\$0	\$291,400	\$0	\$291,400									
247	Pago 13	0 días	vie 30/04/21	vie 30/04/21		\$0	\$0	\$0	\$0	\$218,550	\$218,550									
248	Pago 14	0 días	mié 30/06/21	mié 30/06/21		\$0	\$0	\$0	\$0	\$218,550	\$218,550									
249	Pago 15	0 días	jue 30/09/21	jue 30/09/21		\$0	\$0	\$0	\$0	\$218,550	\$218,550									
250	Pago 16	0 días	mar 30/11/21	mar 30/11/21		\$0	\$0	\$0	\$0	\$728,500	\$728,500									
251	Contratación de 3 Fiscales para Obras de la UEP GAMLP	1110 días	lun 02/10/17	vie 31/12/21		\$58,448	\$92,933	\$98,510	\$104,419	\$73,790	\$428,100									
252	Contrato de 2 Consultores Individuales	1110 días	lun 02/10/17	vie 31/12/21		\$58,448	\$61,955	\$65,674	\$69,613	\$73,790	\$329,480									
253	Proceso de contratacion	50 días	lun 02/10/17	vie 08/12/17		\$0	\$0	\$0	\$0	\$0	\$0									
254	Firma del contrato	10 días	lun 11/12/17	vie 22/12/17	253	\$0	\$0	\$0	\$0	\$0	\$0									
255	Ejecucion del servicio	1045 días	lun 01/01/18	vie 31/12/21	254FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0									
256	Cronograma de Pagos	239 días	mié 30/05/18	mar 30/04/19		\$58,448	\$61,955	\$65,674	\$69,613	\$73,790	\$329,480									
257	Salario Año 1 (13 salarios)	0 días	mié 30/05/18	mié 30/05/18		\$58,448	\$0	\$0	\$0	\$0	\$58,448									
258	Salario Año 2 (13 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$61,955	\$0	\$0	\$0	\$61,955									
259	Salario Año 3 (13 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$65,674	\$0	\$0	\$65,674									
260	Salario Año 4 (13 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$69,613	\$0	\$69,613									
261	Salario Año 5 (13 salarios)	0 días	mar 30/04/19	mar 30/04/19		\$0	\$0	\$0	\$0	\$73,790	\$73,790									
262	Contrato de 1 Consultor Individual	634 días	lun 30/07/18	jue 31/12/20		\$0	\$30,978	\$32,836	\$34,806	\$0	\$98,620									
263	Proceso de contratacion	80 días	lun 03/09/18	vie 21/12/18		\$0	\$0	\$0	\$0	\$0	\$0									
264	Firma del contrato	10 días	lun 24/12/18	vie 04/01/19	263	\$0	\$0	\$0	\$0	\$0	\$0									
265	Ejecucion del servicio	514 días	lun 14/01/19	jue 31/12/20	264FC+5 días	\$0	\$0	\$0	\$0	\$0	\$0									
266	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$0	\$30,978	\$32,836	\$34,806	\$0	\$98,620									
267	Salario Año 2 (13 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$30,978	\$0	\$0	\$0	\$30,978									
268	Salario Año 3 (13 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$32,836	\$0	\$0	\$32,836									
269	Salario Año 4 (13 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$34,806	\$0	\$34,806									
270	Componente II. Desarrollo Institucional y Gestión Ambiental	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$200,381	\$225,587	\$822,000	\$220,000	\$1,467,968									
271	Implementación del Plan de operación y mantenimiento operativo	240 días	lun 15/01/18	vie 14/12/18		\$0	\$200,381	\$133,587	\$0	\$0	\$333,968									
272	Adquisición de bienes	240 días	lun 15/01/18	vie 14/12/18		\$0	\$200,381	\$133,587	\$0	\$0	\$333,968									
273	Proceso de contratacion	75 días	lun 15/01/18	vie 27/04/18		\$0	\$0	\$0	\$0	\$0	\$0									
274	Firma del contrato	75 días	lun 30/04/18	vie 10/08/18	273	\$0	\$0	\$0	\$0	\$0	\$0									
275	Ejecucion del servicio	60 días	lun 13/08/18	vie 02/11/18	274	\$0	\$0	\$0	\$0	\$0	\$0									

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5 S2	2016 S1	2017 S2	2018 S1 S2	2019 S1 S2	2020 S1 S2	2021 S1 S2	2022 S1 S2
276	Cronograma de Pago	0 días	vie 14/12/18	vie 14/12/18	275FC+30 días	\$0	\$200,381	\$133,587	\$0	\$0	\$333,968								
277	Implementación del Plan de Concertación Social y Educación Ambiental.	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$412,000	\$0	\$412,000								
278	UEP GAMEA	75 días	mar 15/05/18	lun 27/08/18		\$0	\$0	\$0	\$150,000	\$0	\$150,000								
279	Adquisición de Equipamientos	240 días	mar 15/05/18	lun 15/04/19		\$0	\$0	\$0	\$150,000	\$0	\$150,000								
280	Proceso de contratacion	75 días	mar 15/05/18	lun 27/08/18		\$0	\$0	\$0	\$0	\$0	\$0								
281	Firma del contrato	75 días	mar 28/08/18	lun 10/12/18	280	\$0	\$0	\$0	\$0	\$0	\$0								
282	Ejecucion del servicio	60 días	mar 11/12/18	lun 04/03/19	281	\$0	\$0	\$0	\$0	\$0	\$0								
283	Cronograma de Pago	0 días	lun 15/04/19	lun 15/04/19	282FC+30 días	\$0	\$0	\$0	\$150,000	\$0	\$150,000								
284	Capacitación en Educación Ambiental	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
285	Programa de participación de beneficiarios	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
286	Manejo y Resolución de Quejas	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
287	Consultas a beneficiarios	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
288	UEP GAMLP	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$262,000	\$0	\$262,000								
289	Capacitación en Educación Ambiental	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
290	Programa de participación de beneficiarios	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
291	Manejo y Resolución de Quejas	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
292	Consultas a beneficiarios	1110 días	lun 04/09/17	vie 03/12/21		\$0	\$0	\$0	\$262,000	\$0	\$262,000								
293	Implementación del Sistema de Alerta Temprana	423 días	mar 03/09/19	vie 16/04/21		\$0	\$0	\$0	\$150,000	\$150,000	\$300,000								
294	Adquisición de bienes - Grupo 1	165 días	mar 03/09/19	mar 21/04/20		\$0	\$0	\$0	\$150,000	\$0	\$150,000								
295	Proceso de contratacion	75 días	mar 03/09/19	lun 16/12/19		\$0	\$0	\$0	\$0	\$0	\$0								
296	Firma del contrato	10 días	mar 17/12/19	lun 30/12/19	295	\$0	\$0	\$0	\$0	\$0	\$0								
297	Ejecucion del servicio	60 días	mar 31/12/19	lun 23/03/20	296	\$0	\$0	\$0	\$0	\$0	\$0								
298	Cronograma de Pagos	0 días	mar 21/04/20	mar 21/04/20	297FC+20 días	\$0	\$0	\$0	\$150,000	\$0	\$150,000								
299	Adquisición de bienes - Grupo 2	175 días	vie 14/08/20	vie 16/04/21		\$0	\$0	\$0	\$0	\$150,000	\$150,000								
300	Proceso de contratacion	75 días	vie 14/08/20	jue 26/11/20		\$0	\$0	\$0	\$0	\$0	\$0								
301	Firma del contrato	10 días	vie 27/11/20	jue 10/12/20	300	\$0	\$0	\$0	\$0	\$0	\$0								
302	Ejecucion del servicio	60 días	vie 11/12/20	jue 04/03/21	301	\$0	\$0	\$0	\$0	\$0	\$0								
303	Cronograma de Pagos	0 días	vie 16/04/21	vie 16/04/21	302FC+30 días	\$0	\$0	\$0	\$0	\$150,000	\$150,000								
304	Elaboración Diseños Finales a nivel EDTP	491 días	lun 11/11/19	mar 28/09/21		\$0	\$0	\$92,000	\$260,000	\$70,000	\$422,000								
305	Contrato de consultoria para 4 proyectos (UEP GAMEA)	450 días	lun 11/11/19	vie 30/07/21		\$0	\$0	\$92,000	\$150,000	\$0	\$242,000								
306	Proceso de contratacion	75 días	lun 11/11/19	vie 21/02/20		\$0	\$0	\$0	\$0	\$0	\$0								
307	Firma del contrato	75 días	lun 24/02/20	vie 05/06/20	306	\$0	\$0	\$0	\$0	\$0	\$0								
308	Ejecucion del servicio	300 días	lun 08/06/20	vie 30/07/21		\$0	\$0	\$0	\$0	\$0	\$0								
309	Cronograma de Pagos	0 días	vie 09/10/20	vie 09/10/20		\$0	\$0	\$92,000	\$150,000	\$0	\$242,000								
310	Contrato de consultoria para 1 proyecto (UEP GAMLP)	235 días	vie 15/11/19	vie 09/10/20		\$0	\$0	\$0	\$110,000	\$0	\$110,000								
311	Proceso de contratacion	75 días	vie 15/11/19	jue 27/02/20		\$0	\$0	\$0	\$0	\$0	\$0								
312	Firma del contrato	10 días	vie 28/02/20	jue 12/03/20	311	\$0	\$0	\$0	\$0	\$0	\$0								
313	Ejecucion del servicio	120 días	vie 13/03/20	jue 27/08/20	312	\$0	\$0	\$0	\$0	\$0	\$0								
314	Cronograma de Pagos	0 días	vie 09/10/20	vie 09/10/20	313FC+30 días	\$0	\$0	\$0	\$110,000	\$0	\$110,000								
315	Contrato de consultoria para 1 proyecto (UEP GAMLP)	235 días	mar 03/11/20	mar 28/09/21		\$0	\$0	\$0	\$0	\$70,000	\$70,000								
316	Proceso de contratacion	75 días	mar 03/11/20	lun 15/02/21		\$0	\$0	\$0	\$0	\$0	\$0								
317	Firma del contrato	10 días	mar 16/02/21	lun 01/03/21	316	\$0	\$0	\$0	\$0	\$0	\$0								
318	Ejecucion del servicio	120 días	mar 02/03/21	lun 16/08/21	317	\$0	\$0	\$0	\$0	\$0	\$0								
319	Cronograma de Pagos	0 días	mar 28/09/21	mar 28/09/21	318FC+30 días	\$0	\$0	\$0	\$0	\$70,000	\$70,000								
320	Administracion	1180 días	mar 20/06/17	lun 27/12/21		\$604,081	\$796,786	\$723,109	\$676,574	\$639,943	\$3,440,492								
321	UEP GAMEA	1180 días	mar 20/06/17	lun 27/12/21		\$327,671	\$476,777	\$398,371	\$347,467	\$367,745	\$1,918,030								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022
												S2	S1	S2	S1	S2	S1	S2	S1
322	Recursos Humanos	1175 días	mar 20/06/17	lun 20/12/21	9	\$260,151	\$275,757	\$302,551	\$271,647	\$301,925	\$1,412,030	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
323	Contratación del Coordinador UEP	1150 días	mar 01/08/17	lun 27/12/21		\$21,140	\$22,409	\$23,754	\$25,179	\$27,518	\$120,000								
324	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
325	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	324	\$0	\$0	\$0	\$0	\$0	\$0								
326	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	325	\$0	\$0	\$0	\$0	\$0	\$0								
327	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$21,140	\$22,409	\$23,754	\$25,179	\$27,518	\$120,000								
328	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$21,140	\$0	\$0	\$0	\$0	\$21,140								
329	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$22,409	\$0	\$0	\$0	\$22,409								
330	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$23,754	\$0	\$0	\$23,754								
331	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$25,179	\$0	\$25,179								
332	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$27,518	\$27,518								
333	Contratación del Especialista en Planificación	1150 días	mar 01/08/17	lun 27/12/21		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
334	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
335	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	334	\$0	\$0	\$0	\$0	\$0	\$0								
336	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	335	\$0	\$0	\$0	\$0	\$0	\$0								
337	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
338	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$20,772	\$0	\$0	\$0	\$0	\$20,772								
339	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$22,018	\$0	\$0	\$0	\$22,018								
340	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$23,339	\$0	\$0	\$23,339								
341	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$24,739	\$0	\$24,739								
342	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$26,132	\$26,132								
343	Contratación del Especialista en Adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
344	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
345	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	344	\$0	\$0	\$0	\$0	\$0	\$0								
346	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	345	\$0	\$0	\$0	\$0	\$0	\$0								
347	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
348	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$20,772	\$0	\$0	\$0	\$0	\$20,772								
349	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$22,018	\$0	\$0	\$0	\$22,018								
350	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$23,339	\$0	\$0	\$23,339								
351	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$24,739	\$0	\$24,739								
352	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$26,132	\$26,132								
353	Contratación del Especialista Técnico Ambiental	1150 días	mar 01/08/17	lun 27/12/21		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
354	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
355	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	354	\$0	\$0	\$0	\$0	\$0	\$0								
356	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	355	\$0	\$0	\$0	\$0	\$0	\$0								
357	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
358	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$20,772	\$0	\$0	\$0	\$0	\$20,772								
359	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$22,018	\$0	\$0	\$0	\$22,018								
360	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$23,339	\$0	\$0	\$23,339								
361	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$24,739	\$0	\$24,739								
362	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$26,132	\$26,132								
363	Contratación de Especiliasta Administrativo Financiero	1150 días	mar 01/08/17	lun 27/12/21		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								
364	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
365	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	364	\$0	\$0	\$0	\$0	\$0	\$0								
366	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	365	\$0	\$0	\$0	\$0	\$0	\$0								
367	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$20,772	\$22,018	\$23,339	\$24,739	\$26,132	\$117,000								



Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022
												S2	S1	S2	S1	S2	S1	S2	S1
368	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$20,772	\$0		\$0	\$0	\$20,772								
369	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$22,018		\$0	\$0	\$22,018								
370	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$23,339	\$0	\$0	\$23,339								
371	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$24,739	\$0	\$24,739								
372	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$26,132	\$26,132								
373	Contratación de Técnico Hidraulico	1150 días	mar 01/08/17	lun 27/12/21		\$17,427	\$18,472	\$19,580	\$0	\$0	\$55,479								
374	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
375	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	374	\$0	\$0	\$0	\$0	\$0	\$0								
376	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	375	\$0	\$0	\$0	\$0	\$0	\$0								
377	Cronograma de Pagos	0 días	lun 30/07/18	lun 30/07/18		\$17,427	\$18,472	\$19,580	\$0	\$0	\$55,479								
378	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$17,427	\$0	\$0	\$0	\$0	\$17,427								
379	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$18,472	\$0	\$0	\$0	\$18,472								
380	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$19,580	\$0	\$0	\$19,580								
381	Contratación de Fiscal Ambiental	1150 días	mar 01/08/17	lun 27/12/21		\$16,498	\$17,488	\$18,537	\$19,649	\$20,828	\$93,000								
382	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
383	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	382	\$0	\$0	\$0	\$0	\$0	\$0								
384	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	383	\$0	\$0	\$0	\$0	\$0	\$0								
385	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$16,498	\$17,488	\$18,537	\$19,649	\$20,828	\$93,000								
386	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$16,498	\$0	\$0	\$0	\$0	\$16,498								
387	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$17,488	\$0	\$0	\$0	\$17,488								
388	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$18,537	\$0	\$0	\$18,537								
389	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$19,649	\$0	\$19,649								
390	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$20,828	\$20,828								
391	Contratación de 2 Fiscales Técnicos	1150 días	mar 01/08/17	lun 27/12/21		\$34,853	\$36,944	\$39,161	\$41,510	\$43,532	\$196,000								
392	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
393	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	392	\$0	\$0	\$0	\$0	\$0	\$0								
394	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	393	\$0	\$0	\$0	\$0	\$0	\$0								
395	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$34,853	\$36,944	\$39,161	\$41,510	\$43,532	\$196,000								
396	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$34,853	\$0	\$0	\$0	\$0	\$34,853								
397	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$36,944	\$0	\$0	\$0	\$36,944								
398	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$39,161	\$0	\$0	\$39,161								
399	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$41,510	\$0	\$41,510								
400	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$43,532	\$43,532								
401	Contratación de 2 Tecnicos en Adquisiciones	890 días	mar 01/08/17	lun 28/12/20		\$34,853	\$36,944	\$39,203	\$0	\$0	\$111,000								
402	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
403	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	402	\$0	\$0	\$0	\$0	\$0	\$0								
404	Ejecucion del servicio	840 días	mar 10/10/17	lun 28/12/20	403	\$0	\$0	\$0	\$0	\$0	\$0								
405	Cronograma de Pagos	0 días	lun 30/07/18	lun 30/07/18		\$34,853	\$36,944	\$39,203	\$0	\$0	\$111,000								
406	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$34,853	\$0	\$0	\$0	\$0	\$34,853								
407	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$36,944	\$0	\$0	\$0	\$36,944								
408	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$39,203	\$0	\$0	\$39,203								
409	Contratación de Asesor legal	1150 días	mar 01/08/17	lun 27/12/21		\$17,427	\$18,472	\$19,580	\$20,755	\$22,766	\$99,000								
410	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
411	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	410	\$0	\$0	\$0	\$0	\$0	\$0								
412	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	411	\$0	\$0	\$0	\$0	\$0	\$0								
413	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$17,427	\$18,472	\$19,580	\$20,755	\$22,766	\$99,000								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022	
												S2	S1	S2	S1	S2	S1	S2	S1	S2
414	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$17,427	\$0		\$0	\$0	\$17,427	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
415	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$18,472		\$0	\$0	\$18,472									
416	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$19,580	\$0	\$0	\$19,580									
417	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$20,755	\$0	\$20,755									
418	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$22,766	\$22,766									
419	Contratación de Asistente de Almacenes	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$10,205	\$10,815	\$11,270	\$32,290									
420	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
421	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	420	\$0	\$0	\$0	\$0	\$0	\$0									
422	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	421	\$0	\$0	\$0	\$0	\$0	\$0									
423	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$0	\$0	\$10,205	\$10,815	\$11,270	\$32,290									
424	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$10,205	\$0	\$0	\$10,205									
425	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$10,815	\$0	\$10,815									
426	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$11,270	\$11,270									
427	Contratación de Secretaria - Archivista	1150 días	mar 01/08/17	lun 27/12/21		\$7,976	\$8,454	\$8,961	\$9,500	\$10,110	\$45,000									
428	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
429	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	428	\$0	\$0	\$0	\$0	\$0	\$0									
430	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	429	\$0	\$0	\$0	\$0	\$0	\$0									
431	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$7,976	\$8,454	\$8,961	\$9,500	\$10,110	\$45,000									
432	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$7,976	\$0	\$0	\$0	\$0	\$7,976									
433	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$8,454	\$0	\$0	\$0	\$8,454									
434	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$8,961	\$0	\$0	\$8,961									
435	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$9,500	\$0	\$9,500									
436	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$10,110	\$10,110									
437	Contratación de Chofer	1150 días	mar 01/08/17	lun 27/12/21		\$4,630	\$4,908	\$5,202	\$5,515	\$5,745	\$26,000									
438	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
439	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	438	\$0	\$0	\$0	\$0	\$0	\$0									
440	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	439	\$0	\$0	\$0	\$0	\$0	\$0									
441	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$4,630	\$4,908	\$5,202	\$5,515	\$5,745	\$26,000									
442	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$4,630	\$0	\$0	\$0	\$0	\$4,630									
443	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$4,908	\$0	\$0	\$0	\$4,908									
444	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$5,202	\$0	\$0	\$5,202									
445	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$5,515	\$0	\$5,515									
446	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$5,745	\$5,745									
447	Contratación de Asistente Administrativo Financiero	1150 días	mar 01/08/17	lun 27/12/21		\$11,130	\$11,797	\$12,506	\$13,256	\$13,311	\$62,000									
448	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
449	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	448	\$0	\$0	\$0	\$0	\$0	\$0									
450	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	449	\$0	\$0	\$0	\$0	\$0	\$0									
451	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$11,130	\$11,797	\$12,506	\$13,256	\$13,311	\$62,000									
452	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$11,130	\$0	\$0	\$0	\$0	\$11,130									
453	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$11,797	\$0	\$0	\$0	\$11,797									
454	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$12,506	\$0	\$0	\$12,506									
455	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$13,256	\$0	\$13,256									
456	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$13,311	\$13,311									
457	Contratación de Asistente en Adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$13,256	\$13,311	\$26,567									
458	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
459	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	458	\$0	\$0	\$0	\$0	\$0	\$0									

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022	
												S2	S1	S2	S1	S2	S1	S2	S1	S2
460	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	459	\$0	\$0	\$0	\$0	\$0	\$0									
461	Cronograma de Pagos	45 días	vie 28/09/18	vie 30/11/18		\$0	\$0	\$0	\$13,256	\$13,311	\$26,567									
462	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$13,256	\$0	\$13,256									
463	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$13,311	\$13,311									
464	Contratación de Encargado de Archivo y cierre	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$15,695	\$15,695									
465	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
466	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	465	\$0	\$0	\$0	\$0	\$0	\$0									
467	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	466	\$0	\$0	\$0	\$0	\$0	\$0									
468	Cronograma de Pagos	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$15,695	\$15,695									
469	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$15,695	\$15,695									
470	Contratación de Asistente en Planificación	1150 días	mar 01/08/17	lun 27/12/21		\$11,130	\$11,797	\$12,506	\$13,256	\$13,311	\$62,000									
471	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
472	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	471	\$0	\$0	\$0	\$0	\$0	\$0									
473	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	472	\$0	\$0	\$0	\$0	\$0	\$0									
474	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$11,130	\$11,797	\$12,506	\$13,256	\$13,311	\$62,000									
475	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$11,130	\$0	\$0	\$0	\$0	\$11,130									
476	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$11,797	\$0	\$0	\$0	\$11,797									
477	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$12,506	\$0	\$0	\$12,506									
478	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$13,256	\$0	\$13,256									
479	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$13,311	\$13,311									
480	Asesorias Especificas para apoyo técnico y adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$10,000	\$50,000	\$30,000	\$10,000	\$0	\$100,000									
481	Gastos Operativos- Servicios no personales, materiales y Suministros, Activos de la UEP GAMEA	1150 días	mar 01/08/17	lun 27/12/21		\$57,520	\$84,420	\$65,820	\$65,820	\$65,820	\$339,400									
482	Otros Gastos	125 días	lun 07/08/17	vie 26/01/18		\$0	\$66,600	\$0	\$0	\$0	\$66,600									
483	Adquisición de impresoras	125 días	lun 07/08/17	vie 26/01/18		\$0	\$1,900	\$0	\$0	\$0	\$1,900									
484	Adquisición de laptop y data show	105 días	lun 04/09/17	vie 26/01/18		\$0	\$6,000	\$0	\$0	\$0	\$6,000									
485	Adquisición de fotocopadoras	105 días	lun 04/09/17	vie 26/01/18		\$0	\$10,000	\$0	\$0	\$0	\$10,000									
486	Adquision de equipo de oficina y muebles	125 días	lun 07/08/17	vie 26/01/18		\$0	\$13,000	\$0	\$0	\$0	\$13,000									
487	Adquisición de equipo de computación	105 días	lun 04/09/17	vie 26/01/18		\$0	\$7,000	\$0	\$0	\$0	\$7,000									
488	Adquisición de vehiculo	105 días	lun 04/09/17	vie 26/01/18		\$0	\$28,700	\$0	\$0	\$0	\$28,700									
489	UEP GAMLP	1180 días	mar 20/06/17	lun 27/12/21		\$276,410	\$320,009	\$324,738	\$329,107	\$272,198	\$1,522,462									
490	Recursos Humanos	1175 días	mar 20/06/17	lun 20/12/21	9	\$215,770	\$259,369	\$264,098	\$268,467	\$211,558	\$1,219,262									
491	Contratación del Coordinador UEP	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0									
492	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
493	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	492	\$0	\$0	\$0	\$0	\$0	\$0									
494	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	493	\$0	\$0	\$0	\$0	\$0	\$0									
495	Contratación de Secretaria	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0									
496	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
497	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	496	\$0	\$0	\$0	\$0	\$0	\$0									
498	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	497	\$0	\$0	\$0	\$0	\$0	\$0									
499	Contratación de Mensajero	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0									
500	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
501	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	500	\$0	\$0	\$0	\$0	\$0	\$0									
502	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	501	\$0	\$0	\$0	\$0	\$0	\$0									
503	Contratación de Chofer	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0									
504	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0									
505	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	504	\$0	\$0	\$0	\$0	\$0	\$0									

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022	
												S2	S1	S2	S1	S2	S1	S2	S1	S2
506	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	505	\$0	\$0	\$0	\$0	\$0 \$0										
507	Contratación de Asesor legal	1150 días	mar 01/08/17	lun 27/12/21		\$31,143	\$33,012	\$34,992	\$37,092	\$39,317 \$175,556										
508	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0 \$0										
509	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	508	\$0	\$0	\$0	\$0	\$0 \$0										
510	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	509	\$0	\$0	\$0	\$0	\$0 \$0										
511	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$31,143	\$33,012	\$34,992	\$37,092	\$39,317 \$175,556										
512	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$31,143	\$0	\$0	\$0	\$0 \$31,143										
513	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$33,012	\$0	\$0	\$0 \$33,012										
514	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$34,992	\$0	\$0 \$34,992										
515	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$37,092	\$0 \$37,092										
516	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$39,317 \$39,317										
517	Contratación de Especialista Técnico Ambiental	1150 días	mar 01/08/17	lun 27/12/21		\$38,556	\$40,869	\$43,321	\$45,921	\$48,676 \$217,343										
518	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0 \$0										
519	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	518	\$0	\$0	\$0	\$0	\$0 \$0										
520	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	519	\$0	\$0	\$0	\$0	\$0 \$0										
521	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$38,556	\$40,869	\$43,321	\$45,921	\$48,676 \$217,343										
522	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$38,556	\$0	\$0	\$0	\$0 \$38,556										
523	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$40,869	\$0	\$0	\$0 \$40,869										
524	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$43,321	\$0	\$0 \$43,321										
525	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$45,921	\$0 \$45,921										
526	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$48,676 \$48,676										
527	Contratación de Analista Técnico	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0 \$0										
528	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0 \$0										
529	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	528	\$0	\$0	\$0	\$0	\$0 \$0										
530	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	529	\$0	\$0	\$0	\$0	\$0 \$0										
531	Contratación de Especialista en Adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$38,556	\$40,869	\$43,321	\$45,921	\$0 \$168,667										
532	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0 \$0										
533	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	532	\$0	\$0	\$0	\$0	\$0 \$0										
534	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	533	\$0	\$0	\$0	\$0	\$0 \$0										
535	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$38,556	\$40,869	\$43,321	\$45,921	\$0 \$168,667										
536	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$38,556	\$0	\$0	\$0	\$0 \$38,556										
537	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$40,869	\$0	\$0	\$0 \$40,869										
538	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$43,321	\$0	\$0 \$43,321										
539	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$45,921	\$0 \$45,921										
540	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$0 \$0										
541	Contratación Técnico en Adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$9,640	\$20,436	\$10,831	\$0	\$0 \$40,907										
542	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0 \$0										
543	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	542	\$0	\$0	\$0	\$0	\$0 \$0										
544	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	543	\$0	\$0	\$0	\$0	\$0 \$0										
545	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$9,640	\$20,436	\$10,831	\$0	\$0 \$40,907										
546	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$9,640	\$0	\$0	\$0	\$0 \$9,640										
547	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$20,436	\$0	\$0	\$0 \$20,436										
548	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$10,831	\$0	\$0 \$10,831										
549	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$0	\$0 \$0										
550	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$0 \$0										
551	Contratación Asistente en Adquisiciones	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0 \$0										



Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5 S2	2016 S1	2017 S2	2018 S1 S2	2019 S1 S2	2020 S1 S2	2021 S1 S2	2022 S1 S2
552	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
553	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	552	\$0	\$0	\$0	\$0	\$0	\$0								
554	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	553	\$0	\$0	\$0	\$0	\$0	\$0								
555	Contratación de Especialista Administrativo Financiero	1150 días	mar 01/08/17	lun 27/12/21		\$38,556	\$40,869	\$43,321	\$45,921	\$48,676	\$217,343								
556	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
557	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	556	\$0	\$0	\$0	\$0	\$0	\$0								
558	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	557	\$0	\$0	\$0	\$0	\$0	\$0								
559	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$38,556	\$40,869	\$43,321	\$45,921	\$48,676	\$217,343								
560	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$38,556	\$0	\$0	\$0	\$0	\$38,556								
561	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$40,869	\$0	\$0	\$0	\$40,869								
562	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$43,321	\$0	\$0	\$43,321								
563	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$45,921	\$0	\$45,921								
564	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$48,676	\$48,676								
565	Contratación de Encargado Administrativo	1150 días	mar 01/08/17	lun 27/12/21		\$19,280	\$20,436	\$21,662	\$22,962	\$24,340	\$108,680								
566	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
567	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	566	\$0	\$0	\$0	\$0	\$0	\$0								
568	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	567	\$0	\$0	\$0	\$0	\$0	\$0								
569	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$19,280	\$20,436	\$21,662	\$22,962	\$24,340	\$108,680								
570	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$19,280	\$0	\$0	\$0	\$0	\$19,280								
571	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$20,436	\$0	\$0	\$0	\$20,436								
572	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$21,662	\$0	\$0	\$21,662								
573	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$22,962	\$0	\$22,962								
574	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$24,340	\$24,340								
575	Contratación de Analista Administrativo y de Sistemas	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
576	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
577	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	576	\$0	\$0	\$0	\$0	\$0	\$0								
578	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	577	\$0	\$0	\$0	\$0	\$0	\$0								
579	Contratación de Encargado Financiero	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
580	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
581	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	580	\$0	\$0	\$0	\$0	\$0	\$0								
582	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	581	\$0	\$0	\$0	\$0	\$0	\$0								
583	Contratación de Especialista en Planificación , Control y Seguimiento	1150 días	mar 01/08/17	lun 27/12/21		\$40,039	\$42,442	\$44,988	\$47,688	\$50,549	\$225,706								
584	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
585	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	584	\$0	\$0	\$0	\$0	\$0	\$0								
586	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	585	\$0	\$0	\$0	\$0	\$0	\$0								
587	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$40,039	\$42,442	\$44,988	\$47,688	\$50,549	\$225,706								
588	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$40,039	\$0	\$0	\$0	\$0	\$40,039								
589	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$42,442	\$0	\$0	\$0	\$42,442								
590	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$44,988	\$0	\$0	\$44,988								
591	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$47,688	\$0	\$47,688								
592	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$50,549	\$50,549								
593	Contratación de Encargado de Archivo y Cierre	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
594	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
595	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	594	\$0	\$0	\$0	\$0	\$0	\$0								
596	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	595	\$0	\$0	\$0	\$0	\$0	\$0								
597	Contratación de Asistente Técnico de Cierre de Proyectos I	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5 S2	2016 S1	2017 S2	2018 S1 S2	2019 S1 S2	2020 S1 S2	2021 S1 S2	2022 S1 S2
598	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
599	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	598	\$0	\$0	\$0	\$0	\$0	\$0								
600	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	599	\$0	\$0	\$0	\$0	\$0	\$0								
601	Contratación de Asistente Técnico de Cierre de Proyectos 2	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
602	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
603	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	602	\$0	\$0	\$0	\$0	\$0	\$0								
604	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	603	\$0	\$0	\$0	\$0	\$0	\$0								
605	Contratación de Asistente Tecnico en Digitalización	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$0	\$0	\$0	\$0	\$0								
606	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
607	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	606	\$0	\$0	\$0	\$0	\$0	\$0								
608	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	607	\$0	\$0	\$0	\$0	\$0	\$0								
609	Contratación de Responsable de concertación social	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$20,436	\$21,662	\$22,962	\$0	\$65,060								
610	Proceso de contratacion	40 días	mar 01/08/17	lun 25/09/17		\$0	\$0	\$0	\$0	\$0	\$0								
611	Firma del contrato	10 días	mar 26/09/17	lun 09/10/17	610	\$0	\$0	\$0	\$0	\$0	\$0								
612	Ejecucion del servicio	1100 días	mar 10/10/17	lun 27/12/21	611	\$0	\$0	\$0	\$0	\$0	\$0								
613	Cronograma de Pagos	89 días	lun 30/07/18	vie 30/11/18		\$0	\$20,436	\$21,662	\$22,962	\$0	\$65,060								
614	Salario Año 1 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$0	\$0	\$0	\$0								
615	Salario Año 2 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$20,436	\$0	\$0	\$0	\$20,436								
616	Salario Año 3 (12 salarios)	0 días	lun 30/07/18	lun 30/07/18		\$0	\$0	\$21,662	\$0	\$0	\$21,662								
617	Salario Año 4 (12 salarios)	0 días	vie 28/09/18	vie 28/09/18		\$0	\$0	\$0	\$22,962	\$0	\$22,962								
618	Salario Año 5 (12 salarios)	0 días	vie 30/11/18	vie 30/11/18		\$0	\$0	\$0	\$0	\$0	\$0								
619	Alquiler de oficinas	1150 días	mar 01/08/17	lun 27/12/21		\$60,640	\$60,640	\$60,640	\$60,640	\$60,640	\$303,200								
620	Auditoria, Monitoreo y Evaluacion	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$37,600	\$43,600	\$59,350	\$137,450	\$278,000								
621	UEP GAMEA	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$17,600	\$20,600	\$29,600	\$60,200	\$128,000								
622	Contrato de Firma para Auditoria Externa	1150 días	mar 01/08/17	lun 27/12/21		\$0	\$17,600	\$17,600	\$17,600	\$35,200	\$88,000								
623	Proceso de Lista Corta	45 días	mar 01/08/17	lun 02/10/17		\$0	\$0	\$0	\$0	\$0	\$0								
624	Proceso de contratacion	110 días	mar 03/10/17	lun 05/03/18	623	\$0	\$0	\$0	\$0	\$0	\$0								
625	Ejecucion del servicio	965 días	mar 17/04/18	lun 27/12/21	624FC+30 días	\$0	\$0	\$0	\$0	\$0	\$0								
626	Cronograma de Pagos	950 días	lun 30/04/18	lun 20/12/21		\$0	\$17,600	\$17,600	\$17,600	\$35,200	\$88,000								
627	Pago 1	0 días	lun 30/04/18	lun 30/04/18		\$0	\$17,600	\$0	\$0	\$0	\$17,600								
628	Pago 2	0 días	mar 30/04/19	mar 30/04/19		\$0	\$0	\$17,600	\$0	\$0	\$17,600								
629	Pago 3	0 días	jue 30/04/20	jue 30/04/20		\$0	\$0	\$0	\$17,600	\$0	\$17,600								
630	Pago 4	0 días	vie 30/04/21	vie 30/04/21		\$0	\$0	\$0	\$0	\$17,600	\$17,600								
631	Pago 5	0 días	lun 20/12/21	lun 20/12/21		\$0	\$0	\$0	\$0	\$17,600	\$17,600								
632	Contrato de Firma Consultora para la evaluaciòn medio termino	298 días	dom 03/11/19	jue 24/12/20		\$0	\$0	\$3,000	\$12,000	\$0	\$15,000								
633	Proceso de Lista Corta	45 días	dom 03/11/19	jue 02/01/20		\$0	\$0	\$0	\$0	\$0	\$0								
634	Proceso de contratacion	110 días	vie 03/01/20	jue 04/06/20	633	\$0	\$0	\$0	\$0	\$0	\$0								
635	Ejecucion del servicio	120 días	vie 03/07/20	jue 17/12/20	634FC+20 días	\$0	\$0	\$0	\$0	\$0	\$0								
636	Cronograma de Pagos	87 días	mar 25/08/20	jue 24/12/20		\$0	\$0	\$3,000	\$12,000	\$0	\$15,000								
637	Anticipo	0 días	mar 25/08/20	mar 25/08/20		\$0	\$0	\$3,000	\$0	\$0	\$3,000								
638	Pago 1	0 días	lun 30/11/20	lun 30/11/20		\$0	\$0	\$0	\$9,750	\$0	\$9,750								
639	Pago 2	0 días	jue 24/12/20	jue 24/12/20		\$0	\$0	\$0	\$2,250	\$0	\$2,250								
640	Contrato Firma Consultora para Evaluacion Final y economica expost	246 días	dom 15/11/20	mar 26/10/21		\$0	\$0	\$0	\$0	\$25,000	\$25,000								
641	Proceso de contratacion - CD	40 días	dom 15/11/20	jue 07/01/21		\$0	\$0	\$0	\$0	\$0	\$0								
642	Ejecucion del servicio	150 días	vie 19/02/21	jue 16/09/21	641FC+30 días	\$0	\$0	\$0	\$0	\$0	\$0								

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5	2016	2017	2018	2019	2020	2021	2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
												S2	S1	S2	S1	S2	S1	S2	S1	S2	S1	S2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
643	Cronograma de Pagos	150 días	mar 30/03/21	mar 26/10/21		\$0	\$0	\$0	\$0	\$25,000	\$25,000																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
644	Anticipo	0 días	mar 30/03/21	mar 30/03/21		\$0	\$0	\$0	\$0	\$5,000	\$5,000																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							

Id	Nombre de tarea	Duración	Comienzo	Fin	Predecesoras	2017	2018	2019	2020	2021	Total	5 S2	2016 S1	2017 S2	2018 S1 S2	2019 S1 S2	2020 S1 S2	2021 S1 S2	2022 S1 S2
688	Comision de Crédito	1101 días	vie 29/09/17	lun 20/12/21		\$10,000	\$20,000	\$20,000	\$20,000	\$30,000	\$100,000								
689	Pago 1	0 días	vie 29/09/17	vie 29/09/17		\$10,000	\$0	\$0	\$0	\$0	\$10,000								
690	Pago 2	0 días	mar 27/02/18	mar 27/02/18		\$0	\$10,000	\$0	\$0	\$0	\$10,000								
691	Pago 3	0 días	mar 25/09/18	mar 25/09/18		\$0	\$10,000	\$0	\$0	\$0	\$10,000								
692	Pago 4	0 días	mié 27/02/19	mié 27/02/19		\$0	\$0	\$10,000	\$0	\$0	\$10,000								
693	Pago 5	0 días	mié 25/09/19	mié 25/09/19		\$0	\$0	\$10,000	\$0	\$0	\$10,000								
694	Pago 6	0 días	jue 27/02/20	jue 27/02/20		\$0	\$0	\$0	\$10,000	\$0	\$10,000								
695	Pago 7	0 días	vie 25/09/20	vie 25/09/20		\$0	\$0	\$0	\$10,000	\$0	\$10,000								
696	Pago 8	0 días	jue 25/02/21	jue 25/02/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								
697	Pago 9	0 días	jue 30/09/21	jue 30/09/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								
698	Pago 10	0 días	lun 20/12/21	lun 20/12/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								
699	UEP GAMLP	1101 días	vie 29/09/17	lun 20/12/21		\$85,000	\$170,000	\$170,000	\$170,000	\$255,000	\$850,000								
700	Intereses	1101 días	vie 29/09/17	lun 20/12/21		\$75,000	\$150,000	\$150,000	\$150,000	\$225,000	\$750,000								
701	Pago 1	0 días	vie 29/09/17	vie 29/09/17		\$75,000	\$0	\$0	\$0	\$0	\$75,000								
702	Pago 2	0 días	mar 27/02/18	mar 27/02/18		\$0	\$75,000	\$0	\$0	\$0	\$75,000								
703	Pago 3	0 días	mar 25/09/18	mar 25/09/18		\$0	\$75,000	\$0	\$0	\$0	\$75,000								
704	Pago 4	0 días	mié 27/02/19	mié 27/02/19		\$0	\$0	\$75,000	\$0	\$0	\$75,000								
705	Pago 5	0 días	mié 25/09/19	mié 25/09/19		\$0	\$0	\$75,000	\$0	\$0	\$75,000								
706	Pago 6	0 días	jue 27/02/20	jue 27/02/20		\$0	\$0	\$0	\$75,000	\$0	\$75,000								
707	Pago 7	0 días	vie 25/09/20	vie 25/09/20		\$0	\$0	\$0	\$75,000	\$0	\$75,000								
708	Pago 8	0 días	jue 25/02/21	jue 25/02/21		\$0	\$0	\$0	\$0	\$75,000	\$75,000								
709	Pago 9	0 días	jue 30/09/21	jue 30/09/21		\$0	\$0	\$0	\$0	\$75,000	\$75,000								
710	Pago 10	0 días	lun 20/12/21	lun 20/12/21		\$0	\$0	\$0	\$0	\$75,000	\$75,000								
711	Comision de Crédito	1101 días	vie 29/09/17	lun 20/12/21		\$10,000	\$20,000	\$20,000	\$20,000	\$30,000	\$100,000								
712	Pago 1	0 días	vie 29/09/17	vie 29/09/17		\$10,000	\$0	\$0	\$0	\$0	\$10,000								
713	Pago 2	0 días	mar 27/02/18	mar 27/02/18		\$0	\$10,000	\$0	\$0	\$0	\$10,000								
714	Pago 3	0 días	mar 25/09/18	mar 25/09/18		\$0	\$10,000	\$0	\$0	\$0	\$10,000								
715	Pago 4	0 días	mié 27/02/19	mié 27/02/19		\$0	\$0	\$10,000	\$0	\$0	\$10,000								
716	Pago 5	0 días	mié 25/09/19	mié 25/09/19		\$0	\$0	\$10,000	\$0	\$0	\$10,000								
717	Pago 6	0 días	jue 27/02/20	jue 27/02/20		\$0	\$0	\$0	\$10,000	\$0	\$10,000								
718	Pago 7	0 días	vie 25/09/20	vie 25/09/20		\$0	\$0	\$0	\$10,000	\$0	\$10,000								
719	Pago 8	0 días	jue 25/02/21	jue 25/02/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								
720	Pago 9	0 días	jue 30/09/21	jue 30/09/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								
721	Pago 10	0 días	lun 20/12/21	lun 20/12/21		\$0	\$0	\$0	\$0	\$10,000	\$10,000								

